

- (1) பக்கங்களின் எண்ணிக்கை 12
 (2) புதுக்கித் திருப்பிய நாள் 4.9.11
 (3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் 100

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

P.W.D. துறை

அரசாணை எண். மு. கோப்புத் தாள் எண்.	அச்சகம் பலவகை
2835	
நாள் :	11.11.1873 198.

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

(Handwritten signature)

11TH NOVEMBER 1893, No. 2895 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following paper:—

From E. TURNER, Esq., President, District Board, Madura, to the Chief Secretary to Government, dated 16th September 1893, No. 103.

Under section 36 of the Local Fund Rules, I have the honour to forward, for favour of sanction, revised plans and estimates, the latter amounting to Rs. 5,650 for the construction of a hospital at Kodaikānal. The original estimate was for Rs. 4,795. The necessity for the revision is explained in the report attached to the estimate. The plans and estimates were sanctioned by the District Board in its Resolution, No. 84, dated 17th October 1892, and have been approved by the Surgeon-General with the Government of Madras and by the Sanitary Board (*vide* Proceedings, No. 1524, dated 26th July 1893, copy enclosed). The Sanitary Board represented the absence of provision in the plans for latrines which are necessary to complete the requirements of a hospital. An estimate for two latrines for Rs. 670 was since obtained from the District Board Engineer and sent to the Taluk Board, Periyakulam, for sanction.

No. 724, Local and Municipal.

Transferred to the Public Works Department.

FORT ST. GEORGE,
10th October 1893.

(Signed) A. T. PRINGLE,
Assistant Secretary.

ORDER—dated 11th November 1893, No. 2895 W., Public Works.

The revised estimate, amounting to Rs. 5,650, for constructing a hospital at Kodaikānal in the Madura district, is sanctioned.

2. This sanction has been registered as Local No. 27 W. of 1893-94.

(True Extract.)

Major, R.E.,
Under Secy. to Govt., P.W.D.

To the Superintending Engineer, VI Circle.
" Local and Municipal Department,
with two plans and estimate.
Editors' Table.

Exd. C. A. Munisawmy.
Specs Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1893} Madras.
PUBLIC WORKS.

Dated November, 11th.

Recd.

Encl.

G.O., 11th Nov. 1893, No. 2895 W.

NOVEMBER.

Hospital

Revised estimate of Rs. 5,650 for constructing a — at Kodaikānal in Madura district, sanctioned.

No 103

District Board office
Madura.

16th September 1893.

Dep^d 18th - do -

Recd by

from

C. Turner Esquire,
President District Board
Madura.

The Chief Secretary to Govt
Local and Municipal Dep^t
Madras.

CURRENT No. 30472

Under Section 36 of the Local
Fund Rules, I have the honor to
forward for favor of sanction
revised plans and estimates, the
latter amounting to Rs 5650 for the
construction of a hospital at Kodaikānal.
The original estimate was for Rs 4795.
The necessity for the revision is
explained in the report attached to the
estimate. The plans and estimates
were sanctioned by the District Board
in its resolution No. $\frac{84}{17.10.92}$ and have
been approved by the Surgeon-General
with the Government of Madras
and by the Sanitary Board (vide Pro-
ceedings No. $\frac{1524}{26.7.93}$, copy enclosed).
The Sanitary Board represented the
absence of provision in the plans
for latrines which are necessary
to complete the requirements of
a hospital. An estimate for 2 latrines
for Rs 670 was since obtained from
the District Board Engineer, and
sent to the Taluk Board, Periyakulam,
for

for sanction.

I have the honor to be
Sir
Your most obedient servant.

Thurs
President.

3.

2-893

20

3047 L

From

The President, S. S. Board,
MaduraEnclosures - One bundle.
(Plans & (6) sent separately)

No 103

Dated 16th September 1893
20 SEP 93

Rept 2. 11. 10. 93

No
Encls 8 (2 plans)Submitting for sanction
revised plans & estimates,
the latter amounting to Rs 5650
for the construction of a
hospital at Kodai Kanal

No 1995 W of 10. 8. 93.

/With endorsement/

No 724

Transferred to the Public Works
Department.

W. King Ce

1. 11.
21/10/93
For Taint George
10 October 1893

Assistant Secretary.

To
The Public Works Department.

J

Current No. 8593

Letter No.

Dated

10 October 1893

From the

Local & Municipal Dept.

NOTE BY TECHNICAL SECTION

Name of work

Construction of a Hospital with out-houses
at Kodai Kanal in Madura Dist.
Amount of Estimate Rs 5650The revised estimate under con-
sideration provides for constructing a
Hospital with out-houses at Ko-
dai Kanal & the amount of the
estimate is made up as follows:-

Hospital	Rs 3875
Lying in wards	570
Out-houses	335
Surveys & godowns	870
Total revised estimate	5650

The original estimate for the
work amounted to Rs 4795, the
excess of Rs 855 or 17.8% over the
original sanction is due to the
following causes:-

- (a) Alteration in quantities & rates Rs 466...
- (b) Variation from original estimate 210.8...
- (c) Omission in original estimate
found necessary during
execution 382.4...
- (d) Other minor items 15.5...

Total Rs 1063.11.5

West Rupen 1893.4.5
 District Savings ——— 208.11.5
 Total Income Rs 855. ...

Item (a) is due to increase of rates by
 the F. & C. Dept. for roof, timbers &
 to increased tenders rate by C. & S.
 7. Treacher for doors & windows from
 12 to 1.6.00 per Sq. ft.

Item (b) alteration in flooring m.
 of cement from concrete in mortar to
 concrete in clay plastered over
 with cement. Provision of
 cut stone edges to verandah
 basements & under verandah
 posts also to the substitution
 of brick in chimney in lieu of
 lime in chimney for the chime.

Item (c) due to omission of painting
 doors & windows, tanning roof tim-
 bers, filling in basements &c.

The item of painting is chiefly in
 petty expenses & contingencies.

The provision of this balance is
 recommended by the Sanctioning
 Board as an estimated cost
 of Rs 500 reported to by the President
 Dist. Board in his letter No. 103
 dated 16 Sept 93. Should be treated
 as supplemental to this revised
 estimate, vide para 32 Chap VII of
 the P. & C. Code.

The estimate has been consider-
 ed by the President Dist. Board
 & sanctioned in Dist. Board's regis-
 tration W. & C. dated 19 Oct 1893.

28.95W

Note:
 From sub 36 of 7. 1893 (see 50
 5.10.8.93). it will be seen that with
 the carrying out a work of
 1/2 inch Sanction Board may be made
 when the change of place
 project. Substantially therefore that
 of 1/2 inch need not be made
 embodied in the 1893.

P. & C.
 Civil Works
 PUBLIC WORKS DEPARTMENT.

2895
 No 2895. W & C November 1893

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following

From the President, Dist. Board, Madras No. 103 of 16 Sept 1893
 Endorsed thereon in the L. & C. Sept. No. 724 of 10 Oct 1893

The revised estimate,
 amounting to Rs. 5650.
 for constructing a hospital
 at Kodaikanal in the
 Madras District, is
 sanctioned.

2. This sanction has
 been registered as local
 No. 27 W of 1893-94

Page 3

1/11/93

Note
 This prop. used to place
 the 50 on the Editor's Table

The S. E. W. Circle
 .. Local and depl. Deph
 with 2 plans & estimate (8)
 .. Editor's Table

1/11/93

Cur

Mem

Revised estimate for
L. F. hospital at
Kodakanal, Madras

SECRET
NOV 1943
GOVERNMENT OF INDIA

To The Hon. the Chief Secretary
Local and Temp. Dept.
for favor of Countermand

C.S. 2/11.
H. 6/11

On
11/11

CW^o 8593

Chart. of 1839 J. Madras
PUBLIC WORKS.

14/11/93

11th Nov 3 28956

Hospital

=

Revised estimate
of Rs 5650 for carrying
in — at Kodakkanal
in Madras District
sanctioned.

90
5

J. C. 14/11
14/11