

Public Works (189 6) Department.

G.O., No. 1319

DATED 6/2/96

[Despatch Abstract.]

Watershed Tunnel, No 1 Bengal  
Do ——— do do raising the one string  
Sanchar for the ———

BACK PAPERS.

No. 131 I., 6TH FEBRUARY 1896.

GOVERNMENT OF MADRAS.  
PUBLIC WORKS DEPARTMENT.

Irrigation.  
Account.

READ—the following paper:—

From S. D. PEARS, Esq., Superintendent of Works, No. 1 Periyár Division, to the Chief Engineer, Public Works Department, dated Periyár, 3rd October 1895, No. 109 C.E.

I have the honour to request that sanction of Government may be obtained to a total probable excess of Rs. 20,000 over the revised estimate of Rs. 4,94,000 for the water-shed tunnel.

2. The causes of this excess are principally that the sluices will have cost fully Rs. 15,000 more than the Rs. 10,000 allowed in the estimate and that a measuring weir, which was not provided for, has been constructed at a cost of Rs. 3,000. It is hoped that the ultimate excess will not amount to more than the Rs. 18,000 due to these causes and that of even this, some portion may be recovered by the sale of 4" piping, of which a large quantity stands at debit of this work. Sanction for a total excess of Rs. 20,000 is asked for, however, to provide any unforeseen contingencies which may still occur.

No. 18 I.

Submitted to Government.

(Signed) R. R. E. DRAKE-BROCKMAN, Col., R.E.,  
Chief Engineer for Irrigation.

ORDER—No. 131 I., dated 6th February 1896.

The existing sanction for the water-shed tunnel is raised from Rs. 4,94,000 to Rs. 5,14,000, the excess of Rs. 20,000 being met from the balance of the amount reserved for unforeseen works of the Periyár project, which will then be reduced to Rs. 79,360.

2. This sanction is registered as No. 190 I. of 1895-96.

(True Extract.)

Under Secy. to Govt., P.W.D.,  
Irrigation Branch.

To the Chief Engineer for Irrigation.  
 Superintendent of Works, No. I Periyár Division.  
 " Examiner, Public Works Accounts.  
 " Revenue Department.

Exd. Md. Pahlivan.  
Spare Copies

IRRIGATION.  
ACCOUNT.

Govt. of {1896} Madras.

PUBLIC WORKS.

Dated February, 6th.

Recd.

Encl.

G.O. No. 131 I., 6th Feb. 1896.

FEBRUARY.

### Water-shed tunnel

The existing sanction for the — No. I  
Periyár division raised from Rs. 4,94,000  
to Rs. 5,14,000.

PUBLIC WORKS DEPARTMENT,

IRRIGATION BRANCH.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the

READ the following

*From Supt of Works, No. 1 Periyar Div.,  
No. 109 CE. 93. Oct/95.  
10/18 24 18-136*

*Submitted*

*to Govt. order Kurro*

*W  
31 Jan*

The existing  
sanction for the  
water-shed tunnel  
is raised from  
Rs 4,94,000 to Rs  
5,14,000, the excess  
of Rs 20,000 being  
met from the  
balance of the  
amount reserved  
for unforeseen works  
of the Periyar Project  
which will then be


*+ Rs 81,360*

reduced to Rs 79,360

2. This sanction  
is registered as No.  
1903 of 1895 g/b.

Quoted  
28/1

Anticipated excess  
on the water shed  
Tunnel, No 1 Periyar Div.



To  
The Chief Engineer  
Supt of works N.  
1 Periyar Div.  
Sd/-  
P.W. Dept.

JH  
4/2

Issue

Quoted

Registered  
Sd/-

No 109 7-2.

Office of Supt. of Works  
No. I Periyar Division  
Periyar 27 October 1895

From

S. D. Pears Esquire  
Supt. of Works  
No. I Periyar Division

To

The Chief Engineer  
Public Works Department  
Madras

Sir,

I have the honor to request that  
sanction of Government may be obtained  
to a total probable excess of Rs 20,000/-  
over the revised estimate of Rs 49,400/-  
for the Watershed Tunnel.

2. The causes of this excess are  
principally that the sluices will  
have cost fully Rs 15,000 more than  
the Rs 10,000 allowed in <sup>the</sup> estimate  
and that a measuring weir which  
was not provided for, has been  
constructed

constructed at a cost of Rs 3000. It is hoped that the ultimate excess will not amount to more than the Rs 18,000 due to these causes and that of even this, some portion may be recovered by the sale of 4" piping of which a large quantity stands at debit of this work. Sanction for a total excess of Rs 29,000 is asked for however to provide any unforeseen contingencies which may still occur.

I have the honor to be,  
Sir,

Your most obedient servant

S. D. Pears.

Supt of Works

N. I. Periyar Divn

St

St

From

The Superintendent of Works  
No. 1 Periyar Division

No. 97 of 3-2-94

(L.O. No. 2) Recd. 8.10.95

To

The Chief Engineer  
Public Works Dept.  
Madras

Station Periyar

No. 97 of 3-2-94

Dated 3<sup>rd</sup> October 1895

No. 1096.2.

Water shed Tunnel:—

Requesting sanction of  
Govt. for the excess of Rs  
20000 over the revised estimate  
for the —