

Public Works (1896) Department. ⁶⁰²⁰

G.O., No. 2368 W

DATED 17 August 1896

[Despatch Abstract.]

2a. K. Office at Hospet. Revised estimate
of Rs. 8637 for additions and improvements
to the — in Bellary Dt, sanctioned with
remarks.

W 1878

BACK PAPERS.

FURTHER PAPERS.

BUILDINGS AND ROADS.
CIVIL WORKS.

Government { 1896 } of Madras.
PUBLIC WORKS.

Recd.

Regd.

1896.

Enclosures

Spare copies

G.O., No. 2368 W., 17th August 1896.

AUGUST.

Taluk Office at Hospet

Revised estimate of Rs. 8,637 for additions and improvements to the — in Bellary district, sanctioned with remarks.

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following paper:—

Proceedings of the Board of Revenue (Land Revenue), Mis. No. 2819, dated 19th June 1896.

Read—the following letter from W. B. DEWINTON, Esq., Executive Engineer in charge of the III Circle, to the Collector of Bellary, dated 6th June 1896, No. 757:—

I have the honour to forward for your countersignature and transmission to Government, for sanction, a revised estimate for providing accommodation for the Stationary Sub-Magistrate, &c., in the Taluk cutcherry at Hospet.

2. The amount of the original estimate sanctioned in G.O., No. 1949 W., dated 6th August 1895, was Rs. 7,270 and the amount of the revised estimate is Rs. 8,637, so that the excess now requiring sanction is Rs. 1,480.

3. The causes for this excess are fully explained in the comparative statement now submitted. They are almost entirely due to the fact that the rates hitherto in force in the Bellary division are of very old date and therefore obsolete and quite inadequate for the class of work now done and the labour rates in force.

4. I have satisfied myself that the rates now entered are in no case higher than necessity demands.

The schedule of rates in this circle is now undergoing revision and I hope to complete it in current year.

Dis. No. 2047.

Submitted to the Secretary to the Commissioners of Land Revenue for favour of obtaining the sanction of Government.

BELLARY,
9th June 1896.

(Signed) J. T. LEVER,
for Collector.

Resolution—Mis. No. 2819, dated 19th June 1896.

Submitted for the sanction of Government with reference to G.O., No. 2314 W., dated 17th September 1895, communicated with G.O., No. 3855, Revenue, dated 23rd September 1895.

(True Copy and Extract.)

(Signed) R. C. C. CARR,
Acting Secretary.

Mis. No. 2524, Revenue.

Transferred to the Public Works Department, with reference to G.O., No. 2314 W., dated 17th September 1895.

OOTACAMUND,
29th June 1896.

(Signed) A. T. ARUNDEL,
Ag. Secretary to Government.

ORDER—No. 2368 W., dated 17th August 1896.

The revised estimate, amounting to Rs. 8,637, for additions and improvements to the Taluk office at Hospet in the Bellary district is sanctioned in supersession of the estimate of Rs. 7,270 sanctioned in G.O., No. 1949 W., dated 6th August 1895.

2. The expenditure on the work, to end of 1895-96, was Rs. 3,230, and the current year's grant is Rs. 4,040 which will, if necessary, be augmented on application by the Superintending Engineer.

3. This sanction has been registered as Provincial No. 54 W. of 1896-97, and classified as Civil Buildings, Original Works.

(True Extract.)

Under Secretary to Government.

To the Superintending Engineer, III Circle, with twelve enclosures.
 „ Examiner, Public Works Accounts.
 „ Revenue Department.

No 757

Superintending Engineer's Office
 3rd Circle.

Bellary/6 June 1896

BOARD'S GEN. REG. NO 3037 OF 1896
 LAND REVENUE.

From

W. B. de Winton Esquire
 Executive Engineer in charge of
 the 3rd Circle.

20

To, The Collector of
 Bellary.

Sir

Enclosures 12

I have the honor to forward for your countersignature 1 Original detailed estimate and transmission to Government, for sanction, a revised estimate for providing accommodation for the Stationary Sub magistrates &c in the Taluk/Chitany at Hospet.

2. The amount of the original estimate sanctioned in G.O. No 1949 W. dated 6th August 1895 was Rs 7270 and the amount of the revised estimate is Rs 8637, so that the excess now requiring sanction is Rs 1480.

3. The causes for this excess are fully explained in the Comparative Statement now submitted. They are almost entirely due to the fact that the rates hitherto in force in the Bellary Division are of very old date and therefore obsolete and quite inadequate for the class of work done and the labour rates in force.

4. I have satisfied myself that the rates now entered are in no case higher than necessity demands.

The schedule of rates in this circle is now undergoing revision and I hope to complete it in current year.

I have signed
 (Sd) W. B. de Winton
 Executive Engineer in charge
 of III Circle.

(True Copy)

Submitted to the Secretary to the Commissioners of
 Land Revenue for favor of obtaining the sanction of Govern-
 ment.

20/6

Am

As Collector

Revenue Department

3037

BOARD'S GEN. REG. NO. 3037 OF 18
LAND REVENUE.

The Collector of



To The Secretary to the
Commissioners of
Land Revenue

Madras

Disposal No 2047

DESPATCHED

9. 6. 96

Encl: 3 Estimates & 2 Plans

S. S. Magistrate of Hooper

Submitting Estimate for
Constructing ——— for
obtaining sanction of
Government.

OWS. 1
6020 / 96



Proceedings of the Board of Revenue

(Land Revenue),

Dated 19th June

1896.

No. 2879

Mis.
Routine.

READ

Authorisation of the Collector of Bellary, Dis: No 2047, dated 9th June 1896, to the Secretary to the Commissioners of Land Revenue, Madras.

Resolution:-

Submitted for the sanction of Government with reference to G.O. 23144 17-9-95. Communicated with G.O. 3855 23-9-95 Rev:

/ True extract

*Recd
By: Secretary*


&

The Secretary to Govt., R.D., with plans & estimates & letter in original to be returned.

2c Mr. [Signature]



To be returned to Revenue Board with reply.



Rev 1896 Sept
Board of Revenue
(Land Revenue),
MADRAS.



To
The Secretary to Govern-
ment, R. S.

Recd 24.6.96

Proceedings, dated 19th June 1896
No. 2879
Mis. Routine

Subject.

Submitting for the sanction
of Government revised esti-
-mate for constructing
Stationary Sub-magistrate's
office at Hospet, Bellary Dist.

No 19494, 7.6-8-95
23144, 7.17-9-95
16570, 7.25-4-95

Encls 13 (2 plans)
Recd: 4.7.96

G.O. no. 2524
Transferred to the
Public Works Department
with reference to G.O. no. 2314 W
of 17.9.95.

A. Sundell
ag. Secy to Govt.

List Ootacamund, E
29 June 1896
27 June 96

W.
I see no objection to the
proposed roofing, but, on the
contrary, iron rails are likely to
last longer than joists. The
corrupted shuli - as well as
the rails - should be given two
or three coats of anticorrosive
paint as a protection against
any possibility of being injured
affected by the contact of lime.
As use of the ironwork will be
subjected to the rays of the sun
it is not likely to increase
the temperature of the room to
an appreciable extent.

The estimate is recommended
for sanction.

CWM
5.8.96.

* Since writing the above I have
noticed that silicate paint is
provided in the estimate.

Sanctioned
6/8/96

60-200-18-12-95.

H.C. Dykes: CWM
7.8.96

Public Works Department.

Current No. 6020
Letter No. 2524
Dated 29 June 1896
From the Revenue Department

NOTE BY TECHNICAL SECTION.

Name of work Additions & improvements to
the Taluk Office at Hospet, Bellary Dist.
Amount of Estimate Rs 8637

The SE Circle submits for the
sanction of Govt. a revised estimate
amounting to Rs 8637 for ad-
ditions and improvements to the
Taluk Office at Hospet in the
Bellary District in lieu of the
estimate amounting to Rs 7270
sanctioned in G.O. no. 19494 dated
6th August 1895. The excess which
is nearly 1970 over the sanctioned
estimate is due to the following
causes:

to variations in materials of construction	242
to increase in height of base :ment, owing to fall of ground & to increased rate for rubble masonry	775
to increase in certain rates promised to piece workers	373
to items not provided for in original estimate, since found necessary	170
On item of Contingencies	165
	162

Deduct savings in certain rates
 derivation in wop materials Rs 105.
 Rs 1520
 Deduct for materials available 204
 Total Rs 1316.

The derivation in materials of con-
 struction is chiefly in the item of
 roofing, thus (a) 6 inches of concrete
 over corrugated iron sheets laid on old
 Madras railway rails placed 18"
 apart in lieu of lincasing with brick
 on edge & laid over lime joints, beams
 &c, (b) stone lintels substituted for
 flat archwork, (c) Gothic parapets
 in outside masonry substituted for
 ornamental parapets of brick in
 masonry and (d) to the provision of
 cast stone steps throughout in lieu
 of outside masonry steps.

The increase in rates are on
 the following items
 Crossed rubble 2' wall Rs 18 against Rs 13
 do do 1 1/2' wall 24 - do - 20
 Cuddalore slab flooring 17 - do - 15
 Pointing in channam 2 - do - 1.8.
 Pointing - 3.8. - do - 3.00.
 Gothic archwork - 100 - do - 28.

The increased rates are reported
 to be the tendered rates for the H. A. S.
 Collector's residence at Hospett now
 under construction & the C. S. has pro-
 vided to give the above rates to the
 price work during work in the
 improvements to the Taluk Office.

It is submitted that the derivation
 in the description of roofing does not
 appear to be suitable, the rooms will
 be considerably warm & the galvanizing

Corrugated iron sheets which are
 generally 24 B.W.G or about 3/8" thick
 are likely to corrode & fall off in
 pieces within a few years per-
 haps when they come in con-
 tact with lime, i.e. the concrete
 above. Moreover the saving by
 adopting this description of
 roofing will be only Rs 44 or
 about 2% per square. W. has
 disapproved of this roofing in the
 case of the H. A. S. Collector's re-
 sidence at Hospett.

The revised estimate has been
 countersigned by the Collector of
 the District & transferred by the
 Revenue Dept with reference to
 G.O. No. 2314 W dated 17.5.95

24.11.96

for order.

The papers relating to
 the H. A. S. Collector's residence
 at Hospett are at Dept
 with letter No. 1813 W of 18.6.96
 which is awaiting a reply from
 H. of S. If I remember cor-
 rectly, the C. S. reported that the
 materials obtained for the wop
 of the residence, which were not
 approved for that purpose, could
 be utilized in the construction
 of the Taluk Office.

C. No. 6020

P. W. Secretariat.

Note by Budget Section.

Work Additions and improvements to the Taluk
 office at Hospett, Bellary District

Fund	Provincial
Service Head	Civil Buildings
Departmental Head	Original Works
Amount of Estimate	Rs. 8,637
Expenditure in previous year	" 3,230
Allotment in current year	" 4,040
Balance required to complete	" 1,367
Total Rs...	8,637

Note of available Funds.

The balance at the credit of the Provincial Reserve
 is Rs 58,629. Rs 30,000 will be reserved for works at
 Govt Houses, Madras & Lundy and for the drain near the
 Fort. The balance, viz Rs 28,629 can be allotted for other
 works.

27.7.96

N^o 2368 W. dated 17 August 1896

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Note by Budget Section.

READ the following

Endorsement in Revenue Dept
in Proceedings of the Board
of Revenue (L.R.) N^o 2819 dated
19 June 1896

(H.E. N^o 2524 of June 29, 1896)

50

The revised estimate,
amounting to Rs 8637, for
additions and improvements
to the taluk office at
Hospet in the Bellary
District is sanctioned in
supersession of the
estimate of N^o 7270 sanctioned
in L.R. N^o 1949 W dated
6 August 1895.

2. The expenditure
on the work, to end of


1895-96, was Rs 3,230,
and the current year's
grant is Rs 4040, which
will, if necessary, be
augmented on application
by the Supt. Engineer.

~~11/8/96~~

Revised estimates for
additions and improvements
to the taluk office at
Hospet, Bellary Dist.

3. This sanction has
been registered as Pool
No. 54 W of 1896-97, and
classified as Civil Buildings,
Original Works.

Tka
B


11/8/96

S. E. III mile
with 12 aches.
E. S. W. Aches.
Revenue Dept.

comms
10.8.96.

3/9/96