

Public Works (1896) ¹⁸⁷² Department.

G.O., No. 2610 W

DATED 8th September 1896

[Despatch Abstract.]

Sea wall: Revised Estimate of Rs. 5,500
for constructing a wall in front of the
Custom House and flagstaff at Silli-
cherry, sanctioned.

Cut 183

Case 6872

of 286

He

26/10/96

Please put up
the previous papers
& submit to D.W.

Ca
21.8.96

File completed and submitted
to D.W.

May 24/8/96

H.C.

I would like to
see the original
draft now. It says
that the whole work
should be done

of five:

COON Original of
G.O. No. 1869 Waf
25.8.96 22 June 1896
called for.

Submitted

May 28/96 new date

T to
B. C.M.

No 2610 W, dated 8 September 1896
Public Works Department.

Current No. 6892
Letter No. 378 E
Dated 28 July 1896
From the Marine Department.

NOTE BY TECHNICAL SECTION.

Name of work Constructing sea wall in front
of Sea Customs Office & Flag staff at Tellicherry
Amount of estimate Rs 5058.

The accompanying revised estimate, amounting to Rs 5058, in the shape of a comparative statement, is submitted for constructing a sea wall in front of the Sea Customs Office and Flag staff at Tellicherry in lieu of the estimate, amounting to Rs 4580 sanctioned in G.O. No. 882 W dated 11 March 1896. The excess of Rs 478 or 10.4% over the original sanction is due to change in the alignment of the wall, lowering the foundation bed about 2 1/2 feet, vide Cross section V. II, tracing plan, & for increasing the height of the wall from 9.9" to 11 feet or 1 1/4 feet more, consequent to the lowering of the concrete foundation bed. These excesses have been fully detailed in the

Remarks column of the comparison.
his statement.

Data lists have been submitted
based on the actual working
rates.

The estimate is in order.

The file connected with the
original estimate is put up
to Marine Current No. 332/96
now at Ootacamund, this file
will be required in regard to
the fixing of the additional cost
to be borne by Messrs. Bunnell & Co.

[Signature]

21. VIII. 96.

This may be

sanctioned.

Cd. 10.15.
25. 8. 96

Reading.

No. 1447
242

PRESIDENCY PORT OFFICE,

Madras, 21st July 1896.

From

Commander A. A. Street, R.N.

PRESIDENCY PORT OFFICER,

Madras,

Enclosures per
packet post.

To

THE ~~CHIEF~~ SECRETARY TO GOVERNMENT,

MARINE DEPARTMENT,

Fort Saint George
Chennai

SIR,

I have the honor to forward
the accompanying revised
estimate (Comparative Statement)
from the Superintending Engineer,
IV Circle, amounting to Rupees
(5,058) five thousand and fifty
eight for constructing the sea
wall at Tellicherry and to request
sanction to a further allotment
of Rupees (478) four hundred and
seventy eight for this work,
being the difference in excess between
the present estimate and that
sanctioned

Sanctioned in G.O. Marine Ch^x 200, Flagged C
dated 24 March 1896. The cause of
excess is explained in the revised
estimate and ⁱⁿ the accompanying
report of the Sub-divisional Officer
with which is also forwarded the
plan of the sea wall.

I have the honor to be,

Sir,

Your obedt. servant,

H. A. Theet

Commander, R.I.M.,
Presidency Port Officer

Mr. G.

P. W. CURRENT No. 6872

MARINE C. No. 8/3

Marine (1896) DEPARTMENT.

From

THE PRESIDENCY PORT OFFICER,
Madras,

To

THE SECRETARY TO GOVERNMENT,
~~PUBLIC WORKS~~ (MARINE) DEPARTMENT,
Madras.

No. $\frac{1747}{242}$ G

Dated 21st July 1896
Received

No.

Subject.

Forwarding a revised Estimate
and requesting sanction
to a further allotment of Rs. 478/-
for work in connection with
the construction of a sea wall
in front of sea customs office
at Tellicherry.

N. 240 Mar 27. 8. 95.
" 2058 Wd 19. 5. 95
" 287 Mar 25. 9. 95
" 2966 C 25. 10. 95
" 2657 Wd 25. 10. 95
" 137 21. 31. 10. 95
" 612 21. 13. 2. 96.
" 1308 C 27. 3. 96.
" 882 Wd 11. 3. 96.
" 200 Mar 24. 2. 96.
" 1869 Wd 22. 6. 96.
" 463 Mar 25. 6. 96.
" 378 E 25. 7. 96.

Sub
1/9/96

In examination
CHB
28/9/96

R7/9

CHB

28/9/96

BW

No. 378 E 28 July 1896
Transferred to the
Public Works Department

27/7/96
M