

G.O., No. 515k

DATED 11/2/96

[Despatch Abstract.]

Police Station house at Bruceport.
Revised estimate for reconstruction
the — Bellamy, sanctioned

No. 515 W., 11TH FEBRUARY 1896.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads,
Civil Works.

READ—the following papers :—

G.O. No. 13, Judicial, dated 6th January 1896.

Read—the following letter from the Inspector-General of Police, Madras, dated 5th December 1895, No. 5865 :—

I have the honour to submit, for the sanction of Government, revised estimates amounting to Rs. 6,380 for the reconstruction of the Police station at Brucepett, Bellary district.

2. The plans and estimates, amounting to Rs. 5,450, for this work were sanctioned in G.O. No. 829, Judicial, dated 23rd April 1895. The Superintending Engineer now forwards revised estimates amounting to Rs. 6,380.

3. The reason for the excess is solely owing to the insufficiency of the sanctioned rates, arising from the fact of the disadvantageous position of the work, being at the crossing of two crowded bazaar streets, where there is no room for the deposit of the materials (*vide* copy of Executive Engineer's letter No. 3899, dated 18th August 1895, herein enclosed).

4. The Superintending Engineer states that, owing to the urgency of the work and with a view of utilizing the grant within the year, the work was commenced on piece work in anticipation of the approval and sanction of Government.

Order—No. 13, Judicial, dated 6th January 1896.

The revised estimates aggregating Rs. 6,380 for the reconstruction of the Police station at Brucepett in the Bellary district, are approved and will be transferred to the Public Works Department.

(True Extract.)

(Signed) W. FRANCIS,
for Chief Secretary.

No. 280 C.

Note by the Chief Engineer, Public Works Department.

In the data list for iron-grated doors received with the estimate for reconstructing the police station-house at Brucepett, Bellary, provision has been made for a patent Chubb's lock (probably padlock) at a cost of Rs. 5. This article, not being a fixture, should be obtained from the Stationery office by the department concerned (*vide* paragraph 33, chapter VI, Volume I of the Public Works Code).

1st February 1896.

(Signed) D. McNEIL CAMPBELL, Colonel, R.E.,
Chief Engineer, P.W.D.

No. 515 W., 11TH FEBRUARY 1896

GOVERNMENT OF MADRAS

PUBLIC WORKS DEPARTMENT

Buildings and Roads,
Civil Works

READ—the following papers :—

G.O. No. 13, Judicial, dated 6th January 1896

Read—the following letter from the Inspector-General of Police, Madras, dated 5th December 1895, No. 5865 :—

I have the honour to submit, for the sanction of Government, revised estimates amounting to Rs. 6,380 for the reconstruction of the Police station at Brucepett, Bellary district.

2. The plans and estimates, amounting to Rs. 5,450, for this work were sanctioned in G.O. No. 829, Judicial, dated 23rd April 1895. The Superintending Engineer now forwards revised estimates amounting to Rs. 6,380.

3. The reason for the excess is solely owing to the insufficiency of the sanctioned rates, arising from the fact of the disadvantageous position of the work, being at the crossing of two crowded bazaar streets, where there is no room for the deposit of the materials (*vide* copy of Executive Engineer's letter No. 3899, dated 18th August 1895, herein enclosed).

4. The Superintending Engineer states that, owing to the urgency of the work and with a view of utilizing the grant within the year, the work was commenced on piece work in anticipation of the approval and sanction of Government.

Order—No. 13, Judicial, dated 6th January 1896.

The revised estimates aggregating Rs. 6,380 for the reconstruction of the Police station at Brucepett in the Bellary district, are approved and will be transferred to the Public Works Department.

(True Extract.)

(Signed) W. FRANCIS,
for Chief Secretary.

No. 280 C.

Note by the Chief Engineer, Public Works Department.

In the data list for iron-grated doors received with the estimate for reconstructing the police station-house at Brucepett, Bellary, provision has been made for a patent Chubb's lock (probably padlock) at a cost of Rs. 5. This article, not being a fixture, should be obtained from the Stationery office by the department concerned (*vide* paragraph 33, chapter VI, Volume I of the Public Works Code).

(Signed) D. McNEIL CAMPBELL, Colonel, R.E.,
Chief Engineer, P.W.D.

1st February 1896

ORDER—No. 515 W., dated 11th February 1896.

The revised estimate, amounting to Rs. 6,380, for reconstructing the Police station-house at Brucepett, Bellary, is sanctioned in supersession of the estimate of Rs 5,450 sanctioned in G.O. No. 1167 W., dated 15th May 1895.

2. Attention is drawn to the note by the Chief Engineer recorded above.

3. The current year's grant for the work is Rs. 4,020 and the Superintending Engineer will apply for such additional allotment as may be necessary.

4. The sanction accorded in paragraph 1 has been registered as Provincial No. 108 W. of 1895-96 and classified as Civil Buildings—Original Works.

(True Extract.)

Under Secy. to Govt., P.W.D.

To the Superintending Engineer, III Circle, with five enclosures.
 „ Examiner, Public Works Accounts.
 „ Judicial Department.

Exd. T. K. Narayana Aiyangar.
 Spare Copies

W^o 515-W d/11 Feb/96.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following

Pros. of Govt., Judicial Department, No. 13, dated 6th January 1896.

Note by the Chief Engineer, P.W. Department, dated February 1896.

The revised estimate, amounting to Rs. 6,380, for reconstructing the Police station house at Brucepett, Bellary, is sanctioned in supersession of the estimate of Rs. 5,450 --- sanctioned in G.O. No. 1167 W. dated - 15th May 1895.

2. Attention is drawn to the note by the Chief Engineer recorded above

3. The current year's grant for the work is Rs. 4,020 and the Suptg. Engineer will apply for such additional allotment as may be necessary.

4. The sanction accorded in para 1 has been registered as Provincial No 108 W. of 1895-96 and, classified as Civil Buildings—Original Works.



The Suptg. Engineer, III Circle,
 with enclosures.

„ Examiner, P.W. Accounts.

„ Judicial Department.

2/6

Estimate for a police station
at Brucepett, Bellary.

T
B

30

C.No.280.

NOTE BY THE CHIEF ENGINEER, P.W.D.

In the data list for iron ^(welded) ~~bars~~ ^{doors} received with the estimate for reconstructing the police station - house at Brucepett, Bellary, provision has been made for a patent Chubb's lock (probably pad lock) at a cost of Rs.5. This article, not being a - fixture, should be obtained from the Stationery office by the Department concerned, vide para 33 Chapter VI, Volume I of the P.W.Code.

[Signature]
1/2/16
E.W.

Comp
5.2.56

Cu

A.E.6/2R10/2

Current No. 280

Letter No. 3

Dated 6th January 1896

From the Public Works Department.

NOTE BY TECHNICAL SECTION.

Name of work

Reconstructing Police Station house at Breakfast, Bellary.

Amount of estimate Rs 6380.

The accompanying revised estimate, amounting to Rs 6380, is submitted for the sanction of Govt. in lieu of the original estimate amounting to Rs 5450, sanctioned in Govt. No 1167 dated 15th May 1895.

The excess of Rs 943 or 17.28% over the original estimate is reported to be chiefly due to the insufficiency of the sanctioned rates, owing to the difficult situation of the work, being at the crossing of two crowded bazaars, streets, where no room is available for the deposit of materials &c. and to the substitution of pine wood ceiling for country wood planks, owing to the latter not being available, also to the allowance of a sum of Rs 327 being the value of old materials available, being made over

over to the piece workers in consideration of the heavy task of removing the debris.

The following rates have been inserted

Concrete rubble in channels	Rs 12.00	...
Concrete archwork	Rs 11.00	...
Plastering 2 coats	31.20	...
Granite slab flooring	4.60	...
Iron band doors	7.90	...
Slab stones for fences	2.80	...
do - coping	7.00	...
Mangalore tile roofing	2.10	...
	23.00	...

Data for the above high rates have been submitted.

It will be observed that in the data list for iron grates doors provision has been made for a patent Chubb's lock (probably pad lock) at a cost of Rs 5. This article being not a fixture should be obtained from the Stationery Office by the Dept. concerned vide para 33 Chap VI of the Code.

The original estimate has not been carefully prepared as the difficulty now experienced should have been foreseen at the time when the original estimate had been framed.

The estimate has been countersigned by the Supdt of Police & approved in the Judicial Dept.

[Signature]
1.5.96

Attention to be drawn to this -

may be sanctioned

CHB
3/2/96

B 3/2

C 10-280

Please say whether any reduction is necessary in the estimate for the omission of Chubb's lock and if so kindly revise the estimate accordingly.

[Signature]
B
5-2-96

B.

Reduction in estimate appears unnecessary and draw attention regarding the omission of Chubb's lock in S. W. note please.

[Signature]
S. Feb 96

letter from the Executive Secretary Division to the Superintendent, 3rd. Circle dated 18 Aug 1895

I have the honor to state that estimate of Rs 5450 sanctioned by order dated 15th May 1895 for reconstruction of Police Station house at Brucepetta is referred to the Sub Divisional Officer for attention on piece work agreement. It is not possible to get a piece worker to work, the chief reason being the building is at the crossing of two main streets, where there is no deposit of materials.

As to the foundations, the materials used and foundations of the building must be cleared off and carted away to a distance and carted to some open ground where it is most probably done, there will be no place left excavated from the ground. Then any of the stone which is not used must be carted back.

again to the site.

(b) Materials from the quarries must be carefully selected and brought in proper sizes to the work site, as there is no place to accumulate rejected stones or to spread out unsorted stone for selection. The inconvenience on account of the cramped space in which every description of work has to be done will be great and rates are therefore considered insufficient.

(c) There are some rates specially objected to i.e. that of Rs 22 for Arch Work and the lump sum of Rs 100/- for a spiral stone stair case. This must be put stone work and payment is to be made according to the quantity and quality of work to be done.

3. A notice inviting tenders was then circulated to the contractors. In response only one tender was received and that amounts to Rs 5,823 plus the cost of removing debris at 5 annas per cubic yard and of Arm racks which was omitted in the tender.

4. + + +
+ + +

5. Mr. Lutchinana Mood was specially asked whether he would undertake this work on lump sum contract. He has agreed to execute it for a sum of Rs 5,924 on the condition that the materials from the demolished building may be given to him in consideration of the heavy task of removing the debris to a great distance and I have accepted this. I have changed jungle wood to pine wood ceiling boards, as the former kind of boarding is not available.

I have ordered the work to be commenced in anticipation of your approval and I beg to submit a revised estimate amounting to Rs 6,390 for early sanction and return.

/ True copy /

J. W. Campbell Esq. Esq.
Superintending Engineer, 3rd Circle

Govt. of 1896 Madras.

To

The Public Works Dept.

Proceedings, dated 6 January 1896.
No. 13.

Subject.

Approving the revised estimate for the reconstruction of the Police Station at Brucepeet Bellary Dt and transferring the same to Public Works Dept.

P. M. 303 No. 280

Encls 7

Acc: 11.1.96

No. 443C46-2-95 ✓
" 575C-13-2-95 ✓
" 1167W-15-5-95 ✓

7

For scrutiny

Com

15/96

1896
Encls. No. 2
5470

045.2
25/56



PROCEEDINGS OF THE MADRAS GOVERNMENT.

READ the following paper:—

From the Inspector-General of Police, Madras, dated 5th December 1895, No. 5865.

I have the honour to submit, for the sanction of Government, revised estimates amounting to Rs. 6380 for the re-construction of the Police Station at Brucepett, Bellary District.

2. The plans and estimates amounting to Rs. 5450 for this work were sanctioned in G.O. No. 829, Judicial, dated 23rd April 1895. The Superintending Engineer now forwards revised estimates amounting to Rs. 6380.

3. The reason for the excess is solely owing to the insufficiency of the sanctioned rates, arising from the fact of the disadvantageous position of the work, being at the crossing of two crowded bazaar streets, where there is no room for the deposit of the materials—Vide copy of Executive Engineer's letter No. 3899, dated 18th August 1895 herein enclosed.

4. The Superintending Engineer states that, owing to

to the urgency of the work and with a view of utilising
the grant within the year, the work was commenced on piece
work in anticipation of the approval and sanction of
Government.

Order No. 13 dated 6th January 1896.

The revised estimates aggregating
Rs. 6380 for the reconstruction of the Police station at
Brucepett in the Bellary District, are approved and will
be transferred to the Public Works Department.

(True Extract)

Ranis

Ag. Under Secretary
for Chief Secretary

To

The Public Works Department with enclosures

,, Inspector-General of Police.