

Public Works (1897) Department.

G.O., No. ⁵¹⁵~~246~~ ✓

DATED 2 June 1897

3/6/97

[Despatch Abstract.]

Rapur Dabala Tank: Revised estimate of Rs. 4190 for improvements to —, Village Dⁿ sanctioned.

90/4

2/6/97

BACK PAPERS.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

IRRIGATION.
ACCOUNT.

Government {1897} of Madras.
PUBLIC WORKS.

Recd.

Regd.

1897.

Enclosures

Spare copies

G.O., No. 515 I., 2nd June 1897.

JUNE.

Rapur Dabala Tank

Revised estimate of Rs. 4,190 for improvements to —, Nellore division, sanctioned.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.
Account.

READ—the following papers :—

From Major W. L. C. BADDELEY, R.E., Superintending Engineer, II Circle,
to the Chief Engineer for Irrigation, dated Bezwada, 6th March 1897,
No. 777 N.L.

I have the honour to forward herewith, for your approval and sanction of Government, a comparative statement and data sheet for improvements to Rapur Dabala tank in the Nellore division.

2. The original estimate, amounting to Rs. 3,580, was sanctioned in G.O., No. 809 I., dated 3rd October 1895.

3. Explanation for the excess of Rs. 610 over the original estimate has been given in the remark column of the comparative statement.

To the Superintending Engineer, II Circle, dated 16th March 1897, No. 23 N.L.
From the " II " " 20th May " " 93 N.L.

No. 112 I.

Submitted to Government. Of the excess of Rs. 610, Rs. 202 were incurred in digging a surplus channel which was not provided for in the estimate, but was found necessary as the ground in rear is high and water cannot escape except through a narrow and deep channel near the left flank which goes into the irrigated fields forming scour holes and silting them up. The necessity for this work should have been foreseen and provided for in the original estimate. Against a lump sum provision of Rs. 150 for excavating foundations, an excess of Rs. 413 has been incurred, as the excavation was all in soft rock and very hard gravel and hard soil closely packed with shingle. In the circumstances stated, the revised estimate may be sanctioned.

25th May 1897.

(Signed) W. HUGHES,
Chief Engineer for Irrigation.

ORDER—No. 515 I., dated 2nd June 1897.

ORDER—No. 515 I., dated 2nd June 1897.
The following revised estimate is sanctioned in supersession of the estimate of Rs. 3,580 sanctioned in G.O., No. 809 I., dated 3rd October 1895 :—

43. Minor Works and Navigation.
Minor Works for which neither Capital nor Revenue Accounts are kept, P.W.D.
Nellore Division.
Original Works.
Improvements to Rapur Dabala tank, No. 170, of list of works appended to G.O.,
No. 407 J., dated 6th July 1887.

RS.
4.190

Improvements to Kapur Dabala tank,
No. 407 I., dated 6th July 1887.

Estimate	...	...	...	...	...	...	...	Rs.
								4,190

2. This sanction is registered as No. 30 I. of 1896-97.

(True Extract.)

(True Extract.)

Under Secretary to Government,
Irrigation Branch.

To the Chief Engineer for Irrigation.
 " Superintending Engineer, II Circle, with two enclosures.
 " Examiner, Public Works Accounts.

Exd. T. K. Narayana Aiyangar.

Public Works (1897) Department.

CURRENT No. 5407

Order

From

*The Chief Engineer
of Navigation*

No. 1128

Dated 25-5-97

Received 2-6-97

Enclosures 3. 3

Spare copies

SUBJECT.

*Improvements to Rapier
Dabala Lunda - Kellow St.
Comparative State Re-
submitted.*

BACK PAPERS.

FURTHER PAPERS.

PUBLIC WORKS DEPARTMENT,
IRRIGATION BRANCH.

28

42

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Improvements to Rapur Dabala Tank
Vellore Dist.

Under date the

Read the following

From Supp Engr. A. Corick, W. 777 dt. 9th March 1897
No. 12 dt. 25.5.97
Submitted to Govt.
Grounds. 932 dt. 20.5.97
Of the excess of Rs 610
Rs 202 were incurred
in digging a surplus
channel which was not
provided for in the
estimate, but was
found necessary as the
ground in rear is
high & water cannot
escape except through
a narrow & deep channel
near the left flank
which goes into the
irrigated fields forming
scour holes & silting
them up. The necessity
for this work should
have been foreseen &
provided for in the
original estimate. Again

Issue.

W.H.

20.5.97

20.5.97

20.5.97

20.5.97

20.5.97

20.5.97

No. Date.

R 1912 6-597

No. Date.

a lump sum provision of
Rs 150 for excavating
foundations on species of
Rs 413 ^{has been} ~~is anticipated~~
so the ^{excavation} ~~foundations~~ ^{was} ~~was~~
all in soft rock & very
hard gravel & hard
soil closely packed with
shingle. In the cir-
cumstances stated the
revised estimate may
be sanctioned.

Order Merion 515/92/97

The following
revised estimate is
sanctioned in super-
session of the estimate
of Rs 3580 sanctioned
in G.O. No 809 J, &
3rd Oct/95:-

Irrigation

43. Minor work through
Minor works for which
neither Capital nor Rev-

It is not clear whether the
depth of foundations should
not have been reduced but
as the work has been done

30

Accounts are kept, P.W.D.
Kalloua Div.

Original works.

Improvements to Repair
Dabala tank, No. 170,
of list of works appended
to G.O. No. 407 J, & B.

July/87. Estimate Rs 4190

2. This sanction is
registered as No. 30 J
of 1896-97.

JH
15/3
97

WA
25.5.97
J

To The Chief Eng. for J.
Sup. Eng. ^{with 2 copies}
Sd/- J.W.R.
15/3/97

C.E.-9.
9-3-97

Public Works (1897) Department.

CURRENT No. 19 NL

Order

5159

From

Major W. H. C. Baddiley R.E.
Supg. Mgr. H. C. C. C.

No. 777 MZ

Dated 6 March 1897

Received 8. 3. 97

Enclosures 2

Spare copies

SUBJECT.

Impts. to Rapur Dahala
Canal, Nellore D.
Forwards for Santh
of Govt: a Comparative
Statement re for

BACK PAPERS.

Issue G.O. Receipt	No.	Department.	Date.
R	162. W-		11-10-95
R	61. N.L.		1/95
J	1739/95		

FURTHER PAPERS.

Issue G.O. Receipt	No.	Department.	Date.
Issue	$\frac{\pi}{23}$	HL	7-39
R	32	HL	10-59

SUPERINTENDING ENGINEER'S OFFICE,
SECOND CIRCLE, *Beywood*

No. *777/M*

DATED *6 March* 1897

FROM,

Major W. L. C. Baddley R.E.
SUPERINTENDING ENGINEER,

II CIRCLE.

To,

The *Chief Engineer,*
For Irrigation,
Madras.

Enclos: *2*

1 Com: Statement ^{SIR,}

1 Data

2

I have the honour to forward herewith for your approval and sanction of Government a Comparative Statement and Data Sheet for improvements to *Rapur Dahala tank in the Mellone D.*

2. The original estimate amounting to Rs 3,580 was sanctioned in G.O. No. 809 I of 3rd October 1896.

3. Explanation for the excess of Rs 610/- over the original estimate has been given in the remark column of the Comparative Statement.

I have the honour to be,
Yours most obedt Servt.
W. L. C. Baddley
Superintendent Engineer