

Public Works (1896) Department.

G.O., No. 663 I
664

DATED // - 8 - 96.

Shutters: [Despatch Abstract.] Revised estimate of Rs 5010
for providing screw gearing — for the
three central arches of Kodanmurti regulator,
Canary delta system. Sanctioned with remarks
and a copy of the Pros. order to be for-
warded to the Govt. of India.

Forwarded.

Forwarding Proceedings sanctioning, with remarks, the revised estimate of Rs. 5,010 for providing screw-gearing — for the three central arches of Kodamurti regulator, Cauvery delta system.

No. 663 I., 11th August 1896.

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

Irrigation.
Account.

READ—the following paper :—

From Lieutenant-Colonel C. C. RAWSON, R.E., Superintending Engineer,
V Circle, to the Chief Engineer for Irrigation, dated Chepâk, 18th July
1896, No. 155 E.I.

With reference to G.O. No. 455 I., dated 23rd May 1896, passing orders on the
statement of objectionable items in the accounts of Executive Engineers remaining
unremedied to end of February 1896, Irrigation Branch, I have the honour to submit
for sanction the enclosed revised estimate of Rs. 4,070 with comparative statement for
providing screw-gearing shutters for the three central arches of the Kodamurti
regulator, showing an excess of Rs. 1,340 over the original estimate of Rs. 2,730
sanctioned in G.O. No. 561 I., dated 31st July 1894.

The necessity for the revision of the estimate is explained in the report attached
to it.

ENCLOSURE.

REPORT to accompany the revised estimate for providing screw-gearing shutters to the three
centre arches of Kodamurti regulator.

Amount of estimate RS.
... .. 4,070

The workshop charges for iron and wood work, and conveyance charges were under-esti-
mated for in the original estimate; and more brick work than was anticipated was found
necessary. It was also found necessary to raise certain portions of the old dam in order to bring
the crest on a level with top of shutters.

3rd July 1896.

(Signed) J. RUCK,
Supervisor, Tanjore.
(") C. H. T. NORFOR,
Executive Engineer, Tanjore Division.

ORDER—No. 663 I., dated 11th August 1896.

The following revised estimate is sanctioned in supersession of the estimate of
Rs. 3,400 sanctioned in G.O. No. 561 I., dated 31st July 1894 :—

Capital Expenditure not charged to Revenue.

- 49. Irrigation.
- Canvey Delta System.
- Open Capital Account.
- 2. Main Canals and Branches.
- 3. Regulators.
- Unremunerative Work.

Providing screw-gearing shutters for the three central arches of Kodamurti regulator.

	RS.
I. Works	4,070
II. Establishment	936
III. Tools and plant	4
Total estimate	5,010

No. 663 I., 11th August 1896.

2. This sanction is registered as No. 99 I. of 1896-97 and will expire on the 31st March 1897.

3. Before the submission of an estimate involving the supply of work from the Public Works Workshops, the details of the same should be previously obtained from the Superintendent, and the necessity for the sanction of a revised estimate be thus avoided.

4. Ordered that a copy of these Proceedings be forwarded to the Government of India for information.

(Here enter No. 664 I., dated 11th August 1896.)

(True Extract.)

(Signed) R. R. E. DRAKE-BROCKMAN, Colonel, R.E.,
Secretary to Government,
Irrigation Branch.

To the Chief Engineer for Irrigation.

„ Superintending Engineer, V Circle, with three enclosures.
„ Examiner, Public Works Accounts.

ENDORSEMENT—No. 664 I., dated 11th August 1896.

Forwarded.

(By order.)

Colonel, R.E.,
Secretary to Government,
Irrigation Branch.

SUPERINTENDING ENGINEER'S OFFICE,

V CIRCLE, MADRAS,

No. 155 E-I

Chepálk, 18th July 1896.

From

Lieut. Colonel C. C. Rawson R. E.
SUPERINTENDING ENGINEER,

V CIRCLE,

To

THE Chief Engineer for Irrigation

SIR,

With reference to G.O. No. 455 Idy 23rd May 1896 passing orders on the statement of objectionable items in the accounts of Executive Engineers remaining unremedied to end of February 1896, Irrigation Branch, I have the honour to submit for sanction the enclosed revised estimate of Rs. 4,070 with comparative statement for providing screw gearing shutters for the three central arches of the Kodamurty Regulator, shewing an excess of Rs. 1,340 over the original estimate of Rs. 2,730 sanctioned in G.O. No. 561 Idy 31st July 1894.

The necessity for the revision of the estimate is explained in the report attached to it.

I have the honour to be
Sir

Your most obed^t. Servt.

C. C. Rawson

18/7/96

Mol. R. E.

Superintendent V Circle

Enclosures. 4

1 Report.
1 Detailed Est.
1 Abstract do.
1 Comparative Est.
4

From
THE SUPERINTENDING ENGINEER,
V CIRCLE,

To
THE *Chief Engineer*
for Irrigation


Dated 18th
Reed. 22 } *July* 1896

ENCLOSURES. *4*

No. 155 E.I.

Kodamurti Regulator—
Submits for sanction
revised estimate for
providing screw gearing
shutters for the Central
arches of the—

P.W. CURRENT No. 7208



Co. 5612 a/s 1/24 84

Small piece

Report to accompany the revised
estimate for providing screw gearing
shutters to the three central arches
of Kodamurti Regulator

amount of estimate Rs 4070 ✓

The work shop charges for iron
and wood work, and conveyance
charges were under-estimated for
in the original estimate; and
more brick work than was an-
ticipated was found necessary.

It was also found necessary to
raise certain portions of the old dam
in order to bring the crest
on a level with top of shutters

Gasquet
3-2-96


Ch. E. I.
Executive Engineer
Sanjald

No: 663 J. dated 11 August 1896

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the

READ the following

From the Superintending Engineer
of Circle -

From the Superintending Engineer } (H.E. No 155 E. I. dated 18 July 1896)
of Circle -

The following revised estimate is sanctioned in supersession of the estimate of Rs 3,400 sanctioned in G.O. No 561 I. dated 31 July 1894.

Capital expenditure not charged to Revenue.

- 49 Irrigation
- Canal/Delta System
- Open Capital account.
2. Main Canals and Branches
3. Regulators.

Unenumerated work -

Providing screw gearing/shutters for the three central arches of Godavarti regulator

I	Works.	Rs 4,070
II	Establishment	936
III	Tools and Plant.	4

Total Estimate 5,010

2. This sanction is registered as No 99 J. of 1896.97 and will

Sanctioned.

But, I must remark ^{that} an estimate revised in revision from Rs. 2,930 to Rs. 4,070, an increase of nearly 50% indicates careless estimating in the first instance.

A.44
2.8.96

Dec 5.4
7208/56

will expire on the 31st March 1897.

3. Before the submission of an estimate involving the supply of work from the Public Works Workshops, the details of the same should be previously obtained from the Superintendent, and the necessity for the sanction of a revised estimate be thus avoided.

4. Ordered that a copy of these Proceedings be forwarded to the Government of India for information.

Endorsement.

No. 664-I. d/11 August 1896.

Forwarded.

Recd

29/7/96

Issue

Recd

11/8

Recd
27/8/96
H.E. remarks
the
broken of in
para 3 of the
order
J. 3/8
I think so

To

The Chief Engineer for Navigation
• Supt. Engineer & Cable with 3 encls.
• Examiner of Accounts

9 3/8

vide remarks by
H.E.

287