

G.O., No. 13674

DATED 29/4/96

[Despatch Abstract.]

Sub Registrar's office at
Atili — Revised estimate
for Construction —
Sanctioned

Govt. of {1896} Madras.
PUBLIC WORKS.

Recd.

Encl.

G.O. No. 1367 W., 29th Apr. 1896.

APRIL.

Sub-Registrar's Office at Attili

Revised estimate of Rs. 4,200 for constructing a — in Gódávári district, sanctioned with remarks.

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following papers:—

G.O. No. 509, Judicial, dated 11th March 1896.

Read—the following letter from the Executive Engineer in charge, I Circle, to the Inspector-General of Registration, dated 1st February 1896, No. 2442 G.D.:—

I have the honour to forward herewith a revised estimate, amounting to Rs. 4,200, together with a comparative statement, for constructing Sub-Registrar's office at Attili in the Gódávári district, and to request that it may be transmitted to Government for sanction should it meet with your approval.

2. It will be observed from the comparative statement that the excess over the original estimate is principally due to the provision made in the revised estimate for constructing a compound wall which is necessary to keep the stray cattle and pigs out.

3. Plan showing the proposed compound wall is enclosed.

4. The original estimate for Rs. 3,810 was sanctioned in G.O. No. 1024 W., dated the 13th April 1893.

Endorsement of the Inspector-General of Registration, dated 11th February 1896, T. No. 440.

Submitted for the sanction of Government.

2. The original estimate was sanctioned in G.O. No. 1024 W., dated 13th April 1893, communicated in G.O., R. No. 515, Judicial, dated 5th May 1893.

Order—No. 509, Judicial, dated 11th March 1896.

The Public Works Department will be requested to reduce the amount of the estimate. The iron gate appears to be an unnecessary expense, and if the bricks are sufficiently good to last without plastering, pointing the masonry work would seem to be sufficient.

(True Extract.)

(Signed) W. FRANCIS,
for Chief Secretary.

Note by the Chief Engineer, Public Works Department.

It does not seem possible to materially reduce the estimate.

2. If an iron gate be disallowed, it will be necessary to provide a wooden one, and the difference in cost will be only about Rs. 20.

3. Pointing should only be substituted for plastering where the bricks are first class, and it is not likely that bricks fit for pointing are available in an out-of-the-way place like Attili. The saving by this deviation, moreover, will be only about Rs. 10. It does not seem worth while to effect a saving of Rs. 30 at the expense of superior work.

4. The nature of the soil should have been stated by the Executive Engineer.

(Signed) D. McNEIL CAMPBELL, Col., R.E.,
9th April 1896. Chief Engineer, P.W.D.

ORDER—No. 1367 W., dated 29th April 1896.

The revised estimate, amounting to Rs. 4,200, for constructing a Sub-Registrar's office at Attili in the Gódvári district, is sanctioned in supersession of the estimate of Rs. 3,810 sanctioned in G.O. No. 1024 W., dated 13th April 1893.

2. Attention is drawn to the Chief Engineer's note recorded above.

3. This sanction has been registered as Provincial No. 12 W. of 1896-97, and classified as Civil Buildings—Original Works.

(True Extract.)

Under Secy. to Govt., P.W.D.

To the Superintending Engineer, I Circle, with four enclosures.
,, Examiner, Public Works Accounts.
,, Judicial Department.

Exd. T. K. Narayana Aiyangar.
Spare Copies

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following

Proceedings of Govt. in the Judicial Dept. No. 509, dated 11th March 1896
Note by the Chief Engineer, P.W. Department, dated April 1896.

The revised estimate, amounting to Rs. 4,200, for constructing a sub-Registrar's office at Attili in the Godavari District is sanctioned in supersession of the estimate of Rs. 3,810 sanctioned in G.O. No. 1024 W. dated 13th April 1893.

2. Attention is drawn to the Chief Engineer's note recorded above.

3. This sanction has been registered as Provincial No. 12 W. of 1896-97, and classified as Civil -- Buildings, Original Works.

DESPATCHED


11 MAY 96

The Suptg. Engineer I Circle,
with 4 enclosures.
,, Examiner, P.W. Accounts.
,, Judicial Department.

#18

Revised estimate for
Constructing a Sub-Registrar's
office at Attili, Godavari
District.

(The Hon. the Chief Secy. for
favor of counter initials)



To Mr. Secy. in file.

8/13

C.S. 10/4

No 1367 W. d. 29-4-96
P. W. Department

28

Note by the Chief Engineer,
Public Works Department.

It does not seem possible
to materially reduce the estimate
2. If an iron gate be disal-
-lowed, it will be necessary to
provide a wooden one, and the
difference in cost will be only
about Rs 20.
3. Pointing should only be
substituted for plastering where
the bricks are first class, and it
is not likely that bricks fit for
pointing are available in an
out-of-the-way place like Attili.
The saving by this deviation more-
-over will be only about Rs 10.
It does not seem worthwhile
to effect a saving of Rs 30 at
the expense of superior work.

4

4. The nature of the soil
Should have been stated by the
Executive Engineer.

9/4/86

E.W.

Cross
7.4.96

No. 1024 of 13-4-93

1013675/29-4-96
Public Works Department.

Current No. 2629
Letter No. 509
Dated 11th March 1896
From the Judicial Department.

NOTE BY TECHNICAL SECTION.

Name of work Constructing Sub. Register
Office at Akili in the Godwin Dist.

Amount of Estimate Rs 4200.

The accompanying revised estimate, amounting to Rs 4200, is submitted for sanction in lieu of the original estimate, amounting to Rs 3810, sanctioned in G.O. No. 1024 W dated 13th April 1893. The excess of Rs 390 or 10.2% over the original sanction is due to the provision of a masonry compound wall, which is reported to be necessary to keep out cattle & pigs, instead of the original provision of a ditch & hedge.

The compound wall will be built of rubble masonry 3 1/2 feet high on concrete foundations 2 feet in depth & cased with bricks in chunam 6 inches high. The rubble masonry will be pointed & the coping plastered with lime mortar.

Provision has been made for

masonry gate pillars & an iron gate
9 feet wide, also for graveling a:
around the building for a width of
9 feet with 6 inches of gravel &
for an earthenware pipe 12" in dia.
to discharge the road side drain.

The estimate has been examined,
signed by the S. G. Registration
& forwarded by the Judicial Dept.
with the remark that the amount
of the estimate be reduced as thus:
That the iron gate appears un:
necessary & that if the bricks
are sufficiently good to last with:
out plastering, pointing would
be sufficient.

With regard to the above, it is
submitted that if the iron gate
is estimated for be found un:
necessary, a wooden one should
be substituted in which case a
saving of about Rs 20 will be
effected, again the substitution
of ~~plastering~~ pointing for plaster:
ing the bricks saving do not ap:
pear advisable as it is probable
that good bricks are not avail:
able, however, the saving by this
alteration will be only Rs 10. or
Rs 30 on the whole estimate, no
other reduction appears to be fe:
sible.

21.11.96

P.S. Graveling around the building
is very necessary as the site is only
it cannot with water

This item therefore may not
be omitted.

Ths

The estimate may be
sanctioned. It would not
be worthwhile to save Rs 30
at the expense of superior
work. The nature of the soil
should have been stated.

CC-1001

3/4/96

PO

P.W.D.

Note by the Chief Engineer P.W.D.

It does not seem possible
to materially reduce the
estimate.

2. If an iron gate be dis:
allowed, it will be necessary
to provide a wooden one, and
the difference in cost will
be only about Rs 20.

3. Pointing should only be
substituted for plastering where
the bricks are first class, and
it is not likely that bricks
fit for pointing are available
in an out-of-the-way place
like Attili. The saving by
this deviation moreover will
be only about Rs 10. It does
not seem worthwhile to
effect a saving of Rs 30
at

at the expense of superior work.

4. The nature of the soil should have been stated by the Executive Engineer.

6/4/96

E. W.

cross
6.4.96

~~I don't think the note is necessary. The note is on a separate letter.~~

Enter note
6/4/96

W
In pub. dep. order No. 509 of 11.3.96, the P.W.D. is expressly asked to revise the estimate by omitting the iron gate, by substituting pointing for plastering. Some reply to this same order, & this note explains that the reduction is not desirable.

Car
Note received
for communication
6/4/96

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following

Proceedings of Govt. in the Judicial Dept. No. 509 of 11 March 1896
Note by the Chief Engineer P.W. Dept. of

The revised estimate, amounting to Rs 4,200, for constructing a Sub-Registrar's office at Attuli in the Godavari District is sanctioned in supersession of the estimate of Rs 3,810 sanctioned in G.O. No. 1024 W dated 13 April 1893.

Copy this
Set
2. Attention is drawn to the Chief Engineer's note recorded above.

3. This sanction has been registered as Provincial No. W of 1896-97 and classified

Classified as Civil Buildings,
Original Works.

6/4/86

C.M.S.
6.4.86

Revised estimate for
constructing a Sub-Registrar's
Office at Attili, Godavari
District.

He Am the Chief Secretary
for former Government

To the S.P.I Circle with 4 enclos.
" Exar P.W. Accts
" Judicial Deptt

[G.]
[53]
1,000-3-2-96.

Judicial Department.



PROCEEDINGS OF THE MADRAS GOVERNMENT.

READ the following paper :—

From the Executive Engineer in charge, First Circle, to the Inspector General of Registration, Madras, dated 1st February 1896 No 2442G.D.

I have the honor to forward herewith a revised estimate amounting to Rs.4200 together with a comparative statement for constructing Sub-Registrar's Office at Attili in the Godavari District and to request that it may be transmitted to Government for sanction should it meet with your approval.

2. It will be observed from the comparative statement that the excess over the original estimate is principally due to the provision made in the revised estimate for constructing a compound wall which is necessary to keep the stray cattle and pigs out.

3. Plan showing the proposed compound wall is enclosed.

4. The original estimate for Rs.3810 was sanctioned in G.O.No 1024W dated the 13th April 1893.

Endorsement of the Inspector General of Registration, dated 11th February 1896 T.No 440.

Submitted for the sanction of Government.

2. The original estimate was sanctioned in G.O.No 1024 W dated 13th April 1893 communicated in G.O.R.No515 Judicial dated 5th May 1893

Order No 509 dated 11th ^{March} February 1896.

The Public Works Department will be requested to reduce the amount of the estimate. The iron gate appears to be an unnecessary

unnecessary expense, and if the bricks are sufficiently good to last
without plastering, pointing the masonry work would seem to be sufficient.

/True Extract/

W. Francis

Ag. Under Secretary,
for Chief Secretary.

*One not new
1-5-96*

To

The Public Works Department with enclosure.

.. Inspector General of Registration.

Gobt. of {1896} Madras.

Encls 4 (plain)
Recd: 16. 3. 96

To
The Public Works Dept

No. 1024 W of 13-4-93

Proceedings, dated 11th March 1896
No. 509.

Subject.

Requesting the Public Works Dept
to reduce the amount of the estimate
for constructing a sub-registry office
at A Nili, Godavari District

W 1024 W
of 13-4-93

7
Inspection 45 minutes
indication for approval.

C.
17.3.96