

Public Works (1897.) Department.

G.O., No. 1723 W

DATED 29 June 1897

30/11/97

[Despatch Abstract.]

Rest House and Store Shed at Allura:

Revised estimate of Rs. 1570 for
constructing a combined — in the
Nellur District sanctioned.

///

90
IX

Revised estimate of Rs. 1,570 for constructing a combined — in the Nellore district, sanctioned.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following papers:—

From Major W. L. C. BADDELEY, R.E., Superintending Engineer, II Circle, to the Chief Engineer, Public Works Department, dated Bezvada, 6th March 1897, No. 776 N.L.

I have the honour to forward herewith, for your approval and sanction of Government, revised estimate and comparative statement amounting to Rs. 1,570 for constructing a rest-house and store-shed at Allurú in the Nellore division.

2. The original estimate amounting to Rs. 1,260 was sanctioned in G.O., No. 1613 W., dated 28th May 1896.

3. Explanation for the excess over the original estimate has been given in the remarks column of the comparative statement.

From L. L. WICKHAM, Esq., Executive Engineer, Nellore Division, to the Superintending Engineer, II Circle, dated 28th May 1897, No. 55 S.E.

With reference to your No. 25 N.L., dated 12th April 1897, I have the honour to report that the original building* was to be of sun-dried bricks coated with chunam plaster, but was altered by the orders of the Chief Engineer communicated with your No. 526 N.L., dated 20th January 1896, to burnt bricks and mud plaster, as the chunam plaster would not stick well to sun-dried bricks.

2. A building thus formed would need constant expensive repairs and hence the revised estimate.

3. The foundations only have been built and work is stopped awaiting sanction of the revised estimate.

No. 138 N.L.

Communicated to the Chief Engineer, Public Works Department, with reference to his memo. No. 1954 C., dated 5th April 1897.

The arrangements proposed in the revised estimate will be more economical than those they replace, though the first cost is more.

16th June 1897.

(Signed) W. L. C. BADDELEY, Major, R.E.,
Superintending Engineer, II Circle.

ORDER—No. 1723 W., dated 29th June 1897.

The revised estimate, amounting to Rs. 1,570, for constructing a combined rest-house and store-shed at Allurú in the Nellore district, is sanctioned in supersession of the estimate of Rs. 1,260 sanctioned in G.O., No. 1613 W., dated 28th May 1896.

2. This sanction has been registered as Provincial No. 21 W. of 1897-98, and classified as Civil Buildings—Original Works.

(True Extract.)

Under Secretary to Government.

To the Superintending Engineer, II Circle, with four enclosures.
„ Examiner, Public Works Accounts.

Exd. T. K. Narayana Aiyangar.

71
H.C.

Revised estimate for constructing
a combined resthouse and P.W. DEPARTMENT.
store-shed at Alluru, Nellore D.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

No: 1723 W 29.6.97

READ the following

From the Suptg. Engineer II Circle, No 776 N.L. dt 6 March 1897
do do No 138 N.L. dt 16 June 1897

The revised estimate,
amounting to Rs 1570 for construct-
ing a combined rest-house
and store-shed at Alluru in
the Nellore District, is sanctioned
in supersession of the estimate
of Rs 1260 sanctioned in G.O.
No 1613 W dated 28 May 1896.
2. This sanction has been
registered as Provincial
No 21 W of 1897-98 and classified
as Civil Buildings, Original
Works.

A.H.
24.6.97

T.L.
B. 7/10

L

The S.R. II Circle with
4 enclos:
" Ruzar P.W. Accts.

89/7/97
C.R.D.
31/3/97

Now. The above has been
withheld for reasons stated
in Chief Engineer's Memo
No 1954 dated April

17.6.23-6-97 Res. 6.97

5th 1897 - "Hager" D - The Executive
Requires explanation, dated
28th May 1897, received with
the Superintending Engineer's
Endorsement No. ¹³⁸ 166.87, may ("Hager" D)
be accepted. The estimate
is therefore submitted for
approval.

Cd. 818.
24.6.97.

H. E. in the form
of the in the
form of the
in the form of the
and if the
of the form of the
original estimate in the form

[Signature]
21/6/97
Cdn. 5933

97) Department.

CURRENT No. 5933

From

Major W. C. Boddley R.E.
Superintendent Civil

No. 138 NZ

Dated 16 June 1897

Received 18.6.97

Registered — " —

Enclosures 3. 4

Spare copies

SUBJECT.

Best house and stone
shed at Allar, Nellore
Dist. —. I forward
with remarks a
revised Est. for —

BACK PAPERS.

FURTHER PAPERS.

Letter from L. L. Wickham Engineer
Ins. Engineer, Vellore Dⁿ, to the
Supt Engineer, Lud. Circle, dated
28th May 1894, No 55 S. E.

With reference to your N^o.
25 N. L. of 12.4.97, I have the
honour to report that the original
* building was to be of Sun dried
bricks coated with chunam
plaster, but was altered by
the orders of the Chief Engineer
communicated with your N^o.
526 N. L. of 20.1.96 to Sun dried
bricks and mud plaster as
the Chunam plaster would
not stick well to Sun dried
bricks.

2. A building thus formed would need constant expensive repairs and hence the revised estimate.

3. The foundations only have been built and work is stopped awaiting sanction of the revised estimate

20

No 138 M
16.6.97

Encls 3

1 D & A Encl
1 Com: Statement
1 Data

Communicated to 3

the Chief Engineer P. W. D.,
with reference to his Memorandum
no 1954 C of 5.4.97.

The arrangements proposed
in the revised estimate will
be more economical than
those they replace, though
the first cost is more.

W. B. Baddley

Major &c

Supg Engineer II Civil

20.6.
14.97

Public Works (1897) Department.

CURRENT No. 2428

Order

From

Major W. B. Baddley &c
Supg Engineer II Civil

No. 776 M

Dated 6 March 1897

Received 8.3.97

Enclosures 3-4

Spare copies

SUBJECT.

Rest house & Stone
shed at Alluv in Nellore
Dist. Forwards for sanction
of Govt
a revised est of Rs 1570 for
Constg.

3/ for sanction
copy
no. 357

[illegible]

DATED 6 March 1897

FROM,

To.

The Chief Engineer
P. W. Department
Madras

Enclos: 3 { 1 Oct. Rev.
1 Dalā
1 Comp. Stat.
SIR.

I have the honour to forward herewith for your approval and sanction of Govt. revised estimate and Comparative Statement amounting to Rs 1,570 for constructing a rest house & store shed at Alluv in the Nellore

2. The original estimate amounting to Rs 1260 was sanctioned in G.O. No 1613 W & 28.5.96.

3. Explanation for the excess over the original estimate has been given in the remarks column of the Comparative Statement.

[illegible]

THE UNIVERSITY OF CHICAGO
LIBRARY

1891

24

41