

Public Works (1898) Department.

G.O., No. 2888 W

DATED 14 Nov 98

15/11/98

[Despatch Abstract.]

Taluk Office, with outhouses, at Nara asaper

Revised Estimate of Rs 8800
for improvements to the ———, in the vicinity of
Santhined, with demark,

100
110
5

2
13
105

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

BUILDINGS AND ROADS.
CIVIL WORKS.

Government {1898} of Madras. PUBLIC WORKS.

Recd.

Enclosures

1898.

Regd.

Spare copies

G.O., No. 2888 W., 14th November 1898.

NOVEMBER.

Taluk office, with out-houses, at Narasapur

Revised estimate of Rs. 8,800 for improvements to the —, in the Gódáviri district, sanctioned, with remarks.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following papers:—

From W. C. DEMORGAN, Esq., M.I.C.E., Superintending Engineer, I Circle,
to the Chief Engineer, Public Works Department, dated Waltair, 20th
September 1898, No. 1326 G.D.

I have the honour to submit herewith, for your approval and sanction of Govern-
ment, revised estimate and comparative statement for Rs. 8,800, for "improvements
to Taluk office building with out-houses at Narasapur."

2. The original estimate, amounting to Rs. 8,200, was sanctioned in G.O.,
No. 2099 W., dated 2nd August 1897.

3. Explanations as to the cause of excesses over the original sanctions have been
given in the comparative statement.

Note by the Chief Engineer, Public Works Department.

An estimate for Rs. 8,200 for improvements to the Taluk office with out-houses at
Narasapur, Gódvári district, was sanctioned in G.O., No. 2099 W., dated 2nd August
1897. The excess of the revised over the original estimate, viz., Rs. 600, is due to
the following:—

	Rs.
(a) Increase in rates	536
(b) Do. on record-racks	30
(c) Do. on latrine	20
(d) Do. in contingencies	14
Total increase ...	600

2. The increase due to (a) is as follows:—

Item.	Sub-heads.	Rate in original estimate.	Rate in revised estimate.	Causes of increase.
		RS. A. P.	RS. A. P.	
1	Concrete in mortar ..	15 8 0	20 5 5	Due to broken stone for concrete being got from Dontamur instead of Dowlaihwaram, the stone at the latter place being of inferior quality.
2	Rubble in mortar— Basement ..	18 5 0	19 6 0	Due to one anna being allowed for grinding mortar instead of 6 pies.
3	Superstructure ..	19 5 0	20 6 0	Due to cement being wrongly entered in data at Rs. 12 per barrel (instead of Rs. 17) in Superin- tending Engineer's office.
4	Flooring with 2" concrete in Portland cement.	9 0 0	12 5 0	Due to a rate of Rs. 3-2-0 per cubic foot of sawn wood being charged by the Dowlaihwaram Work- shops.
	Teakwood wrought and put up.	3 9 0	3 14 0	

These increased rates, as well as the small excesses under (b), (c), (d), are neces-
sary and can be approved. The necessity for this revised estimate would, however,
never have arisen, if proper care had been taken in the preparation of the original
estimate.

(Signed) W. B. DEWINTON,
Chief Engineer,

26th October 1898,

ORDER—No. 2888 W., dated 14th November 1898.

The revised estimate, amounting to Rs. 8,800, for improvements to the Taluk
office, with out-houses, at Narasapur, in the Gódvári district, is sanctioned in super-
session of the original estimate of Rs. 8,200 sanctioned in G.O., No. 2099 W., dated
2nd August 1897. The attention of the officers concerned is called to the concluding
sentence of the Chief Engineer's note.

2. A sum of Rs. 8,200 has been provided for the work in the current year's
budget; and the balance of the revised estimate will, if necessary, be allotted on
application by the Superintending Engineer.

3. This sanction has been registered as Provincial No. 82 W. of 1898-99, and
classified as Civil Buildings—Original Works.

(True Extract.)

Under Secretary to Government.

To the Superintending Engineer, I Circle, with enclosures.
" Examiner, Public Works Accounts.
" Revenue Department.

Exd. T. K. Narayana Aiyangar.

Original Works.

Ack
22.10.98

W. 26.10.98

W.

May

Note. The Causes of excess are explained in the Chief Engineer's note read above.

Ack
22.10.98.

W. 26.10.98

May

2

The S.E., I wish, with enclosure
Examiner, P.W. Accounts.
Revenue Department.

P. W. Dept.

28

Note by the Chief Engineer

An estimate for Rs. 8,200 for improvements to the Taluk office with out-houses at Narsapur, Godavari District, was sanctioned in G.O. No. 20994, dated 2nd August 1897. The excess of the revised over the original estimate viz- Rs. 600, is due to the following

- a. Increase in Rates — Rs 536
- b. Increase on Record racks — " 30
- c. Increase on Latrines — " 20 6
- d. Increase in Contingencies — " 14 0
- Total increase Rs. 600 0

2. The increase due to (a) is as follows:-

Current No. 7940

Letter No. 13269

Dated 20th September 1898

From the Supt. Engineer I. Liddle

NOTE BY TECHNICAL SECTION.

Name of work. Revised Estimate for
improvements to the Talag Office
with out. houses at Narsapur,
Godavari District.

Amount of Est. Rs. 8,800

Note by S. W.

An Estimate for Rs. 8,200
for the above mentioned work
was sanctioned in G. O. No.
2099 W dated 2nd August 1897.
The excess of the Revised over
the original Estimate viz.
Rs. 600, is due to the following:

- Increase in rates - Rs. 536
 - Increase on Meord Rafts - 30
 - Increase on Lattice - 20
 - Increase in Contingencies - 14
- Mal. in am. Rs. 600

2. The increase due to (a) is shown
as follows:

Item	Sub heads	Rate in original estimate	Rate in revised estimate	Causes of increase
1	Concrete in Kotar	15-8-0	20-5-5	Due to broken stone for concrete being got from Dontanur instead of Dowlaisheram. This stone is available at the latter place being of inferior quality.
2	Rubble in Kotar-Basement	18-5-0	19-6-0	Due to one anna being allowed for grinding mortar instead of 6 pies -
	Superstructure	19-5-0	20-6-0	
3	Flooring with 2" concrete in Portland Cement	9-0-0	12-5-0	Due to cement being wrongly entered in data at Rs 12 per barrel (instead of Rs 17 in Super- intending Engineer's office).
4	Teakwood wrought and put up	3-9-0	3-14-0	Due to a rate of Rs 3-2-0 per cubic foot for sawn wood being charged by the Dowlaisheram Workshops.

These increased rates, as
well as the small excesses
under b, c, d. are necessary,
and can be approved. The necessity for this revised

A.S.K.

22.10.98.

Estimate would, however, have
been if proper care had been taken
in the preparation of the original
estimate.

Estimate
26.10.98

S. W.

8.11.98

	Sub. Heads	Rate in original Estimate	Rate in Revised Estimate	Cause of Increase
1	Concrete in Mortar	15-8-0	20-5-5	Due to broken Stone for concrete from Dotanum instead of Lachawann, the material at latter place being of inferior quality. Due to Lachawann being allowed.
2	Rubble in Mortar - assumed	18-5-0	19-6-0	
3	Hoisting with 2" Concrete in Portland Cement	19-5-0	20-6-0	Binding mortar instead of 6. piers
4	Leak wood wrapped & put up	3-9-0	3-14-0	Due to Cement being wrongly entered data at Rs 12 per barrel instead of Rs 17 in H.P. Engineer's Mill. Due to a rate of Rs 3-2-0 per cub ft of sawwood being charged by the Doralachawann Work shop.

b.c.d. Petty Excess in amounts that may be passed.

There is a slight error in the data for Rubble in Mortar. The correct rate is Rs 19-4-0 but Rs 19-6-0 as well allowed.

A data sheet in support of increased rates is furnished.

10-11-98
20/10/98

These increased rates as well as the small excesses under b.c.d. are necessary & can be approved

APK
21.10.98

Public Works (1898) Department.

CURRENT No. 7940

From W. C. SE Morgan, Engr. in Secy
Supra Engr. I Circle

Order

No. 1326 G D.

Dated 20.9.98.

Received
Registered } 26.9.98

Enclosures 9.

Spare copies

SUBJECT.

Improvements to Talag office Building with additions at Narasapur - Submits Revised Estimate for approval and sanction of Govt. to the same Rs 8800

7 am
APK
30.9.98
DOW

FURTHER PAPERS.

No.	Date.
2099 W	2-8-97
2712 C	31-5-97
2748 W	25-9-96
2605 W	7-9-96

No.	Date.
9	

S. E. I. 500-15-1-98.
2

No. 1326 g 10

FROM

W. C. De Morgan Esquire M.C.E.
SUPERINTENDING ENGINEER,

FIRST CIRCLE.

Enclosures. 9

To

THE CHIEF ENGINEER

PUBLIC WORKS DEPARTMENT.

WALT AIR,

1898.

Camp.

20. 9
22

SIR,

I have the honour to submit
herewith, for your approval and sanction
of Government, revised estimate and Com-
parative statement for Rs 8800, for "Im-
provements to Taluq office building
with outhouses at Narsapur".

2. The original Estimate amount-
-ing to Rs 8200 was sanctioned in G.O.
no. 2099 W dated 2nd August 1897.

3. Explanations as to the cause of excesses over the original Sanctions have been given in the Comparative Statement.

I have the honor to be,
Sir,
Your most obedt Servt
W. De Morgan
Suptg Engineer 1st Class