

P. W.

9/6744

~~Marine~~

(1898)

Department.

G.O., No.

360

DATED 14 February 1898

[Despatch Abstract.]

Load: Revised estimate of Rs 88,601, for constructing a — from Atmakur to Koi Kuntla, in the Kurnool Dt, sanctioned under 33 Famine Relief, ~~is~~ suppression of the estimates aggregating Rs. 77,771, sanctioned in G.O. Nos. 1042W and 2964W, dated 21 April & 10 Nov. 1886 resp.

Revised estimate of Rs. 88,601 for constructing a — from Atmakur to Koilkuntla, in the Kurnool district, sanctioned under 33. Famine relief, in supersession of the estimates aggregating Rs. 77,771, sanctioned in G.Os., Nos. 1042 W. and 2964 W., dated 21st April and 10th November 1886, respectively.

No. 360 W., 14TH FEBRUARY 1898.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following paper :—

From W. B. DEWINTON, Esq., Superintending Engineer, III Circle, to the Chief Engineer, Public Works Department, dated Bellary, 11th September 1897, No. 3493 W.

I have the honour to submit, herewith, a revised estimate with comparative statement for Rs. 88,601, for constructing a road from Atmakur to Koilkuntla, and request you will be good enough to obtain the sanction of Government to the same.

2. The estimate for this work was originally sanctioned in two parts in G.Os., Nos. 1042 W., dated 21st April 1886, and 2964 W., dated 10th November 1886, for Rs. 14,580 and Rs. 63,191, respectively. The excess of Rs. 10,830, now requiring sanction, is on the latter estimate. The estimate sanctioned in G.O., No. 1042 W., dated 21st April 1886, remains unaltered.

3. Sanction to the revised estimate is now applied for by the President, District Board, Kurnool, because the Accountant-General, Madras, has taken objection to outlay being incurred by the Local Fund Engineer in excess of the sanctioned estimate.

ORDER—No. 360 W., dated 14th February 1898.

The revised estimate, amounting to Rs. 88,601, for constructing a road from Atmakur to Koilkuntla, in the Kurnool district, is sanctioned under 33. Famine relief, in supersession of the estimates aggregating Rs. 77,771, sanctioned in G.Os., Nos. 1042 W. and 2964 W., dated 21st April and 10th November 1886, respectively.

2. This sanction has been registered as Local No. 84 W. of 1897-98.

(True Extract.)

Under Secretary to Government.

To the Superintending Engineer, III Circle.
„ Examiner, Public Works Accounts.
„ Local and Municipal Department, with enclosures.

Exd. T. K. Narayana Aiyangar.

[500-14-10-07.]

Estimate for a famine road
Kurnool St.

P.W. DEPARTMENT.

Papers to be read in proceedings :—

Again G.O., dated

189 , No.

Again G.O., dated

189 , No.

Current No. 9176 of 1897, dated 11th September 1897, from the P.E. III circle

„ „ „ 189 „ „ „

„ „ „ 189 „ „ „

ORDER.

To
The Secy to Govt. 2-12-98
for favour of Counter-initial
note for the Secretary
no objection in this Department
H. S. H.
4.2.98
10/2/98

The revised estimate, amounting to Rs. 88,601, for constructing a road from Atmakur to Koilkuntla, in the Kurnool District, is sanctioned under 33 Famine Relief in supersession of the estimates aggregating Rs. 77,771, sanctioned in G.Os. Nos. 1042 W and 2964 W dated 21st April and 10th November 1886 respectively.

2 This sanction has been registered as Local No. 84 W of 1897-98.

The P.E. III circle with enclos.
Examiner P.W. Accts
Land & M. Dept with enclos. 10/2/98
2/12/98

Cy from
31/1/98

H. T.
2-2-98

This estimate has been

dealt with in the accompanying
technical note.

Cu

CAR

sum
21/1/98

W. H. H.
31.1.98
W.

Public Works Department.

Current No. 9176

Letter No. 3493 W

Dated 11th September 1897

From the Sups. Engr. III Circle

NOTE BY TECHNICAL SECTION.

Name of work. Constructing a road
from Straker to Koil-
Kuntla.

The Sups. Engr. III Circle
submits for sanction a
revised estimate with
comparative statement
for Rs 88,600.

The original estimate for
this work was originally
sanctioned in two parts
in G.O. Nos 1042 W and
21-4-86
2964 W for Rs 14,580 and
10-11-86
Rs 63,191 respectively, or Rs
77,771 in all. The excess
of Rs 10,830 now requiring
sanction is on the latter
estimate.

The estimate sanctioned
in G.O. No 1042 W dated
21st April 1886 remains
unaltered.

The reasons for the revised
estimate are (1) excess
in earthwork quantity
on account of deviation
from the original plan.

The revised est. represents
the work actually done by
famine labour and must
be accepted as it is.

2. The rates for metal and
gravel are based on the
actual distances these
materials were carried
from the quarries - sum
28/1/98

W. H. H.
31.1.98

sum
8.9.98
4.2.98

of the Road & raising of house
of the embankments found to
be absolutely necessary during
execution; and for some
damage caused by rains
after completion and before
the metalling was spread.
The Excess on this head amounts
to Rs 2,735.

(2) The rates for metalling
and travelling are in
some miles increased and
in others reduced on
measurement of actual
distances from quarries
to the working miles of road.
The rates allowed cannot
be checked as there is no
Local Fund Schedule avail-
able in this Office, and
moreover no detailed data
or mileage from the different
quarries afforded in the
Estimate submitted for sanction,
which might render check
possible with the D.P.W.
Schedule of the District.
The Excess under this head is Rs
1,243.

(3) The original designs of
culverts and road drains
were found on actual
working to be unsuitable
to the sites in which they
were proposed and these
were altered. No hydraulic
details have been furnished

27-9-98

2/

to show that the waterways were
provided as sufficient.
The Excess under this head
is Rs 2,486.

(4) The provision made for
land compensation was
only Rs 640 in the original
Estimate against Rs 5,000
provided in the revised
Estimate, being actual dis-
bursement to land owners.
This indicates that no attempt
was made when preparing
the original Estimate to
arrive at a fair data for
compensation, which might
easily have been done in
communication with the
Revenue authorities.

(5) A small expenditure of
Rs 6 has been included for
Survey operations.

The Estimate has been con-
sidered by the Supd. Supt.
The Circle and President
Local Fund Board.

17-11.

25-1-98

Public Works (1897) Department.

CURRENT No. 9176

From W. B. de Winton Esq.
Supt. Engineer, III Circle,
Bellary

Order

No. 3493W

Dated 11 September 1897

Received

Registered

Enclosures 110 107

Spare copies

SUBJECT.

Construction a road from
Atrnakur to Koilkuntla -
Submitting for the sanction
of Govt a revised estimate
of Rs 88,601 for the -

No.	Date.
-----	-------

No.	Date.
-----	-------

1042 W 21-4-86

675 W 18-J-85

No.	Date.
-----	-------

No.	Date.
-----	-------

Superintending Engineer's Office,

3RD CIRCLE

Bellary 11th Septemb 1897

FROM

W. B. de Vinson Esq.

SUPERINTENDING ENGINEER,

IIIRD CIRCLE.

BELLARY.

Tc

THE Chief Engineer
P. W. Department

Madras

Sir,

Enclosures

110 ✓

I have the honour to submit herewith
a revised estimate with Comparative statement
for Rs. 88,601 for constructing a road from
Attamkur to Keilikumbala and request you
will be good enough to obtain the sanction
of Government to the same.

2. The estimate for this work was originally sanctioned in two parts in G.D. nos $\frac{1042W}{21-4-86}$ and $\frac{2964W}{10-11-86}$ for Rs. 14,580 and Rs. 63,191 respectively. The excess of Rs. 10830 now requiring sanction is on the latter estimate. The estimate sanctioned in G.D. no 1042W dated 21 April 1886 remains unaltered.

3. Sanction to the revised estimate is now applied for, by the President District Board Larnooal, because the Accountant General Meador has taken objection to outlay being incurred by the Local Fund Engineer in excess of the sanctioned estimate.

I have the honour to be,

Sir,

Your most Obedient Servant,

L. H. Martin

Superintending Engineer,
& Co. Co. Co.

W. H. S.
S. D.

W. H. S.
S. D.

From
The Superintending Engineer,
11th Circle,
Bellary.

To
The _____

Dated } _____ 189 .
Received }

Enclosures.

No.

Subject.
