

Public Works (1898) Department.

G.O., No. 856 W

DATED 30 March 98

31/3/98

[Despatch Abstract.]

Travellers' bungalow. The revised estimate of Rs 6,472 for constructing a — with outhouses at Senali in the Kistna District, sanctioned.

CD  
30.3.98  
UX

BACK PAPERS.

FURTHER PAPERS.

BUILDINGS AND ROADS.  
CIVIL WORKS.

Government (1898) of Madras.  
PUBLIC WORKS.

*Recd.*

*Regd.*

{ 1898.

*Enclosures*

*Spare copies*

G.O., No. 856 W., 30th March 1898.

**MARCH.**

## Travellers' Bungalow

The revised estimate of Rs. 6,472 for constructing a — with out-houses at Tenali in the Kistna district, sanctioned.

GOVERNMENT OF MADRAS.  
PUBLIC WORKS DEPARTMENT.

Buildings and Roads.  
Civil Works.

READ—the following paper:—

From J. E. PAUL, Esq., Superintending Engineer, II Circle, to the Chief Engineer, Public Works Department, dated Bezwada, 6th January 1898, No. 18 K.W.

I have the honour to forward herewith, for your approval and the sanction of Government, revised estimate, amounting to Rs. 6,472, for the construction of a travellers' bungalow and out-houses at Tenali in the Kistna district.

2. The original estimate, amounting to Rs. 5,930, was sanctioned in G.O., No. 1826 W., dated 12th July 1893.

3. The estimate has been revised with reference to the notes of the Chief Engineer recorded in the above Government Order.

4. Copy of the Proceedings of the District Board, Kistna, dated 14th August approving of the revised estimate is enclosed for your information.

ORDER—No. 856 W., dated 30th March 1898.

The revised estimate, amounting to Rs. 6,472, for constructing a travellers' bungalow with out-houses at Tenali in the Kistna district is sanctioned in supersession of the estimate of Rs. 5,930 sanctioned in G.O., No. 1826 W., dated 12th July 1893.

2. This sanction has been registered as Local No. 21 W. of 1897-98.

(True Extract.)

Under Secretary to Government.

To the Superintending Engineer, II Circle.  
„ Local and Municipal Department,  
with thirteen enclosures.

Exd. Shaik Karim.

P.W. DEPARTMENT.

Papers to be read in Proceedings:—

Again G.O., dated

189 , No.

Again G.O., dated

189 , No.

Current No. 233

of 1898, dated 6<sup>th</sup> January 1898, from J. E. Paul

„ „

„ 189 , „

„ „

„ 189 , „



ORDER.

No. 856 W., 30.3.98

To

The Secretary to Govt. L & M Dept.  
for favour of sanction. initials

Note for the Secretary (L & M)

No objection in this Department.

The revised estimate, amounting to Rs. 6,472, for constructing a travellers' bungalow with out-houses at Tenali in the Kistna District is sanctioned in supersession of the estimate of Rs. 5,930 sanctioned in G.O. No. 1826 W. dated 12<sup>th</sup> July 1893.

2 This sanction has been registered as Local No. 21 W. of 1897-98

Kraj

Cross

Note. The estimate has been dealt with in the accompanying technical note.

I A  
B P.H.

Yo

The J. E. Paul

L & M Dept. with 13 enclos.

Kraj

73-398

Cross

21/3 98

Current No. 233

Letter No. 18 H.W.

Dated 6<sup>th</sup> January 1898

From the Supt. Engineer &amp; Clerk.

NOTE BY TECHNICAL SECTION.

Name of work Traveller's bungalow with  
out-houses at Tenali.

Amount of Estimate Rs 6,472.

The S.E. & Clerk, submits for  
sanction a revised estimate, as  
amounting to Rs 6,472, for constructing  
a traveller's bungalow with out-houses  
at Tenali in the Krishna Dist. in lieu  
of the estimate, amounting to Rs 5,930,  
sanctioned in G.O. No. 1826 W dated  
12<sup>th</sup> July 1893. The excess of Rs 542  
or 9.14% over the sanction is due  
to the following causes:-

|                                        |        |
|----------------------------------------|--------|
| (a) Variation in foundation            | Rs 463 |
| (b) Increase in rates                  | 118    |
| (c) Insufficient provision in estimate | 10     |
| (d) Addition work ordered by E.W.      | 108    |
| (e) Petty expenses                     | 26     |
| (f) Contingencies                      | 19     |
| Total                                  | Rs 744 |
| Deduct savings                         | 202    |

Total excess Rs 542

Item (a). The foundation originally  
prepared was 2 feet of concrete & 3 ft  
of rubble masonry but the present  
estimate

# Public Works (1898) Department.

CURRENT No. 233

From The Superintending Engineer  
circle

No. 18 K W

Dated 6 January 1898

Received 10.7.98

Registered

Enclosures 7 13 (14th)

Spare copies

SUBJECT.

Travellers Bungalow & out-houses at Senali.  
Forwards a revised estimate for Rs 6472/- for constructing a -

Order

T.  
Not understood - E.W. road  
a plate protection of concrete  
not sand.  
16.2.98.

Dr. 2 1/2. sand filling has been  
substituted for concrete, probably  
on the score of economy.  
16.3.98

Estimated cost prepared  
by the District Board Engineer  
Kistna on December 21st 1894.  
So the work has probably been  
finished long ago & may be  
sanctioned if any as a  
matter of form.  
17.3.98

B. 17/2/98

Estimate provides for 6 feet concrete  
with one foot of rubble above, hence  
the excess in this estimate.

Item (b) the increased rates are  
the following:-

Concrete work Rs 14.4. - against Rs 15.5. -  
Rubble in mortar 17.4. - do - 17.12. -  
Concrete floor - 10.2. - do - 12.1.6

and are due to change of quarry  
& extra cartage for work done from  
1 to 1 1/2 miles

Item (c) due to insufficient pro-  
vision of Rs 20 for a shed for storing  
materials

Item (d) is due to forming a plinth  
protection around the building with  
sand filling to a width of 10 feet &  
a depth of 18 inches, owing to the  
soil being "black cotton".

Items (e & f) are proportional  
increase on the above increases.

The saving is due to the item of  
compensation for land not being  
required, as the land had been  
acquired some years back.

The revised estimate has been  
considered by the President Dist.  
Board & approved in Dist. Board's  
proceedings dated 14th Aug 1897.  
14.3.97

There are satisfactory estimates  
in the column.  
may be prepared.  
22.3.98

BACK PAPERS.

| No.   | Date.     |
|-------|-----------|
| 1826N | 12-7-93 ✓ |
| 2779C | 31-5-92 ✓ |

FURTHER PAPERS.

| No. | Date. |
|-----|-------|
|     |       |

SUPERINTENDING ENGINEER'S OFFICE,  
SECOND CIRCLE, *Bezwada*

No. *18 KW* DATED *6 January* 1898

FROM, *J. L. Paul Esquire. 1P*

SUPERINTENDING ENGINEER,  
II CIRCLE.

To,  
The *Chief Engineer,*  
*P. W. Department.*

Enclos: *6 7*

- SIR,
- 1 *Comm. Statement*
  - 1 *Gl. Abstract*
  - 3 *Estimates*
  - 1 *Pro: of 2482*
  - 1 *Tracing*

*7*

I have the honor to forward herewith for your approval and the sanction of Government revised estimate amounting to Rs 6,472 for the construction of a traveller's Bungalow and out-houses at Senali in the Kistna District.

2. The original estimate amounting to Rs 5,930 was sanctioned in G.O. N: 1826-N dated 12 July 1893.

3. The estimate has been revised with reference to the notes of the Chief Engineer recorded in the above G.O.

4. Copy of the Proceedings of the District  
Board Kistna dated 14 August, approving  
of the revised estimate is enclosed  
for your information.

I have the honor to be,  
Sir,  
Your most obedient servant,

Wm. W. M. D. B. M.  
To Suptg. Engineer,  
II circle  
3.1.58  
3.58