

Public Works (1898) Department.

G.O., No. 858 W

DATED 30 March 98

[Despatch Abstract.]

Cattle pound. The revised estimate amounting to Rs. 940 for constructing a — in the compound of the District Munsif's Court at Narasarpeta, Krishna District, sanctioned with remarks.

100
6
J.
30.3.98
Indexed

The revised estimate, amounting to Rs. 940, for constructing a — in the compound of the District Munsif's Court at Narasaraopet, Kistna district, sanctioned with remarks.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following papers :—

From D. W. G. COWIE, Esq., Registrar of the High Court of Judicature, to the Chief Secretary to Government, dated Madras, 24th January 1898, Dis. No. 150.

Adverting to G.O., No. 1324, Judicial, dated 15th August 1896, sanctioning a revised estimate for Rs. 690 for the construction of a pound for attached cattle in the compound of the District Munsif's Court of Narasaraopet, Kistna district, I am directed to forward, for the orders of Government, a second revised estimate for the work in question for Rs. 940.

2. I am to point out that the estimate now sent is almost the same as the original estimate (for Rs. 1,000) which was considered by the Government to be too high (*vide* G.O., No. 356, Judicial, dated 20th March 1896).

3. It will be observed from the Executive Engineer's report accompanying the revised estimate that a considerable portion of the work has already been executed.

Endt. No. 315, Judicial.

Approved and transferred to the Public Works Department.

(By order.)

FORT ST. GEORGE,
4th February 1898.

(Signed) A. R. KNAPP,
Acting Under Secretary.

Note by the Chief Engineer, Public Works Department.

In G.O., No. 2665 W., dated 18th September 1896, an estimate of Rs. 690 for constructing a cattle pound in the compound of the District Munsif's Court at Narasaraopet, in the Kistna district, was sanctioned. A revised estimate of Rs. 940 has now been received and exceeds the original one by Rs. 250 as shown below :—

Increase.

	RS.
(a) Wrought iron work (increase due to extra work in rivets and fitting anchor clamps to foot of post) ...	34
(b) Corrugated iron sheets (the original estimate provided, through oversight, for corrugated iron roofing at As. 1-6 per square foot instead of As. 1-6 per lb.; the error has now been corrected) ...	69
(c) Zinc ridges (not provided for in the original estimate) ...	24
(d) Fitting and removing the roof in the workshops, including labour for bending rails, &c., and refitting the roof at work site and conveyance (this excess has been caused by the roof having been put together at the Bezwada workshops, and all the parts marked and numbered, so that there would be no trouble when erecting it at Narasaraopet where there is no skilled labour) ...	197
(e) Wire fencing and gateway for the compound of the cattle pound (these have been substituted for slip rails originally provided for the entrance as it is necessary to keep the enclosure locked) ...	65
(f) Petty items ...	45
Total ...	434

Decrease.

	RS.
(g) Burnt stone in mortar (masonry pillars have been omitted and old rails substituted; hence the saving) ...	25
(h) Old rail posts (the original estimate allowed for labour of fitting and erecting rails and roof framing in addition to cost of rails; in the revised estimate all labour is included in separate items) ...	138
(i) Teakwood work (due to decrease in quantity and rates) ...	13
(j) Pointing the masonry (this is unnecessary according to the revised estimate) ...	8
	184
Net excess ...	250

With reference to the explanation furnished in regard to item (d), the undersigned considers that Narasaraopet being only a few hours by rail from Bezwada, there should have been no difficulty about sending a fitter from the shops to superintend the erection, and so saving the cost of twice fitting. This shows want of judgment on the part of the Executive Engineer.

(Signed) W. B. DEWINTON,
Ag. Chief Engineer.

28th March 1898.

ORDER—No. 858 W., dated 30th March 1898.

The revised estimate, amounting to Rs. 940, for constructing a cattle pound in the compound of the District Munsif's Court at Narasaraopet, in the Kistna district, is sanctioned in supersession of the original estimate of Rs. 690 referred to in G.O., No. 2665 W., dated 18th September 1896. The total cost of the project now amounts to Rs. 18,200.

2. Attention is drawn to the Chief Engineer's note recorded above.

3. This sanction has been registered as Provincial No. 97 W. of 1897-98 and classified as "Civil Buildings, Original Works."

(True Extract.)

Under Secretary to Government.

To the Superintending Engineer, II Circle, with nine enclosures.
" Examiner, Public Works Accounts.
" Judicial Department.

Exd. C. Parthasarathy.

Papers to be read in Proceedings:—

Again G.O., dated 189. , No.
 Again G.O., dated 189 , No.
 Current No. 1155 of 189 8, dated 4th Feby 1898 , from the Judicial Dept.
 " " " 189 , " " "
 " " " 189 , " " "

Note by the Chief Engrs. P.W.D. of 28-3-98

ORDER.

N^o 85-D Mar 23-3-98

M. H. Boulton

*A. 2. H.
29.3.98*

8 Filapgs X

The revised estimate, amounting to Rs 940, for constructing a cattle pound in the Compound of the District Municipality Court at Narasaraopet in the Krishna District, is sanctioned in supersession of the original estimate of Rs 690 referred to in G. O No 2665W dated 18th September 1896. The total cost of the project now amounts to Rs 18,200.

- 2 Attention is drawn to the Chief Engrs note recorded above.
- 3 This sanction has been registered as Provincial No 97W of 1897-98 and classified as "Civil Buildings, Original Works".

*on w
T
B*

To the S.E. II circle with Encls
 - Enclav P.W. Accts
 - Judicial Dept

*189
24/4/98
Engr
May*

*W. S. G.
W
Crown
9.3.98.*

Note by the Chief Engr, P. W. D.

np

In G.O. No 2665 W dated

18th September 1896, an estimate of Rs 690 for constructing a cattle pound in the Compound of the District Municipality Court at Narasaraopet in the Krishna District, was sanctioned. A revised estimate of Rs 940 has now been received and exceeds the original one by Rs 250 as shown below: -

Increase

- (a) Wrought iron work — Rs 34
(Increase due to extra work in rivets and fitting anchor clamps to foot of post).
- (b) Corrugated iron sheets — .. 69
(The original estimate provided, through oversight, for Corrugated iron roofing at 0-1-6 per sq/ft instead of 0-1-6 per lb. The error has now been corrected).
- (c) Zinc ridges — .. 24
(Not provided for in the original estimate).
- (d) Fitting and removing the roof in the workshops, including labour for bending rails &c and refitting the roof at work site and conveyance - .. 197
(This excess has been caused by

C 6 324

Slagged X

ASH

of having been put together at
 Begwada workshops, and all the
 parts marked and numbered
 so that there would be no trouble
 when erecting it at Narasarpet
 where there is no skilled labour)
 e) Wire fencing and gateway for the
 compound of the cattle pound — Rs 65
 (these have been substituted for slip
 rails originally provided for the entrance
 as it is necessary to keep the enclosure
 locked).

f) Petty items — 45
 Total Rs 434.

Decrease

g) Burnt stone in mortar — Rs 25
 (masonry pillars have been omitted
 and old rails substituted.
 Hence the saving).

h) Old rail posts — 138
 (The original estimate allowed for le-
 vour of fitting and erecting rails and
 roof framing in addition to cost of rails.
 In the revised estimate all labour is
 included in separate items).

i) Teak wood work — 13
 (Due to decrease in quantity and rates).

j) Pointing the masonry — 8
 (This is unnecessary according to the
 revised estimate).

Net excess — Rs 250.

With reference to the explanation furnished
 in regard to item (d), the undersigned considers
 that Narasarpet being only a few hours by
 rail from Begwada, there should have been

difficulty about sending a fitter from
 shops to superintend the erection & to
 carry the cost of twice fitting.

This shows want of judgment in the
 part of the Secy. E.W. *h h h*
 May 28/3/58.

C.N. 1155
 A 858W
 30-3-98.

Note by the Chief Engr. P.W.D.

In No 2665 W

D.W.
 This note seems wrong.
 The error in putting
 at shops is almost
 covered by a saving
 in cost of rails &
 in the report the
 extra cost of fitting
 is put down as Rs
 Rs 50 (Rs 200 - 200)

These re-estimate &
 explain causes of
 errors correctly
h h h

This note is as drafted
 from Secy's remarks on
 T's note.
 J.W.
 Please see
 10/3/58
 No

dated 18th September 16, an estimate
 of Rs 690 for constructing a cattle
 pound in the compound of the
 District Municipality Court at Nara-
 saropet in the Krishna District,
 was sanctioned. A revised
 estimate ^{of Rs 940} has been received and
 exceeds the original one by Rs 250
 which is chiefly due to ~~the~~ increase
 in the fitting charges. This has been
 caused by the roof having been put
 together at the Begwada Workshops
 and all the parts marked and
 numbered, so that there would be
 no trouble when erecting it at Na-
 rasarpet where there is no skilled
 labour. Narasarpet is however
 only a few hours by rail from Begwada
 and there should have been no
 difficulty about sending a fitter
 from the shops to superintend the
 erection.

As the shed has already
 been

Current No. 1155

Letter No. 315

Dated 4th February 1898

From the Judicial Dept.

NOTE BY TECHNICAL SECTION.

Name of work Construction of a

Cattle pound in the compound
of the District Munsiff's Court
at Narasarpur, Kistna District
Est R² 940.

An estimate for constructing
a cattle pound in the compound
of the District Munsiff's Court
at Narasarpur was origin-
ally prepared with reference
to G.O. No 2617 W dated 24th
October 1895 for R² 1000.
This amount was con-
sidered in the Judicial
Department to be too high
and a revised plan &
estimate based on a
simpler design was sub-
mitted for R² 690.

This estimate provided for
constructing a cattle pound
32½' x 31½' outer dimensions
with Malouty & Rd rail
posts with corrugated iron

W. The revised est. as
now submitted may
be sanctioned, as the
shed has already been
made & has only the
erection.

The revised est. exceeds
the original one by R 250
chiefly owing to the fitting
charges being increased
from R 50/- to R 197. This
has been caused by the
roof having been put together
at the Begavada shops
rather than the parts marked and
numbered so that there
would be no trouble when
erecting it at Narasarpur
where there is no skilled labour.
Narasarpur is however
only a few hours by rail from
Begavada. There should
[P.W. 60
450-38-9-97.] have been no
difficulty about

can made and has only to be
erected, the estimate is recommended
for sanction.

E. W.

May

2.58

- (1) Substitution of a gate for slip rails originally
provided for the entrance to enclosure - R 650. As the enclosure is
caused by the
Ditch
- (2) Centralist of corrugated iron
roofing under estimated through oversight R 66
The enclosure is
not placed on beds
and the roof is
not placed on
beds
- (3) Excess in fitting charges, Corrugated
iron shed has been made at the
Begavada workshops. The amount of
fitting charges at Narasarpur
is R 197. The original estimate was
R 50. The difference is R 147.
R 34
- (4) Extra wrought iron work - R 24
- (5) Zinc capping omitted in the original estimate - R 24
- (6) Sundries - R 7

As to the original estimate

roof laid over old rails & teak pillars. The old rail uprights were to be embedded into concrete foundations & the masonry parts laid over concrete foundations. The Judicial Department approved of this revised plan & estimate which was sanctioned in G.O. No. 2665 W dated 18th September 1896. A second revised estimate for No. 940 is now forwarded through the Judicial Dept. vide No. 30 dated 24th Jan'y 1898 and it is observed from paras 2 & 3 that it is almost the same as the original estimate (No. 1000) which was considered by the Govt. to be too high vide G.O. No. 356 Judicial dated 20th March 1896. and that the Executive Engineer reports that a considerable portion of the work had been already executed. The Executive Engineer in his report accompanying this second revised estimate states (1) that the general design has been altered by substituting iron rails for masonry pillars at the end bays & in the centre of the building as this greatly

sending a letter from the shops to superintend the erection

from
26/2/98

Yes - say so

W. H. J.

J. J. S.

as the same is in your records and as on consideration of the plans and estimates the work is almost the same as the original estimate (No. 1000) which was considered by the Govt. to be too high vide G.O. No. 356 Judicial dated 20th March 1896. and that the Executive Engineer reports that a considerable portion of the work had been already executed. The Executive Engineer in his report accompanying this second revised estimate states (1) that the general design has been altered by substituting iron rails for masonry pillars at the end bays & in the centre of the building as this greatly

- facilitates fitting of roof.
- (2) A gate has been substituted for slide rails originally provided for the entrance to the enclosure as it is necessary to keep this locked.
- (3) An error, through oversight for corrugated iron roofing at 0-1-6 per sq. foot whereas the rate is 0-1-6 per sq. yd vide Comparative Statement.
- (4) As no efficient supervision is available at Barasamudra the shed made in the work shops has been erected & marked there prior to despatch to work site which increases the item by Rs 50.
- (5) An excess on wrought iron work has been caused by the addition of footings to the rail posts, to prevent them being lifted out in a high wind. Rivets, bolts & clamps for fixing the roof covering originally omitted are provided for. & sundry small fittings have been added. Total excess Rs 392 vide Comparative Statement.
- The shed is reported complete & ready for conveyance to the work spot and erection & early sanction to this estimate requested. The estimate cannot be checked in the absence

by cross sections showing profile
the rates allowed are fair.
The estimate has been con-
firmed in the Judicial
Department.

10-2-01.
22-2-98

[J.]
-100-5-3-97.

Public Works
Judicial (1898) Department.

1155
CURRENT No. ~~130~~

ENDORSEMENT. No. 315.

Order

Approved and transferred to the,
Public Works Department.

Fort St. George, }
4th February 1898. }
(By order)

A. K. M. A. P.

Ag. Under Secretary.

From

The Registrar,
High Court of Judicature,
Madras.

Dis. No. 150

Dated 24th

Received 27th January 1898.

Registered 27th 8-2-98

Enclosures 10 (2 plans)

Spare copies

SUBJECT.

Forwarding for orders a revised
estimate for Rs. 940 for the construction
of a pound for attached cattle in the
compound of the District Munsiff's Court
of Narasaraopet, Kistna District.

C. No. 914 of 98

TO
The Public Works Department.
(with letter and estimates)

4-2-98

*Transmitted
18/2/98*

BACK PAPERS.

G.O.	No.	Department.	Date.
	747C	P.W.	9-2-98
	3345W	"	30-11-97
	3028W	"	26-10-96
	2665W	"	18-9-96
	2617W	"	24-10-95
	176W	"	25-1-95
	97W	"	16-1-95
	3031W	"	27-11-94
	1454W	"	31-5-93
	505W	"	27-2-93

FURTHER PAPERS.

G.O.	No.	Department.	Date.

High Court of Judicature, Madras.

24th January 1898.

Dis. No.

From

D. W. G. Cowie, Esquire, Esq.,

Registrar of the High Court of Judicature, Madras.

To

THE HON'BLE MR. A. T. Arundel,

Chief Secretary to the Government of Madras.

HON'BLE S E,

Adverting to G.O., No. 1324,

Judicial, dated 15th August 1896, sanctioning a revised estimate for Rs. 690 for the construction of a pound for attached cattle in the compound of the District Munsif's Court of Narasaraopet, Kistna District, I am directed to forward for the orders of Government a second revised estimate for the work in question for Rs. 940:

2. I am to point out that the estimate now sent is almost the same as the original estimate (for Rs. 1000) which was considered by the Government to be too high, vide G.O., No. 556 Judicial, dated 20th March 1896.

3. It will be observed from the Executive Engineer's report accompanying the revised estimate that a considerable

portion of the work has already been executed.

I have the honor to be,

Honorable Sir,

Your most obedient servant,

W. G. C. C.

Registrar.

6
026-158

0265.103
1155/88