

Public Works (1896) Department.

G.O., No. 845

DATED 21st Oct 1896

[Despatch Abstract.]

Kalavakar Tank, Revised estimate of
Rs. 2950. for improvements to —, Nellore
Sanctioned by Superintendant of the estimate
Sanctioned by the Suptg. Engineer.

Government { 1896 } of Madras.
PUBLIC WORKS.

Spare copies

OCTOBER.

Revised estimate of Rs. 2,950 for improvements to —, Nellore division, sanctioned in supersession of the estimate sanctioned by the Superintending Engineer.

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

Irrigation.
Account.

READ—the following papers:—

From Major W. L. C. BADDELEY, R.E., Superintending Engineer, II Circle, to the Chief Engineer for Irrigation, dated 27th April 1896, No. 69 N.L.

I have the honour to forward herewith, for your approval and sanction of Government, a revised estimate, amounting to Rs. 2,950, for improvements to Kalavakur tank, Nellore division.

2. The original estimate was sanctioned for Rs. 2,450 by me in register No. 148 S.E. II of 1895-96.

3. The necessity for the revision of the estimate is explained in the report accompanying the estimate.

ENCLOSURE.

Report to accompany the estimate for the Kalavakur tank improvements, II Circle.

Amount of original estimate	...	...	...	...	...	...	RS.
Do. of revised do.	...	...	...	...	...	...	2,450
	...	...	...	...	...	...	2,950

S. E. II Circle, Reg. No. (original sanction) 148 of 1895-96.

The rate for earthwork was low in the original estimate, the lead and lift being given wrong. The correct extra lead and lift being 30 yards and 5 yards, respectively, the rate will be Rs. 5-8-0, as shown in the data sheet attached. The soil has, in most places, to be obtained from behind the old pits and the work is a very difficult one. The increase in the rate makes the revision of the estimate necessary.

14th March 1896.

(Signed) R. A. SRINIVASA AIYANGAR,
Assistant Engineer.

Memorandum to the Superintending Engineer, II Circle, dated 13th May 1896, No. II 23/N.L.

In returning the revised estimate, amounting to Rs. 2,950, for improvements to the Kalavakur tank, received with letter No. 69 N.L., dated 27th April 1896, from the Superintending Engineer, II Circle, the undersigned has the honour to inquire how this work has hitherto been carried on—departmentally or by contract. If the latter, the contractor must have known what he was about when he undertook the work, and the rate cannot now be raised for his profit.

2. The Superintending Engineer is requested to report the name of the subordinate who framed the original estimate.

(Signed) F. J. WILSON,
for Chief Engineer for Irrigation.

From the Executive Engineer, Nellore Division, to the Superintending Engineer, II Circle, dated 4th September 1896, No. 164 S.E.

[Your No. 121 N.L., dated 21st May 1896.]

I have the honour to resubmit, herewith, the revised estimate for the Kalavakur tank and to report as follows.

2. No contractor agreed to take up the work which was finally undertaken by some tank diggers, who abandoned it after doing about Rs. 50 worth of work. The Sub-divisional officer reports that the soil is gravelly and the rate now entered (Rs. 5-8-0) is that usually paid for this class of work. The work is urgent and time is now short. Early sanction is, therefore, requested.

3. The estimate was prepared by Supervisor V. Rungarow Naidu, and his low estimate is partly due to his under-estimating the lead and lift and also to his not making sufficient allowance for the hardness of the soil. As the work is very urgent, I have ordered the work to be put in hand in anticipation of sanction.

No. 352 N.L.

Submitted to the Chief Engineer for Irrigation, with reference to his No. II/23 N.L., dated 13th May 1896.

(Signed) W. L. C. BADDELEY, Major, R.E.,
Suptg. Engineer, II Circle.

11th September 1896.

No. 180 I.

Submitted to Government.

(Signed) W. HUGHES,
Chief Engineer for Irrigation.

1st October 1896.

ORDER—No. 845 I., dated 21st October 1896.

The following revised estimate is sanctioned in supersession of the estimate of Rs. 2,450 sanctioned by the Superintending Engineer, II Circle, and which seems to have been carelessly prepared:—

Irrigation.
43. Minor Works and Navigation.
Minor Works for which neither Capital nor Revenue Accounts are kept, P.W.D.
Original Works.
Nellore Division.
Improvements to Kalavakur tank.

Estimate	...	...	...	...	...	...	...	RS.
	...	...	...	...	...	...	...	2,950

2. This sanction is registered as No. 116 I. of 1896-97.
(True Extract.)

Under Secretary to Government,
Irrigation Branch.

To the Chief Engineer for Irrigation.
" Superintending Engineer, II Circle, with two enclosures.
" Examiner, Public Works Accounts.

Exd. T. K. Narayana Aiyangar.

Public Works.

Legislative (1896) Department.

CURRENT No. 8966

8

From

The Chief Engineer
for Irrigation

Order

No. 180 J

Issue.

JH

J

Dated 1-10-96

Received 7-10-96

Registered —

Enclosures 6

Spare copies

SUBJECT.

Kalavatur Tank - Estimate
for - Submitted.

D. I. for order of paragraph 20
remarks should be included in the
order

10/10

S. I.

an addit. to the
order in terms of H. S.
remark has been
added.

JH

Jm

15/10

S. L. S. 474 10/10

BACK PAPERS.

G.O.	No.	Department.	Date.
	2619	16 th W.	16-3-92

FURTHER PAPERS.

G.O.	No.	Department.	Date.

No 845 J. to 21st October 1896.
PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the

READ the following

From Supp Engr. A. C. C. to
To do.
From do.

no 69 N.L. & 27. 4. 96
23 N.L. & 12. 5. 96.
352 N.L. & 11. 9. 96
No 180 J. & 1. 10. 96
Submitted to Govt.

Order thereon.

The following
revised estimate is
sanctioned in supersession
of the estimate of Rs
2450 sanctioned by the

Supp Engr. A. C. C. -
Irrigation.

43. Minor works, major
minor works for which
under Capital works
Accts are kept, P.W.D.
Original works.
Kallou Div.
Improvements to Kala
Vakur tank.

Estimate No 2950

2. This sanction
is registered as N.

1. Sanctioned.
2. The original estimate seems to
have been carefully prepared.

15.10.96

and which seems to
have been carefully
prepared.

11H

116 J of 1896-97.

JH
30/9
96

W.H.
1/10

Public Works

Legislative (1896) Department.

CURRENT No.

R. 74. N.L.

6

From

The Superintending Engineer
II Circle

No. 352. N.L.

Order

Dated 11 September 1896

Received 14-9-96

Registered

Enclosures 3

Spare copies

SUBJECT.

Kalavakur Tank —
Returns the revised estimate
for for sanction.

7.2.9.
20/10

WLS
2/10

Repd
2/10

To The Chief Eng for I.
Supp Eng II with 2 enclos.
Sd S.W.R.

WLS
29/9
BR

BACK PAPERS.

G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.

Letter from the Executive Engineer,
Muzore Division, to the Superintending
Engineer, 2nd Circle, No. 16488, 27th Sept 96.

Yours No. 121, 27th 21-5-96.

I have the honor to acknowledge
the receipt of the revised estimate for the
Kalanavur Tank and to report as follows
2. The contractor agreed to take
up the work which was finally under-
taken by some tank diggers who
abandoned it after doing about
Rs 50 worth of work. The Sub Divisional
officer reports that the soil is
gravelly and the rate now entered
Rs 5-8-0 is that usually paid for this
class of work. The work is urgent and
time is now short. Early sanction is,
therefore requested.

3. The estimate was prepared
by Supervisor V. Rungarao Saini and
his low estimate is partly due to his
under estimating the lead and lift
and also to his not making sufficient

allowance for the hardness of the soil.
As the work is very urgent, I have
ordered the work to be put in hand
in anticipation of sanction.


N^o 352 M
11.9.96

Submitted to the Chief
Engineer for sanction with refer-
- ence to his N^o II/23 H. of 12th May 96.

W B Baddeley Major R.E.

Supt. of Engineer.

Civils



Public Works (1896.) Department.

CURRENT No.

Order

From

The Chief Engineer
for Irrigation

No. 23 N

Dated 12th May 1896.

Received

Enclosures

Spare copies

SUBJECT.

Kalavakur Tank - Revised
estimate amounting to Rs 29.50
for improvements to the -
Returns the - and enquires
how this work has hitherto
been carried on and to report
the name of the subordinate
who framed the original
estimate.

кв. кв. II
23. VI. 9/3. 58

In returning the revised esti-
-mate amounting to Rupees 2950-
for improvements to the Kalava-
kur tank received with letter
N^o 69. M., dated 27 April 1896
from the Super. Engineer, Second Circle,
the undersigned has the honor to
inquire how this work has hitherto
been carried on — departmentally
or by contract? If the latter, the Con-
-tractor must have known when
he was about when he under-
-took the work, and the rate
cannot now be raised for his
profit.

2. The Supvy. Engineer is requested to report the name of the subordinate who framed the original estimate.

AB
C25

95 The Survey Engineer,
Second Circle

18-11-15-13

Public Works (1896.) Department.

CURRENT No. 33 & L

Order

From

The Superintending
Engineer, Second circle

No. 69 & L.

Dated 27th April 1896.

Received

Enclosures

Spare copies

SUBJECT.

Kalavakur tank -
Forwarding for sanction
revised estimate of Rs
2950 for improvements
to -

625.5
2950
2324.5

R. a. Simwan Cayana
No. 8. 56
antique

Superintending Engineer's Office,

No. 69 M

II CIRCLE,

Dated 27 April 1896.

From,

Major W. C. B. Baddeley Esquire, &c.

Superintending Engineer,

II Circle.

To,

The Chief Engineer,

For Irrigation

Madras.

Enclos 3

1 Comparative

Statement Sir,

1 Data

1 Report

3

I have the honour to forward herewith for your approval and sanction of Government a revised Estimate amounting to Rs 2950 for Improvements to Kalavakur Sank. Vellone &c.

2. The original estimate was sanctioned for Rs 2450 by me in Agr. no 148 S.E. II of 1895-96.

3. The necessity for the revision of the Estimate is explained in the report accompanying the estimate.

I have the honour to

Sir

Yours most obedt. Servant

W. C. B. Baddeley Major

Superintending Engineer, II Circle

FOR IRRIGATION
No. 69 M

FOR IRRIGATION
33 M
3

Oct 2
89 66/96

8
tem



The Supg Engrs
2nd Class

From,
The Superintending Engineer,
II Circle.

20

The Chief Engrs of
Super
Madras

To,
The

69 MZ
no 27.4.96
Engr

Dated
Received } 18

Enclosures.

NO.

SUBJECT.

Kalavakkur Sank.
Imp'ts to —. Amount
for Sanction received Rs
9 Rs 29 50 for —

10

0285
8564/96