

REVENUE DEPARTMENT.

Paper taken out of the Records from the charge of the Record-keeper.

Regular
Miscellaneous No

of 1

FOR WHAT CURRENT.

No.

Year.

To whom given.

When taken out.

Revenue (1899) Department.

MISCELLANEOUS SERIES.

G.O., No. 152

DATED 10th January 99.

[Despatch Abstract.]

to the Secy. of Rev.
Canning Progs. of the P. W. D. sanctioning
with remarks revised estimate of Rs. 10730
for constructing a stationary Sub-division
Station's office at Tanuku in the
Godavari dist.

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

1899
Revenue Department

BUILDINGS AND ROADS.
CIVIL WORKS.

Government {1898} of Madras.
PUBLIC WORKS.

Current No. 19

Recd. } 3rd Jan. } 1899
Regd. }

Enclosures

Spare copies

G.O., No. 3096 W., 2nd December 1898.

G.O. No. 1527 of 10th Jan 1899

DECEMBER.

Communicated to
the Board of Revenue.

Rs
5-1-99

11/11
10.1.99

16 To the B^d of Rev (Land Rev)
of 12-1-99

Stationary Sub-Magistrate's Office at Tanuku

Revised estimate of Rs. 10,730 for constructing a — in the Gódávāri district,
sanctioned, with remarks.

20
24/1/99

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following papers:—

From W. C. DeMORGAN, Esq., M.I.C.E., Superintending Engineer, I Circle, to the Chief Engineer, Public Works Department, dated Waltair, 20th September 1898, No. 1318 G.D.

I have the honour to submit herewith, for your approval and sanction of Government, a revised estimate and comparative statement for Rs. 10,730, for "constructing a Stationary Sub-Magistrate's office at Tanuku."

2. The original estimate, amounting to Rs. 9,500, for the work was sanctioned in G.O., No. 2715 W. of 29th September 1897.

3. Explanations as to the cause of excesses over each item of original sanctions have been given in the comparative statement.

From the Superintending Engineer, I Circle, dated 12th November 1898, No. 1726 G.D.

Note by the Chief Engineer, Public Works Department.

The original estimate, amounting to Rs. 9,500, was sanctioned in G.O., No. 2715 W. of 29th September 1897, and the Superintending Engineer, I Circle, now submits a revised estimate and comparative statement for Rs. 10,730, or Rs. 1,230 in excess of the original estimate.

2. The excesses are made up as follows:—

(a) Increase in rates	...	...	...	...	...	...	Rs. 1,018
(b) Deviation in design	...	...	...	...	...	...	147
(c) Petty supervision	...	...	...	...	...	...	27
(d) Contingencies	...	...	...	...	...	...	38
Total	...	...	...	...	...	...	1,230

3. The causes of the excess (a) are shown in the following table:—

Sub-heads.	Rate in original estimate.	Rate in revised estimate.	Causes of increase.
Concrete in mortar ..	Rs. A. P. 11 6 0	Rs. A. P. 15 3 0	Increased rate due to broken stone for concrete being got from Dontanur, a greater distance than allowed in original estimate.
Rubble in mortar basement ..	14 3 0	15 1 0	Increase due to rate being raised from 8 pies to 1 anna for grinding mortar.
Superstructure ..	15 3 0	16 1 0	
Teakwood wrought and put up.	3 9 0	3 14 0	Increased rate charged by Dowlaiswaram workshops for sawn wood.
Flooring with concrete in chunam.	3 10 0	5 4 0	Increased rate due to broken stone being got from Dontanur, a greater distance than allowed in original estimate.
Flooring with 2" concrete in Portland cement.	8 4 0	11 3 0	Increased rate chiefly due to the value of Portland cement being wrongly entered in Superintending Engineer's office at Rs. 12 per barrel instead of Rs. 17.
Record-racks ..	400 0 0	430 0 0	Original rate insufficient.

The data submitted show that the increased rates are necessary and can accordingly be passed. But it shows little knowledge of the resources of the district, or foresight on the part of the officers concerned, that revisions should be necessary at all.

(b) The deviation in design is due to the thickness of the walls in court-room being increased from 1½ to 2'. This is advisable and can be sanctioned.

(c) & (d) The excesses are small and can be passed.

(Signed) W. B. DeWINTON,
Chief Engineer.

24th November 1898.

ORDER—No. 3096 W., dated 2nd December 1898.

The revised estimate, amounting to Rs. 10,730, for constructing a Stationary Sub-Magistrate's office at Tanuku, Gódvári district, is sanctioned, in supersession of the original estimate of Rs. 9,500, sanctioned in G.O., No. 2715 W., dated 29th September 1897. Government observes that this estimate affords another instance of reprehensible carelessness in the preparation of the original estimate.

2. A provision of Rs. 9,500 has been made for the work in the current year's budget.

3. This sanction has been registered as Provincial No. 90 W. of 1898-99, and classified as Civil Buildings—Original Works.

(True Extract.)

A. K. M. S.
Under Secretary to Government.

To the Superintending Engineer, I Circle,
with seven enclosures.
" Examiner, Public Works Accounts.
" Revenue Department.

Exd. T. K. Narayana Aiyangar.

When given for copying _____
 When copied _____
 When examined _____
 When signed _____

189

READ AGAIN G.O., No.

DATED

189

CURRENT No.

ENCLOSURES TO C. No.

ORDER OF GOVERNMENT A A A A A A A

LETTER OF GOVERNMENT.

STATEMENT WITH DITTO.

PAPERS NOT FILLED UP, BEING MEANT FOR DESPATCH
 IN ORIGINAL.

N.B.—

A = Copy in full.
 B = Not to be copied.
 P = Copy abstract only.
 Q = Copy heading only.