

MADRAS RECORD OFFICE.

Government of Madras.

Revenue DEPARTMENT.

G.O. No. 1641

Press

~~Mis.~~

389-390

Dated

19-

7-

1867.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Revenue Department,
19th July 1867.*

No. 389. Read the following Proceedings of the Madras Government in the
Public Works Department:—

Sanctioning revised estimate for the lock under }
construction at Doogeralla, at the head of the } (Here enter 22nd June 1867, No. 1,870.)
Commamoor channel, in Kistna District.

No. 390. ORDER THEREON, 19th July 1867, No. 1,641.

Miscellaneous.

Communicated to the Revenue Board.

(True Extract.)

(Signed) W. HUDLESTON,
Secretary to Government.

To the Board of Revenue, with Proceedings Public Works Department, No. 1,870.

Exd. S. T. Augustin.

*Proceedings of the Madras Government, Public Works Department,
22nd June 1867.*

No. 489. Read the following letter from the Superintending Engineer, 2nd Division, to the Secretary to Government, Department Public Works, dated Masulipatam, 5th June 1867, No. 33:—

1. I have the honour to forward, for the sanction of Government, a revised Estimate and comparative Statement of the cost of constructing the lock leading from the Nizampatam canal at Doogeralla into the Commamoor channel.

Revised.
1 Detailed Estimate.
1 Abstract do. Rupees 30,570.
1 Comparative Statement.

2. The present estimate exceeds that sanctioned in G. O. No. 3,381, dated 19th November 1863, by Rupees 2,770, which amount I solicit may be transferred from Item 135 to Item 143 of the Budget, as I do not anticipate that the widening of the main canal at Bazarah can be completed to the full extent this year.

3. The principal cause of the necessity for an increased grant arises, I regret to say, from a mistake having been made in the original estimate, in allowing only 100 cubic yards of cut-stone work, whereas 363 are required. The rate noted in the estimate has also been found to be inadequate. Extraordinary difficulty has been experienced with the foundations from the immense influx of water from springs, and the expense in baling has, in consequence, been much greater than anticipated, otherwise the first mentioned excess would have been more than covered by the saving effected in earth-work and rubble masonry. I hope that, under these circumstances, Government will be pleased to sanction the actual amount required.

No. 490. ORDER THEREON, 22nd June 1867, No. 1,870.

IRRIGATION, No. 38.

* Revised Estimate	...	Rs. 30,570
Original do.	...	27,800
Excess	...	2,770

work of Rupees 2,770 from the allotment of Rupees 20,080, provided in the Budget† for widening a portion of the Masulipatam canal.

† Item 135.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 2nd Division, with Detailed Estimate.
.. Controller of Public Works Accounts.
.. Accountant General.

Rd. S. P. Augustin.

Dec. 1863. D. J. P.
No. 1. Court for July
1863. 1868.

Proceedings in the
D. J. P. 1863.

Dated 22^d June
Received 1863.
1863.

8th 1870.

These findings to
be set aside & for the
first under consideration
of the Governor at the
head of the Commission
chosen in the
District.

1863.

Commenced to the
District 1863.

1863.

1863. The District Court in the District.

1863.

1863.

1863.