M.R.O. 1—77,005—8-6-37.

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Finance DEPARTMENT.

G.O. No. 1316	Press / Mis.
23-24.	
Dated 7-10-	1872.

23-24 5/6

Not to be folded or roughly handled

Bd
Folded

No. 23. Read the following Proceedings of Government in the Public Works Department, dated 19th September 1872, No. 2227 :—

Read the following letter from the Superintending Engineer, 7th Division, to the Secretary to Government, Public Works Department, dated Polachy, 26th August 1872, No. 118 :—

I have the honour to submit, for the sanction of Government, a revised estimate* and comparative statement for the water-supply project north side of Ootacamund; the cause of excess over the sanctioned estimate† is fully explained in the accompanying letter‡ from the Range Officer. As the want of water is much felt, more especially in the dry months of the year, I beg that an allotment of Rupees 2,790 may be made in order that the work may be completed within the current official year.

* No. 28 of 1872-73, Rupees 16,260.

† G. O., No. 195, of 24th January 1871.

‡ No. 168 of 22nd August 1872.

Order, 19*th September* 1872, *No.* 2227.

With this letter the Superintending Engineer of the 7th Division submits a revised estimate of Rupees 16,260, or Rupees 2,790 in excess of the estimate last sanctioned in G. O., 24th January 1871, No. 195, for the project designed to supply drinking water on the north side of Ootacamund. This increase is fully accounted for by its occurrence chiefly in the tunnel, where an amount of rock was unexpectedly encountered, which it was most difficult to blast and otherwise remove in so confined a space. For the same cause the rates of brick-work and plastering have unavoidably exceeded ordinary local rates. His Excellency the Governor in Council sanctions the revised estimate; and, as the early completion of the project is very desirable, the Financial Department will be requested to provide the sum of Rupees 2,790 from the funds at its disposal under Provincial Services.

(Signed) G. W. WALKER, Colonel, R. E.,
Secretary to Government, P. W. D.

No. 24. ORDER THEREON, 2nd October 1872, No. 1316.

The sum of Rupees 2,790, required for the completion of the water-supply project on the north side of Ootacamund, will be placed at the disposal of the Public Works Department.

2. The Accountant-General will arrange for the transfer of the amount from the balance under Provincial Funds.

(True Extract.)

Acting Under Secy. to Govt.

To the Accountant-General.
,, Public Works Department.

Exd. J. Wright.

Govt. of {1872} Madras

FINANCIAL.

To

THE ACCOUNTANT-GENERAL, &c., &c., &c.

Dated October, 2nd.

Read.

Ends.

G. O., 2nd October 1872, No. 1316.

OCTOBER.
Nos. 23-24.

Directing that the sum of Rupees 2,790, required for the completion of the water-supply project on the north side of Ootacamund, be placed at the disposal of the Public Works Department.

Proceedings of the Madras Government, Public Works Department, 19th September 1872.

No. 272. Read the following letter from the Superintending Engineer, 7th Division, to the Secretary to Government, Public Works Department, dated Camp at Pollachy, 26th August 1872, No. 118 :—

I HAVE the honour to submit, for the sanction of Government, a revised estimate* and comparative statement for the water-supply project north side of Ootacamund ; the cause of excess over the sanctioned estimate† is fully explained in the accompanying letter‡ from the Range Officer. As the want of water is much felt, more especially in the dry months of the year, I beg that an allotment of Rupees 2,790 may be made in order that the work may be completed within the current official year.

* No. 28 of 1872-73, Rupees 16,260.

† G. O. No. 195 of 24th January 1871.

‡ No. 168 of 22nd August 1872.

No. 273. ORDER THEREON, 19th September 1872, No. 2,227.

CIVIL WORKS, No. 17.

WITH this letter the Superintending Engineer of the 7th Division submits a revised estimate of Rupees 16,260, or Rupees 2,790 in excess of the estimate last sanctioned in G. O. 24th January 1871, No. 195, for the project designed to supply drinking water on the north side of Ootacamund. This increase is fully accounted for by its occurrence chiefly in the tunnel, where an amount of rock was unexpectedly encountered which it was most difficult to blast and otherwise remove in so confined a space. For the same cause the rates of brick-work and plastering have unavoidably exceeded ordinary local rates. His Excellency the Governor in Council sanctions the revised estimate, and as the early completion of the project is very desirable, the Financial Department will be requested to provide the sum of Rupees 2,790 from the funds at its disposal under Provincial Services.

(True Extract.)

G. Walker Colonel, R.E.,
Secretary to Government.

To the Superintending Engineer, 7th Division, with three Enclosures.
,, Controller of Public Works Accounts.
,, Financial Department.

Exd. T. O'Connor.

1872 1316

Financial Despatches

Govt. of {1872} Madras.

PUBLIC WORKS.

To

THE SUPERINTENDING ENGINEER,

7TH DIVISION.

&c., &c., &c.

Dated September 19th.

Recd. — - 27.

Encl.

G. O., 19th September 1872 No. 2,227.

SEPTEMBER

Nos. 272 273

A Dated 2d Oct. 1872 No 1316

The sum of Rs. 2790 required for the completion of the water supply project on the north side of Ootacamund with be placed at the disposal of the Public Works Department & the Accountant General with orders for the transfer of the amount from the balance under Provincial Heads.

E.K.

To

The Accountant General

Public Works Department

Commissariat Military Stores

No 1905

Water-supply Project at Ootacamund.—The revised estimate for the water-supply project on the north side of Ootacamund, sanctioned; the Financial Department requested to provide Rupees 2,790 from funds under Provincial Services.

With an order

C 50-9
21-10

12-12-02

Govt. of {1872} Madras.

Financial

To,

The Accountant-General

Dated Octr 2nd

Recd. Encl.

G. O. 2nd October 1872, No. 131

Nos. 23-24.

Directing that the sum of Rs: 2790 required for the completion of the water-supply project on the North side of Vellacanneri be placed at the disposal of the P. W. Dept.

Govt. of 1872 Madras.

Financial

To

The Accountant General

&c &c

Dated Octr 2nd

Read. Encl.

G. O. 2nd October 1872. No. 1315.

Nos. 21-22.

Authorizing the
to the U. W. Public
transfer of the addi-
-tional sum of Rs. 1140
required for the erection
of wards in the
vicinity of the new
Jail at Madura for
the accomodation of
Civil debtors.