M.R.O. 1—77,006—8-6-31.

(1) Number of pages _____

(2) Date of repair 14-3-40

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Financial DEPARTMENT.

G.O. No. 555	Press / Mis.
19-20	
Dated 1-5- 1873.	

19-20 5/6

Not to be folded or roughly handled

Proceedings of the Madras Government, Financial Department,
1st May 1873.

No. 19. Read the following Proceedings of the Board of Revenue, dated 12th April 1873:—

Read the following letter from G. D. LEMAN, Esq., President of the Local-Fund Boards, Kistna District, to J. GROSE, Esq., Secretary to the Board of Revenue, dated 6th February 1873, No. 176:—

I HAVE the honour to forward, for sanction, a revised estimate for a bridge over the Polarazukodu, with copy of the Local-Fund Board's resolution passing it.

2. It will be observed that the work appears under item 2 in the list of incomplete works sanctioned for this year. The excess expenditure of Rs. 1,897 now deemed necessary is accounted for as follows:—

RS.	
995	On account of enhanced rates, unexpected cost of supervision from delay, diverting river, etc., etc.
902	To replace damaged materials.
1,897	

3. The bridge was sanctioned in G. O., No. 390, of 7th February 1867, and work was done to the extent of Rupees 2,408, but it was stopped in 1868 for want of funds, and since that nothing has been done.

4. The sum required may be placed at the disposal of the Department of Public Works from the unappropriated balance of the Road Fund.

THE revised estimate for a bridge over the Polarazukodu,* amounting to Rupees 6,607, is submitted for the sanction of Government.

* Near Mudenapalli on the road from Buntumilly to Gudewadah.

2. The original estimate for Rupees 4,710 was sanctioned in G. O., Revenue Department, dated 27th March 1871, No. 553. The present estimate is Rs. 1,897 more than the original one, and the excess is clearly accounted for in a comparative statement.

3. On the receipt of the sanction of Government to the estimate the Board will allot funds.

(A true Copy and Extract.)

(Signed) J. GROSE,
Secretary.

No. 20. ORDER THEREON, 1st May 1873, No. 555.

The revised estimate is sanctioned.

(True Extract.)

Acting Under Secretary,
for *Chief Secretary.*

To the Board of Revenue, with enclosures returned.
,, Public-Works Department.
,, Accountant-General.

Exd. J. Wright.

Revenue Department

No.

Proceedings of the Board of Revenue

Dated 12th April 1873.

Read the following

No. 176.

From,

The President, Local Fund Boards,

Trichinopoly Dt.

To

The Secretary to the Board of Revenue,

Madras.

Sir,

I have the honor to forward for sanction a revised estimate for a bridge over the Polarazukodu with copy of the Local Fund Board's Resolution passing it.

2. It will be observed that the work appears under item 2 in the list of incomplete works sanctioned for this year. The excess expenditure of Rs. 1897 now deemed necessary is accounted for as follows:-

Rs. 995 on account of enhanced rates

Govt. of India. Financial. To The Board of Revenue, &c., &c., Dated May 1st. Read. G. O., 1st May 1873, No. 555. MAY. Nos. 19-20. Sanctioning a revised estimate, amounting to Rupees 6,607, for a bridge over the Polarazukodu

rates, unexpected cost of supervision from delay, diverting river &c.. &c.. Rs. 902 to replace damaged materials. — Total Rs. 1897.

3. The bridge was sanctioned in G. O. No. 390 of 7th February 1867; and work was done to the extent of Rs. 2408; but it was stopped in 1868 for want of funds, and since that nothing has been done.

4. The sum required may be placed at the disposal of the D. P. W. from the unappropriated balance of the Road Fund.

Kistna Dt. Collr. Office
6th February 1873.

I have &c.
/ Signed / G. D. Lenan
President.

The revised estimate for a bridge over the Polrazu* Vagu, amounting to Rs. 6,607, is submitted for the sanction of Government.

*near Mudunapalli on the road from Vuntumilli to Gudivadah.

2. The original estimate for Rs. 4,710, was sanctioned in Government Order dated 29th March 1871, No. 553 R.D. The present estimate is Rs. 1897 more than the original one, and the excess is clearly accounted for in a comparative Statement.

3. On the receipt of the sanction of Government to the estimate, the Board will allot funds.

/ A true Copy & extract /

J Grole
Secretary.

To

The Chief Secretary to Govt.,
Financial Department.
with 5 Enclosures.

x2 Cd Ewn

Govt. of India.

Financial

To

The Secretary to the Board of Revenue.

Dated 1st Recd.

Read.

G. O. 1st Recd., 1873, No. 555.

Nos. 19 – 20.

Sanctg a revised Estimate for Rs 6607 for a bridge over the Pobrazukoder in Hisipur Dt

Rev. 7 February 1867. Nos. 143-144 Pa
" 2 February 1867. " 299 Rev
" 27 March 1891 " " 403-404 P

1873

Financial Dept to
Proceedings of the
Board of Revenue

Dated 12"
Despatched 12 } April 1873.
Received 14

Encls 5.

No 699

Submitting Govt. for sanction revised estimate, amounting to Rs. 6607, for a bridge over Pobrazukoder in Hisipur Dt

Sotaramund. 1st May 1873.

No. 555.

No. 18 Rev. with enclosures
Mark Deptl.
Acknowledgement

C17/4 A 1/5