M.R.O. 1—77,006—8-6-31.

(1) Number of pages 16

(2) Date of repair 13.3.40

(3) Initials of the Reference

MADRAS RECORD OFFICE.

Government of Madras.

Financial DEPARTMENT.

G.O. No. 590	Press / Mis.
66-67	
Dated 7 [illegible]-72	18 73.

9/10

Not to be folded or roughly handled

Proceedings of the Madras Government, Financial Department,
7th May 1873.

No. 66. Read the following Proceedings of the Board of Revenue, dated 19th April 1873, No. 608 :—

Read the following letter from R. K. PUCKLE, Esq., President, Local Fund Boards, Tinnevelly, to J. GROSE, Esq., Secretary to the Board of Revenue, dated 3rd April 1873, No. 160 :—

I HAVE the honour to enclose a copy of a resolution of the Local Fund Board of the Tinnevelly Circle, sanctioning the accompanying revised estimate, the necessity for which is explained in the District Engineer's letter. I request the Board's early sanction for this revised estimate.

1 Extract from the Proceedings, Local Fund Board, dated 2nd April 1873.
1 Estimate (revised).
1 Plan.
1 Comparative Statement.
1 Copy of District Engineer's letter, No. 289, dated 13th February 1873.

EXTRACT from the Proceedings of the Local Fund Board of the Tinnevelly Circle, dated 2nd April 1873.

* * *

RESOLUTION No. 2.—Read letter from District Engineer, No. 289, dated 13th February, forwarding a revised estimate of Rupees 26,500 for the road from Streevyguntam to Arumugamungalum.

Resolved that the revised estimate be sanctioned.

(True Extract.)

(Signed) R. K. PUCKLE,
President.

From J. W. RUNDALL, Esq., District Engineer, Tinnevelly, to R. K. PUCKLE, Esq., Collector of Tinnevelly, dated Palamcottah, 13th February 1873, No. 289.

I have the honour to forward, herewith, for the consideration and sanction of the Local Fund Board, a revised estimate for the road from Streevyguntam to Arumugamungalum, which provides for taking this road from the Perungolum Tank down its surplus channel to the village of Siruthondanallur, from which there will be access to Yarel *via* the new bridge over the Streevyguntam North Channel.

2. This line is adopted as being better than carrying the road *via* Mungalakurichi and the bank of the north channel to Yeral. The other details of the estimate are similar to that of the original.

3. The principal cause of the excess is due to the increased rate allowed for gravel ; the earthwork can be done cheaper, and about Rupees 500 can be saved by the adoption of arched culverts instead of flat-topped culverts with cutstone-beams. A good deal of the work on this road was done during Colquhoun's time, and the excess under the head of Excavation and Superintendence is due entirely to the expenditure charged against those items by him, and passed unchallenged at the time.

4. With these explanations I trust the revised estimate will receive the sanction of the Local Fund Board.

THE revised estimate for constructing a road from Streevyguntam to Arumugamungalum, 9 miles, 5 furlongs, and 101 yards long, at a cost of Rupees 26,500, will be submitted for the sanction of Government.

2. The original estimate for constructing a road between the same places 10 miles and 139 yards long was sanctioned in G. O., 9th July 1869, No. 1990.

3. The direction of the road is altered as described in the District Engineer's letter, and the specification report and the rates have been revised as shown in the comparative statement.

(True Copies and Extract.)

(Signed) J. GROSE,
Secretary.

No. 67. ORDER THEREON, 7th May 1873, No. 590.

Sanctioned.

(True Extract.)

W. HUDLESTON,
Chief Secretary.

To the Board of Revenue.
" Public Works Department, with two enclosures returned.
" Accountant-General.

Exd. J. Wright.

Extract from the Proceedings of the Board of the Revenue Survey & Settlement dated 22nd April 1873. 531

X X X

Resolution No. 2.

Read Letter from District Engr: Tinnevelly No. 289 dated 13th February 1873: submitting a revised Estimate of Rs. 26,650 for the Road from Streevaikuntam to Arumugamungalum

Resolved that this revised Estimate be sanctioned.

(True Extract)

M. K. Rama Row
Secretary.

Comptr
G. F. S.

Govt. of {1873} Madras.

FINANCIAL.

To

THE BOARD OF REVENUE,
&c., &c., &c.

Dated May, 7th.

Recd. *Read.*

G. O., 7th May 1873, No. 590.

MAY.
Nos. 66-67.

Sanctioning a revised estimate, amounting to Rupees 26,500, for constructing a road from Streevyguntam to Arumugamungalum in the Tinnevelly Circle.

Tinnevelly District Engrs
Office
No. 289 Palamcottah 13th February
1873

From

The District Engineer
Tinnevelly

To,

The Collector of
Tinnevelly

Sir,

I have the honor to forward herewith for the Consideration and Sanction of the Local Fund Board a revised Estimate for the Road from Strivaiguntum to Arumuganungalum, which provides for taking this road from the Perungolum tank down its Surplus Channel to the Village of Siruthondanallur, from which there will be access to Jarel via the new Bridge over the Strivaiguntum North Channel.

2. This line is adopted as being better than Carrying the Road via Mungalakurichi and the bank of the North Channel to Jeral. The other details of the Estimate are similar to that of the original.

3. The principal Cause of the Excess is due to the increased rate allowed for gravel, the Earth-work can be done Cheaper, and about Rs. 500 can be Saved by the adoption of arched Culverts instead flat topped Culverts with

1873

Enclosure in a letter from
the President Local Fund
Board Tinnevelly dated
3rd April 1873 No 160.

Rec'd 7/4/73

Extract from the
Proceedings of the Local Fund
Board Tinnevelly circ
dated 2nd April 1873

with Coldstone beams. A good deal of the work on this Road was done during Colquhoun time and the excess under the head of Excavation and Superintendence is due entirely to the expenditure charged against those items by him, and passed unchallenged at the time.

4. With these explations I trust the Revised Estimate will receive the sanction of the Local Fund Board

Thanks &c

(signed) J. W. Rundall

District Engineer

(True copy)

R. K. Reeves

President.

Compd

~~MISCELLANEOUS No.~~ REVENUE DEPARTMENT.

11 H

PROCEEDINGS OF THE BOARD OF REVENUE.

Dated 19th April —1873. No 608 -

Read the following

No. 160.

From,

R. K. Puckle Esqre.
President Local Fund Board,
Tinnevelly District.

To

J. Grose Esqre.
Secretary to the
Board of Revenue
Madras.

SIR,

Enclosures 5.
1. Extract from the Proceedings of the Board dated 2nd April 1873.
1 Estimate (revised)
1. Plan
1. Comparative Statement.
1. Copy of District Engineer's letter No. 289 dated 13th February 1873.

I have the honor to enclose a copy of a resolution of the Local Fund Board of the Tinnevelly Circle sanctioning the accompanying revised Estimate, the receipt for which is explained in ~~the~~ District Engineer's letter. I request ~~the~~ Board's early sanction for this revised Estimate.

Tinnevelly
3rd April 1873.

I have &c.
(sd) R. K. Puckle
President

The revised Estimate for constructing a road from Shreevegendam to Arrugamangalam 9 miles 5 furlongs and 101 yards long at a cost of Rs. 26,500 will be submitted for the sanction

1873

Enclosure in a letter from the President Local Fund Board Tinnevelly dated 3rd April 1873 No 160.

Read

Copy of a letter from the District Engineer Tinnevelly No 289 dated 13th February 1873.

Read the Extract from the Proceedings of the Board dated 2nd April 1873.

sanction of Government.

The original Estimate for constructing a road between the same places 10 miles and 139 yards long was sanctioned in Government Order 9th July 1869, No. 1990.

The direction of the road is altered as described in the District Engineer's letter and the Specification Report and the rates have been revised as shown in the comparative statement.-

True Copy & Extract

J. Grose
Secretary

For
The Chief Secretary to Government
Financial Department
with 5 original enclosures.

K.D.G.W. Locker
C.S.O. Shakespeare

Par: 9 July 1869. Nos 211-212

Financial 1873 Oct 10.

Fd

PROCEEDINGS OF THE BOARD
OF REVENUE.

Recommend - 7 May 1873.
No 590

Dated 19th April 1873.

Despatched 19 — " — "

Received 21st — No 723

en 5.

SUBJECT.

Submitting G. Govt. for sanction revised estimate for constructing a road from Strelvyjuntam to Aroonoogammungalum in Tinnevelly Dt.

C 3 9/4. A 7/5

Ex Fin 722 of 1873

Govt. of {1873} Madras.

Financial

To

The Board of Revenue.

Read 7 May

Read Read

G. O. 7 May 1873. No. 590.

Nos. 66-67.

Sanctioning a revised Est. amounting to Rs 2,500 for Constructing a road from Streeyputtam to Arcotcooga-mungalum in the Tinnevelly Circle.