M.R.O. 1—77,006—8-6-37.

(1) Number of pages_____

(2) Date of repair_____

(3) Initials of the Referencer_____

MADRAS RECORD OFFICE.

Government of Madras.

Revenue DEPARTMENT.

G.O. No. 427 Press Mis.

123-124

Dated 13-3- 1874.

5/6

Not to be folded or roughly handled

No. 123. Read the following Proceedings of the Board of Revenue, dated 23rd February 1874, No. 403 :—

Read the following letter from A. MACGREGOR, Esq., President of the Local Fund Boards, Malabar, to J. GROSE, Esq., Secretary to the Board of Revenue, dated Calicut, 13th February 1874, No. 727 :—

I have the honour to forward a revised estimate of Rupees 43,970 for the Kudakadava Bridge on the road from Cannanore to Tellichery, as passed by the Local Fund Board of the Tellicherry Circle at their meeting held on the 21st November last.

2. The original estimate was sanctioned by Government in their Order, dated 29th July last, No. 1072, at Rupees 34,150.

3. The main cause for the great increase in the estimate as now revised is due to the fact that the original estimate allowed for iron for the roadway of the gauge of brass wire No. 18; on experiment, however, it was found that this would not support the necessary weight, and consequently three-eighths inch iron is now provided as has alrerdy been done in the case of the Edakara and Cherupoya Bridges. This item of increase alone amounts to Rupees 8,614.

4. The rest of the increase is due to the fact that the tables on which the price of iron was originally calculated were not the latest, a rise having occurred between the date of their preparation and the framing of the estimate.

The revised estimate for constructing the Kudakadava Bridge on the road from Cannanore to Tellicherry, at a cost of Rupees 43,970, will be submitted for the sanction of Government.

2. The estimate already sanctioned is for Rupees 9,820 less. The causes of the increase are explained in the President's letter, but the original estimate seems to have been framed without sufficient care and forethought.

3. The estimate is countersigned by the Vice-President of the Tellicherry Local Fund Board, but not by the President. His attention is called to Rule XXX., clause 10.

(True Copy and Extract.)

(Signed) J. GROSE,
Secretary.

No. 124. ORDER THEREON, 13th March 1874, No. 427.

Sanctioned.

(True Extract.)

Acting Chief Secretary.

To the Board of Revenue, with enclosures returned.
,, Public Works Department.
,, Accountant-General.

Exd. J. Wright.

Revenue Department.

~~MISCELLANEOUS~~ No.

PROCEEDINGS OF THE BOARD OF REVENUE,

Dated 23rd February 1874. No. 403

No. 727

Read the following

From

A. Mac Gregor Esquire
President Local Fund Boards Malabar

To

J. Grose Esquire
Secretary Board of Revenue

Sir

I have the honor to forward a revised Estimate of Rupees 43,970 for the Kudakada-va bridge on the road from Cannanore to Tellicherry, as passed by the Local Fund Board of the Tellicherry Circle at their meeting held on the 21st November last.

2 The original Estimate was sanctioned by Government in their order dated 29th July last No. 1072 at Rupees 34150

3 The main Cause for the great increase in the Estimate as now revised is due to the fact that the Original Estimate allowed for

Govt. of {1874} Madras.

FINANCIAL.

To

The BOARD OF REVENUE,
&c., &c.,

Dated March, 13th.
Read.

G.O., 13th March 1874, No. 427.

MARCH.
Nos. 123-124.

Tellicherry Circle.—The revised estimate, amounting to Rupees 43,970, for constructing the Kudakadava Bridge on the road from Cannanore to Tellicherry, sanctioned.

for iron for the road way of the guage of Brass wire No. 18 on experiment however it was found that this would not support the necessary weight, and Consequently 3/8 inch iron is now provided as has already been done in the Case of the Edakara and Cherupoya bridges. This item of increase alone amounts to Rupees 8614

4 The rest of the increase is due to the fact that the tables on which the price of iron was originally calculated were not the latest a rise having occurred between the date of their preparation and the framing of the Estimate.

Malabar L. F. Board Office
Cabien the 13th February 1874

Have &c
(sd) A. MacGregor
President

The Revised Estimate for Constructing the Kudakadavu bridge on the road from Cannanore to Tellicherry at a Cost of Rs 43,970 will be submitted for the Sanction of Government.

The Estimate already Sanctioned is for Rupees 9,820 less. The Causes of the increase are explained in the President's letter, but the original Estimate seems to have been framed without sufficient Care and forethought.

The Estimate is Countersigned by the Vice President of the Tellicherry Local Fund Board but not by the President. His attention is called to Rule XXX Clause 10.

True Copy & Extract

J Grose
Secretary.

To
The Chief Secretary to Government
Financial Department
with 2 Enclosures.

Capt Humphreys

Cfd by Raghavendra Rau

Pro. 29 July 1873. No. 210-11.

Finl. 1874 Dg/Ks

PROCEEDINGS OF THE BOARD
OF REVENUE.

Dated 23
Dsepd. 28 } February 1874.
Reed. 24.

No 411.

SUBJECT.

Submitting to Govt. for sanction revised estimate amounting to Rs 43,976 for constructing Vendakadavu bridge on Road from Cannanore to Tellicherry via Mahabar Do, and noticing absence of Lt. T. Baker President to Counterpoise to the estimate

13 March 1874 No. 427

Sanctioned G.K.

The Board of Revenue with Enclosure 24th Sept. 1873
Chief Secretary
Accountant

C 25/2
R 2/-
C 1/-
R 4-8-
C 4-3
P 12 -

4618/10

25-6-13 B III

Govt. of {1874} Madras.

Financial

To

The Board of Revenue.

Jer

12/4 12 17/5

G.O. 18 Mar. , 1874, No. 427.

Nos. 123. 124.

Tellicherry Circle. The revised Est. amtg. to Rs. 43,970 for constructing the Kadalkappava bridge on the road from Cannanore to Tellicherry, Sanctd.

V