M.R.O. 1—77,006—8-6-37.

(1) Number of pages 8

(2) Date of repair 7-5-40

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Financial DEPARTMENT.

G.O. No. 63 Press Mis.

68-69

Dated 16-1- 1874.

Not to be folded or roughly handled

No. 68. Read the following Proceedings of the Board of Revenue, dated 29th December 1873, No. 8765 (Miscellaneous):—

Read the following letter from J. R. DANIEL, Esq., Acting Collector of Vizagapatam, to J. GROSE, Esq., Secretary to the Board of Revenue, dated Palkonda, 2nd December 1873, No. 1870:—

In their Order, No. 1106, dated 23rd June 1871, Government sanctioned an estimate, amounting to Rupees 17,600, for putting in thorough repair the road from Vizianagram to Chittivalsa. A sum of Rupees 8,500 has been allotted in the current year's Local Fund Budget for the Vizagapatam Circle on account of this work, and the remaining sum of Rupees 9,100 provided in the next year's budget.

2. The District Engineer now sends a revised estimate for Rupees 20,950 for putting the road in perfect order. This is in excess of Rupees 3,350 over the original estimate.

3. Copy of Major Beatty's letter, stating the circumstances under which the present estimate has been prepared, is herein enclosed for your information.

4. The Local Fund Board have approved of the additions to the former estimate, and requested me to authorize the District Engineer to proceed with the work under the revised estimate.

5. The estimate is herewith submitted, together with a comparative statement showing the differences between the original and revised estimates.

6. I have, therefore, the honour to request you will be so good as to obtain the necessary sanction for the same.

The revised estimate for putting in thorough repair the road from Vizianagaram to Chittivalsa, at a cost of Rupees 20,950, will be submitted for the sanction of Government.

2. The original estimate sanctioned in G.O., 23rd June 1871, No. 1106, Revenue Department, fixed the cost at Rupees 17,600, but it provided for gravelling only, whereas metalling is shown to be necessary.

3. The whole cost of the work will be Rupees 21,907, but Rupees 957 have already been spent out of funds available for relief works last year in collecting broken stone.

(True Copy and Extract.)

(Signed) J. GROSE,
Secretary.

No. 69. ORDER THEREON, 14th January 1874, No. 43.

The revised estimate is sanctioned.

(True Extract.)

Chief Secretary.

To the Board of Revenue, with three enclosures returned.
,, Public Works Department.

Exd. J. Wright.

Govt. of Madras.

FINANCIAL.

To

The BOARD OF REVENUE,
&c.,

&c.,

Dated January, 14th.

Recd.

Encl.

G.O., 14th January 1874, No. 43.

JANUARY.
Nos. 68-69.

Vizagapatam. Circle.—A revised estimate, amounting to Rupees 20,950, for putting in thorough repair the road from Vizianagram to Chittivalsa, sanctioned.

2

Revenue Department.

Miscellaneous No. 8765

PROCEEDINGS OF THE BOARD OF REVENUE,

Dated 29th December 1873.

Read the following:

No. 1870

From

J. R. Daniell Esqre.
Offg. Collector of Vizagapatam.

To

J. Groote Esqre.
Secretary to the Board of Revenue
Fort St. George.

Sir

In their order No. 1106 dated 20th June 1871 Government sanctioned an estimate amounting to Rupees 17600 for putting in thorough repair the road from Vizianagram to Chittivalsah. A Sum of Rs. 8500 has been allotted in the Current year's Local Fund Budget for the Vizagapatam Circle on account of the work and the remaining Sum of Rs. 9100 provided in the next year's Budget.

2 The District Engineer now sends a revised estimate for Rs. 20,960 for

for putting the road in perfect order. The
it in excess of Rs. 3360 over the original
estimate.

3 Copy of Major Beatty's letter
stating the circumstances under which
the present estimate has been prepared
is herein enclosed for your information.

4 The Local Fund Board
have approved of the additions to the
former estimate and requested me to
authorize the District Engineer to pro-
-ceed with the work under the revised
estimate -

5 The estimate is herewith
submitted together with a comparative
statement shewing the differences
between the original and revised estimates.

6 I have therefore the honor
to request you will be so good as to
obtain the necessary sanction for the
same.

I have &c.

Vizagapatam District
Camp Palkonda
2nd December 1878

(Sd) J R Daniel
Asst Collector

3 X

The revised estimate for
putting in thorough repair the road from
Vizianagaram to Chittivalsa at a cost
of Rs. 20,960 will be submitted for
the sanction of Government.

2 The original estimate sanction-
-ed in GO 28th June 1871 No. 1106 Rd
fixed the cost at Rs. 17,600 but it provid-
for travelling only whereas metalling
is shewn to be necessary.

3 The whole cost of the work
will be Rs. 21907 but Rs. 907 has
already been spent out of funds available
for Relief Works last year in collecting
broken stone -

/True Copy and Extract/

J Grote
Secretary.

To The Chief Secretary to Government
Financial Department
with 8 original Enclosures.

Ex. J. W. R.

Gn: 23d June 1871. No 282-83 Rev.
— 22d April 1873. — 92-95 Rev. S.

Finl 1873 Sept 11

PROCEEDINGS OF THE
BOARD OF REVENUE.

Dated 29th } December 1873.
Despatched 30th }

No 3. No 2452

Submitting revised Estimate for putting in thorough repair the road from Vizianagaram to Cuttiveddy in the Vizagapatam District.

Ult Jany 74 No 43

The accompanying letter is sanctioned [illegible]

C 31/12 R 8-1-74
R 7/1/74 C 8-1-74
C 6/1/74 R 13 " "

The Secretary to Govt. with Duplicate & Enclosure

Govt. of Madras. 1874

Financial

To
The Board of Revenue
&c.

Dated Jan.y 14.
Rcd.
Encl.

G. O. 14 Jan.y 1874, No. 43.

Nos. 68-69.

Vizagapatam Circle. A revised Est. amounting to Rs. 20950 for putting in thorough repair the road from Vizianagram to Chitti-valsa, Sanct.