M.R.O. 1—77,005—3-6-37.

(1) Number of pages_____

(2) Date of repair_____

(3) Initials of the Referencer_____

MADRAS RECORD OFFICE.

Government of Madras.

Financial **DEPARTMENT.**

G.O. No. 797 Press / Mis.

81-82.

Dated 8-5- 1874.

4/5

Not to be folded or roughly handled

No. 81. Read the following Proceedings of the Board of Revenue, dated 27th April 1874, No. 977:—

Read the following letter from J. R. DANIEL, Esq., Acting Collector of Vizagapatam, to J. GROSE, Esq., Secretary to the Board of Revenue, dated 1st April 1874, No. 472:—

In their Order, No. 1,571, dated 15th October 1870, Government sanctioned an estimate, amounting to Rupees 1,50,390, for constructing the road from Gajapatinagram to Parvatipore. The District Engineer has now submitted a revised estimate amounting to Rupees 1,52,993, or showing an excess of Rupees 2,603. The principal cause for this failure of the estimate of 1870 is the insufficiency of rate provided for gravelling which Major Beatty reports arose from defective and inefficient superintendence.

2. The estimate, as now revised, has been approved of by the Vizagapatam Local Fund Board.

3. I have, therefore, the honour to forward, herewith, the revised estimate and a comparative statement, showing the difference between the revised and the original estimate, and request you will be good enough to obtain the sanction of the Government for the same.

Enclosure No. 1.—Revised Estimate.

Enclosure No. 2.—Comparative Statement.

The revised estimate for the road from Gajapatinagram to Parvatipore (Rupees 1,52,993) will be submitted for the sanction of Government.

2. The original estimate, which calculated the cost of the same work at Rupees 1,50,390, was sanctioned in G.O., Revenue Department, dated 15th October 1870, No. 1,571.

3. The items which make up the estimate are considerably changed. Much more is to be spent on gravelling and much less on bridges.

(A true Copy and Extract.)

(Signed) J. GROSE,
Secretary.

No. 82. Order thereon, 8th May 1874, No. 797.

The revised estimate is sanctioned.

(True Extract.)

Acting Chief Secretary.

To the Board of Revenue.
,, Public Works Department, with the enclosures.
,, Accountant-General.

Exd. J. Wright.

Govt. of {1874} Madras.

FINANCIAL.

To

THE BOARD OF REVENUE,

&c., &c., &c.

Dated May, 8th.

Read.

G. O., 8th May 1874, No. 797.

MAY.
Nos. 81-82.

Vizagapatam Circle.—Revised estimate, amounting to Rupees 1,52,993, for constructing a road from Gajapatinagram to Parvatipore, in the Vizagapatam District, sanctioned.

No. 977.

PROCEEDINGS OF THE BOARD OF REVENUE, dated 27th April 1874.

Read the following letter from J. R. DANIEL, Esq., Acting Collector of Vizagapatam, to J. GROSE, Esq., Secretary to the Board of Revenue, dated 1st April 1874, No. 472 :—

IN their Order, No. 1,571, dated 15th October 1870, Government sanctioned an estimate, amounting to Rupees 1,50,390, for constructing the road from Gajapatinagram to Parvatipore. The District Engineer has now submitted a revised estimate amounting to Rupees 1,52,993, or showing an excess of Rupees 2,603. The principal cause for this failure of the estimate of 1870 is the insufficiency of rate provided for gravelling which Major Beatty reports arose from defective and inefficient superintendence.

2. The estimate, as now revised, has been approved of by the Vizagapatam Local Fund Board.

3. I have, therefore, the honour to forward herewith the revised estimate and a comparative statement, showing the difference between the revised and the original estimate, and request you will be good enough to obtain the sanction of the Government for the same.

ENCLOSURE No. 1.—Revised Estimate.

ENCLOSURE No. 2.—Comparative Statement.

THE revised estimate for the road from Gajapatinagram to Parvatipore (Rupees 1,52,990) will be submitted for the sanction of Government.

2. The original estimate, which calculated the cost of the same work at Rupees 1,50,390, was sanctioned in G. O., Revenue Department, dated 15th October 1870, No. 1,571.

3. The items which make up the estimate are considerably changed. Much more is to be spent on gravelling and much less on bridges.

(A true Copy and Extract.)

J Grose

Secretary.

To the Acting Chief Secretary to Government, Financial Department, with two Enclosures.
,, the President of the Local Fund Boards, Vizagapatam District.
,, the District Engineer, Vizagapatam.
,, the Officiating Controller of Public Works Accounts.

Exd. F. R. Bantleman.

797

Read 1874. Despatch

Board of Revenue,

MADRAS.

PROCEEDINGS, 27TH APRIL 1874, No. 977.

Desp 29 May/74

Encl. 2

No 999

Received 6. May/74

APRIL.

No. 977.

Road — from Gajapatinagram to Parvatipore in Vizagapatam District.—Revised estimate, amounting to Rupees 1,52,990, for construction of —, submitted to Government for sanction.

With ord.

Govt. of {1874} Madras.

Financial

To
The Board of Revenue.
sen

G.O. May. 8, 1874. No. 797.

Nos. 81. 82.

Vizagapatam Circle. Revised Est: amounting to Rs. 52,990 for constructing a Road from Gajapatinagaram to Parvatipura in the Vizagapatam Dt. Sanctd.