M.R.O. 1—77,606—8-6-37.

(1) Number of pages 6

(2) Date of repair 16.12.54

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Financial DEPARTMENT.

G.O. No. 1703	Press / Mis.
12-8-154.	
Dated 23-8-	1875.

4/5

Not to be folded or roughly handled

11-10-60

Local Funds—Roads.

No. 153. Read the following Proceedings of the Board of Revenue, dated 5th August 1875, No. 2182 :—

Read the following letter from C. T. LONGLEY, Esq., President of the Local Fund Boards, Salem, to H. E. STOKES, Esq., Acting Secretary to the Board of Revenue, dated 23rd June 1875, No. 838 :—.

I HAVE the honor to forward, herewith, the revised estimate and comparative statement of the skew-bridge at Krishnapuram on the road from Salem to Ahtoor, and to request that the Board of Revenue will obtain the sanction of Government to the same.

2. The original estimate was for Rupees 7,220, and the present one exceeds it by Rupees 805; the reasons of increase are given in the comparative statement. There was also an error in the original estimate, provision having been made in the same for rubble stone for two sides of the approaches only instead of four, and this one item causes considerable variation between the two estimates.

3. An extract of the Local Board's Proceedings, dated 18th instant, bearing on the subject, is enclosed for the Revenue Board's information.

ENCLOSURE No. 1.—Estimate.

ENCLOSURE No. 2.—Comparative Statement.

ENCLOSURE No. 3.—Extract from Proceedings of Local Fund Board.

THE revised estimate, amounting to Rupees 8,025, is submitted for the sanction of Government.

2. The original estimate for the work was Rupees 7,220, and sanctioned in G.O., Financial Department, dated 21st October 1872, No. 1,423.

3. The cause of excess is explained in the comparative statement.

(A true Copy and Extract.)

(Signed) H. E. STOKES,
Acting Secretary.

No. 154. ORDER THEREON, 23rd August 1875, No. 1703.

The revised estimate for Rupees 8,025 is sanctioned.

(True Extract.)

D. F. CARMICHAEL,
Officiating Chief Secretary.

To the Board of Revenue, with enclosures.
,, Public Works Department.
,, Accountant-General.

Exd. J. Wright.

Govt. of [1875] Madras.

FINANCIAL.

To

THE BOARD OF REVENUE,

&c., &c., &c.

Dated August, 23rd

Issued

Read.

G. O., 23rd *August* 1875, *No.* 1703.

AUGUST.

Nos. 153-154.

Local Funds.—Roads.—Revised estimate, amounting to Rupees 8,025, for the construction of a skew-bridge at Krishnapuram on the road from Salem to Ahtoor, sanctioned.

No. 2,182.

PROCEEDINGS OF THE BOARD OF REVENUE, dated 5th August 1875.

e following letter from C. T. LONGLEY, Esq., President of the Local Fund Boards, Salem, to H. E. STOKES, Esq., Acting Secretary to the Board of Revenue, dated 23rd June 1875, No. 838:—,

AVE the honor to forward, herewith, the revised estimate and comparative it of the skew-bridge at Krishnapuram on the road from Salem to Ahtoor, equest that the Board of Revenue will obtain the sanction of Government ame.

The original estimate was for Rupees 7,220, and the present one exceeds pees 805; the reasons of increase are given in the comparative statement. as also an error in the original estimate, provision having been made in for rubble stone for two sides of the approaches only instead of four, and item causes considerable variation between the two estimates.

An extract of the Local Board's Proceedings, dated 18th instant, bearing bject, is enclosed for the Revenue Board's information.

ENCLOSURE No. 1.—Estimate.

ENCLOSURE No. 2.—Comparative Statement.

ENCLOSURE No. 3.—Extract from Proceedings of Local Fund Board.

revised estimate, amounting to Rupees 8,025, is submitted for the sanction nment.

The original estimate for the work was Rupees 7,220, and sanctioned in nancial Department, dated 21st October 1872, No. 1,423.

The cause of excess is explained in the comparative statement.

(A true Copy and Extract.)

H Stokes

Acting Secretary.

iating Chief Secretary to Government, Financial Department,
with three enclosures, to be returned.

o the President of the Local Fund Boards, Salem.
o the District Engineer, Salem.
o the Controller of Public Works Accounts.

. French.

Financial Department
Local Funds - Roads

1875.

Board of Revenue,

MADRAS.

PROCEEDINGS, 5TH AUGUST 1875, No. 2,182.

Desp 9 Aug 1/75

Encl. 3

2 S C

No. 1892

Received 12 August 1/75

AUGUST.

No. 2,182.

Skew-bridge—at Krishnapuram on road from Salem to Ahtoor.—Revised estimate, amounting to Rupees 8,025, for —, submitted to Government.

With add

Encl. to Financial Dept Local Funds - Roads
Cost 23rd Aug 1875 No 1703
Rs 1 Lakh 44 thousand for Rs 8025 & Same.
1 Enclosed -
25/8/75
1/8/75
14/8/75

C 1378.

Govt. of {1875} Madras.

Irrl.

G.O., 23rd August, 1875, No. 1703

Nos. 153-154

Local Funds — Roads —

Revised Estimate amounting to Rs 8025 for the Construction of a Skew-bridge at Kristnagiri on the road from Salem to Attur, Sanctioned.