M.R.O. 1—77,006—8-6-37.

(1) Number of pages 8

(2) Date of repair 28.8.40.

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Financial DEPARTMENT.

G.O. No. 280	Press / Mis.
117-118	117-118
Dated 9-2-	18.7.57

5/6

Not to be folded or roughly handled

Local Funds—Roads.

No. 117. Read the following Proceedings of the Board of Revenue, dated 21st January 1875, No. 123:—

Read the following letter from H. Sr. A. GOODRICH, Esq., Acting Collector and President of the Local Fund Boards, Vizagapatam District, to J. GROSE, Esq., Secretary to the Board of Revenue, dated 5th December 1874, No. 1873:—

In their Order, No. 3954, dated 18th December 1868, Government sanctioned an estimate, amounting to Rupees 35,000, for improvements to the road from Vizagapatam to Anakapally. The expenditure incurred against this estimate up to the end of 31st March 1874 amounted to Rupees 26,640, as noted in the margin (*vide* Local Fund Reports for 1873-74). A sum of Rupees 10,410 has been provided for this work in the current year's Local Fund Budgets of the Vizagapatam and Nursipatam Circles.

	Rs.
Vizagapatam Circle	15,680
Nursipatam Circle	10,960
Total ...	26,640

2. The District Engineer now sends a comparative statement, showing an excess of Rupees 8,528 over the original estimate of the work in question. The excess is partly due to the item "Compensation for land," for which the original estimate provided only Rupees 660, and to the item "Breaking and carting metal," for which no provision was made in the original estimate. It was originally estimated that only $16\frac{11}{24}$ acres of land would be required for improvements to the road, but the land actually occupied amounted to about $56\frac{1}{2}$ acres: hence the increase under Compensation.

3. The Local Fund Board of the Vizagapatam Circle have approved of the revised estimate, amounting to Rupees 43,528.

4. The comparative statement above referred to is herein enclosed duly countersigned, and I have the honor to request the Board will obtain the sanction of Government for the same.

5. In the event of the estimate as now revised being sanctioned, I would request that the following alterations be made in the Local Fund Budget now under review in the Board's Office:—

Statement II.-A, Part I., New Works, Item 7.

(1.) Under column "Amount of Estimate" for "Rupees 25,370," insert "Rupees 43,528."

(2.) Under column "Computed expenditure, etc.," for "Rupees 19,390," insert "Rupees 37,050."

(3.) Under remark column for "G.O., No. 3954, dated 18th December 1868," insert the date and number of the Government Order sanctioning the revised estimate under notice.

Enclosure No. 1.—Revised Estimate.

The revised estimate for the branch road from Vizagapatam to Anakapally will be submitted for the sanction of Government. The original estimate fixed

the cost at Rupees 35,000. (The Government Order sanctioning it has not been communicated to the Board). The revised estimate fixes it at Rupees 43,530. The reasons given for the increase seem to be satisfactory.

2. With regard to paragraph 5, it is observed that the Vizagapatam Budget is now before Government.

(A true Copy and Extract.)

(Signed) J. GROSE,
Secretary.

No. 118. ORDER THEREON, 9th February 1875, No. 280.

The revised estimate, amounting to Rupees 43,530, is sanctioned.

2. Orders were passed on the Budget for 1875-76 in G.O., dated 22nd January 1875, No. 105.

(True Extract.)

Acting Chief Secretary.

To the Board of Revenue, with enclosure.
„ Public Works Department.
„ Accountant-General.

Ed. T. O'Connor.

Govt. of Madras.

FINANCIAL.

To THE BOARD OF REVENUE,
&c., &c., &c.

Dated February, 9th.
Read.

G.O., *9th February* 1875, *No.* 280.

FEBRUARY.
Nos. 117-118.

Vizagapatam District Local Fund—Revised estimate, amounting to Rupees 43,530, for a branch road from Vizagapatam to Anakapally, sanctioned.

No. 123.

PROCEEDINGS OF THE BOARD OF REVENUE, dated 21st January 1875.

Read the following letter from H. ST. A. GOODRICH, Esq., Acting Collector and President of the Local Fund Boards, Vizagapatam District, to J. GROSE, Esq., Secretary to the Board of Revenue, dated 5th December 1874, No. 1,873 :—

IN their Order, No. 3,954, dated 18th December 1868, Government sanctioned an estimate, amounting to Rupees 35,000, for improvements to the road from Vizagapatam to Anakapally. The expenditure incurred against this estimate up to the end of 31st March 1874 amounted to Rupees 26,640, as noted in the margin (*vide* Local Fund Reports for 1873-74). A sum of Rupees 10,410 has been provided for this work in the current year's Local Fund Budgets of the Vizagapatam and Nursipatam Circles.

	RS.
Vizagapatam Circle...	15,680
Nursipatam Circle	10,960
Total...	26,640

2. The District Engineer now sends a comparative statement, showing an excess of Rupees 8,528 over the original estimate of the work in question. The excess is partly due to the item "Compensation for land," for which the original estimate provided only Rupees 660, and to the item "Breaking and carting metal," for which no provision was made in the original estimate. It was originally estimated that only $16\frac{1}{2}\frac{1}{2}$ acres of land would be required for improvements to the road, but the land actually occupied amounted to about $56\frac{1}{2}$ acres: hence the increase under Compensation.

3. The Local Fund Board of the Vizagapatam Circle have approved of the revised estimate, amounting to Rupees 43,528.

4. The comparative statement above referred to is herein enclosed duly countersigned, and I have the honor to request the Board will obtain the sanction of Government for the same.

5. In the event of the estimate as now revised being sanctioned, I would request that the following alterations be made in the Local Fund Budget now under review in the Board's Office :—

Statement II.-A., Part I, New Works, Item 7.

(1.) Under column "Amount of Estimate" for "Rupees 25,370," insert "Rupees 43,528."

(2.) Under column "computed expenditure etc.," for "Rupees 19,390," insert Rupees 37,050.

(3.) Under remark column for "G. O., No. 3,954, dated 18th December 1868," insert the date and number of the Government order, sanctioning the revised estimate under notice.

ENCLOSURE No. 1.—Revised Estimate.

THE revised estimate for the branch road from Vizagapatam to Anakapally will be submitted for the sanction of Government. The original estimate fixed the cost at Rupees 35,000. (The Government order sanctioning it has not been communicated to the Board). The revised estimate fixes it at Rupees 43,530. The reasons given for the increase seem to be satisfactory.

2. With regard to paragraph 5, it is observed that the Vizagapatam budget is now before Government.

(A true Copy and Extract.)

J. Grose

Secretary.

To the Acting Chief Secretary to Government, Financial Department, with an enclosure.
,, the President of the Local Fund Boards, Vizagapatam District.
,, the District Engineer, Vizagapatam.
,, the Controller of Public Works Accounts.

Exd. W. H. French.

Pub. Works Dept G.O. No. 3954 dated 18 Dec 1868.
Fuel & Agrl. Dept G.O. No. 1201 dated 7 April 1874.

Financial Department
(Local Funds)

1875.

Board of Revenue,
MADRAS.

PROCEEDINGS, 21ST JANUARY 1875, No. 123.

Dept 27 Jan 1875

Encl. 1

Received 28 January 1875.

JANUARY.

No. 174 No. 123.

Branch Road—from Vizagapatam to Anakapalli in Vizagapatam District.—Revised estimate, amounting to Rupees 43,530, for —, submitted for sanction of Government. Board observe with regard to President's request that certain alterations be made in Vizagapatam Local Fund Budget in the event of the estimate being sanctioned, that the budget is now before Government.

Return with order

Govt. of {187 } Madras.

Fin 1

G. O., G Jdl , 1875, No. 281

Nos. 117-18.

Voyage D. L. P. - Annual Establ.ts
Rs. 43,530 for a beacon road
from Voyage to Anakapilly,
Sanct.n.