M.R.O. 1—77,006—8-6-37.

(1) Number of pages 16

(2) Date of repair 30-8-40

(3) Initials of the Referencer T

MADRAS RECORD OFFICE.

Government of Madras.

Financial DEPARTMENT.

G.O. No. 455 Press Mis.

248-249

Dated 27-2-1875.

5/6

Not to be folded or roughly handled

Local Funds—Roads.

No. 348. Read the following Proceedings of the Board of Revenue, dated 17th February 1875, No. 377:—

Read the following letter from G. D. LEMAN, Esq., President of the Local Fund Boards, Kistna District, to J. GROSE, Esq., Secretary to the Board of Revenue, dated Masulipatam, 15th December 1874, No. 262:—

REFERRING to paragraph 4 of Proceedings, No. 2,984, dated 14th October 1874, I have the honor to submit, for sanction, a revised estimate (Rupees 14,050) for making the road from Voleru to Nizampatam, also the plans and the District Engineer's letter, which contains a full explanation. As the Board are aware, the original estimate was Rupees 15,830. The line of the road as projected in it having been found inconvenient and impracticable in places, and certain alterations in the way of crossing the drainages having been found necessary, the present estimate has been framed; and according to it the work has been pretty nearly completed.

		RS.
Estimate	...	14,050
Expenditure up to 31st March 1874	12,083	
Expenditure in this year ...	1,652	
		13,735
		315

2. The chief items of difference between the former and the present estimates are—

Increase.

		RS.
1. Earthwork including sanding to the extent of Rupees 671 + 506	=	1,177
2. Tunnels including a ballacatt* to the extent of Rupees 1,745 + 500	=	2,245
3. Rough stone causeway		530
4. Miscellaneous		662
		4,614

Decrease.

	RS.
1. Sanding not required	650
2. Compensation no longer necessary	500
3. Two bridges not required	5,110
4. Miscellaneous	134
	6,394

† Original estimate	15,830	Thus causing a net decrease† of Rupees 1,780 in the original estimate.
Revised do.	14,050	
Net decrease...	1,780	

ENCLOSURE No. 1.

From Major J. O. HASTED, R.E., District Engineer, Kistna, to G. D. LEMAN, Esq., President of the Local Fund Boards, Kistna District, dated Masulipatam, 20th March 1874, No. 99.

I HAVE the honor to forward, herewith, comparative statement, together with plans and estimates, showing the alterations proposed by me to be made in carrying out the estimate for making a road between Nizampatam and Voleru, Masulipatam Circle, which have already received the provisional approval of the Local Fund Board.

8 Plans.
5 Estimates.
1 General Abstract Estimate, Rupees 14,050.
1 Comparative Statement.

15 Total (return requested).

* Ferry-boat.

2. I propose to omit the bridges over the Nanganadareva and Isakapally creeks, because it is probable that, when the proposed drainage works in the Western Delta are carried out, the creeks will have to be widened, and the bridges proposed in the original estimate will be quite insufficient. In place of a bridge across the first-named creek, I propose to provide a ballacatt (already made) and good ramps to enable bandies to be easily shipped, and at the last-named I have turned the road and taken it over the existing bund of the Isakapally channel, which has necessitated some additional earthwork and sanding. The only other alteration worthy of notice is that near the Nanganadareva creek. I have diverted the line, which was carried very awkwardly (as will be seen on the survey) across the swamp on a flood bank, and have provided a tunnel, which was, I think, absolutely necessary for carrying off the drainage. A few barrel drains have also been added where they seem to me to be required.

3. The work, according to the revised estimate, is in rapid progress. The original allotment for the road for this year was Rupees 4,000;* this, at my request, was reduced to Rupees 2,500, which sum, I understand, will be expended by the end of the year.

* Reduced from 6,000 to 4,000 Rupees—*vide* Local Fund Proceedings, No. 37, of 12th July 1873.

(True Copy.)

(Signed) G. D. LEMAN,
President.

ENCLOSURES Nos. 2 to 8.—Estimates.

ENCLOSURES Nos. 9 and 10.—Plans.

ENCLOSURE No. 11.—Extract from Proceedings of Local Fund Board.

THE revised estimate for making a road from Voleru to Nizampatam at a cost of Rupees 14,050 will be submitted for the sanction of Government.

2. The original estimate sanctioned in G. O., Revenue Department, 13th September 1867, No. 2,162, was for Rupees 15,520. The work is nearly finished.

(True Copies and Extract.)

(Signed) H. E. STOKES,
Acting Secretary.

No. 349. ORDER THEREON, 27th February 1875, No. 452.

The revised estimate, amounting to Rupees 14,050, is sanctioned.

(True Extract.)

Acting Chief Secretary.

To the Board of Revenue, with enclosures.
" Public Works Department.
" Accountant-General.

Exd. J. H. Burns.

Govt. of Madras.

FINANCIAL.

To

THE BOARD OF REVENUE,

&c., &c., &c.

Dated February 27th.

Read.

G.O., 27th February 1875, No. 452.

FEBRUARY.

Nos. 348-349.

Masulipatam Circle.—Revised estimate, amounting to Rupees 14,050, for the construction of a road from Voleru to Nizampatam, sanctioned.

No. 377.

PROCEEDINGS OF THE BOARD OF REVENUE, dated 17th February 1875.

Read the following letter from G. D. LEMAN, Esq., President of the Local Fund Boards, Kistna District, to J. GROSE, Esq., Secretary to the Board of Revenue, dated Masulipatam, 15th December 1874, No. 262:—

REFERRING to paragraph 4 of Proceedings, No. 2,984, dated 14th October 1874, I have the honor to submit, for sanction, a revised estimate (Rupees 14,050) for making the road from Voleru to Nizampatam, also the plans and the District Engineer's letter, which contains a full explanation. As the Board are aware, the original estimate was Rupees 15,830. The line of the road as projected in it having been found inconvenient and impracticable in places, and certain alterations in the way of crossing the drainages having been found necessary the present estimate has been framed: and according to it the work has been pretty nearly completed.

		Rs.
Estimate	...	14,050
Expenditure up to 31st March 1874	12,083	
Expenditure in this year ...	1,652	
		13,735
		315

2. The chief items of difference between the former and the present estimates are—

Increase.

		Rs.
1. Earthwork including sanding to the extent of Rupees 671 + 506	=	1,177
2. Tunnels including a ballacatt* to the extent of Rupees 1,745 + 500	=	2,245
3. Rough stone causeway		530
4. Miscellaneous		662
		4,614

Decrease.

1. Sanding not required		650
2. Compensation no longer necessary		500
3. Two bridges not required		5,110
4. Miscellaneous		134
		6,394

† Original estimate	15,830
Revised do.	14,050
Net decrease...	1,780

Thus causing a net decrease† of Rupees 1,780 in the original estimate.

ENCLOSURE No. 1.

From Major J. O. HASTED, R. E., District Engineer, Kistna, to G. D. LEMAN, Esq., President of the Local Fund Boards, Kistna District, dated Masulipatam, 20th March 1874, No. 99.

I HAVE the honor to forward, herewith, comparative statement, together with plans and estimates, showing the alterations proposed by me to be made in carrying out the estimate for making a road between Nizampatam and Voleru, Masulipatam Circle, which have already received the provisional approval of the Local Fund Board.

6 Plans.
5 Estimates.
1 General Abstract Estimate, Rupees 14,050.
1 Comparative Statement.
15 Total (return requested).

2. I propose to omit the bridges over the Nanganada Reva and Isakapally creeks, because it is probable that, when the proposed drainage works in the Western Delta are carried out, the creeks will have to be widened, and the bridges proposed in the original estimate will be quite insufficient. In place of a bridge across the first-named creek, I propose to provide a ballacatt

* Ferry-boat.

(already made) and good ramps to enable bandies to be easily shipped, and at the last-named I have turned the road and taken it over the existing bund of the Isakapally channel, which has necessitated some additional earthwork and sanding. The only other alteration worthy of notice is that near the Nangadarevu creek. I have diverted the line, which was carried very awkwardly (as will be seen on the survey) across the swamp on a flood bank, and have provided a tunnel, which was, I think, absolutely necessary for carrying off the drainage. A few barrel drains have also been added where they seem to me to be required.

3. The work, according to revised estimate, is in rapid progress. The original allotment for the road for this year was Rupees 4,000 ;* this, at my request, was reduced to Rupees 2,500, which sum, I understand, will be expended by the end of the year.

* Reduced from 6,000 to 4,000 Rupees—*vide* Local Fund Proceedings, No. 37, of 12th July 1873.

(True Copy.)

(Signed) G. D. LEMAN,
President.

ENCLOSURES Nos. 2 to 8.—Estimates.

ENCLOSURES Nos. 9 and 10.—Plans.

ENCLOSURE No. 11.—Extract from Proceedings of Local Fund Board.

THE revised estimate for making a road from Voleru to Nizampatam at a cost of Rupees 14,050 will be submitted for the sanction of Government.

2. The original estimate sanctioned in G. O., Revenue Department, 13th September 1867, No. 2,162, was for Rupees 15,520. The work is nearly finished.

(True Copies and Extract.)

H. Eltam
Acting Secretary.

To the Acting Chief Secretary to Government, Financial Department,
with nine enclosures.

Copy to the President of the Local Fund Boards, Kistna District.
,, to the District Engineer, Kistna.
,, to the Controller of Public Works Accounts.

Exd. J. W. Fischer.

Rec'd 13 Sept/67 & 24 Sept/67

Financial Public Consultations 1875

Board of Revenue,
MADRAS.

1875.

PROCEEDINGS, 17TH FEBRUARY 1875, No. 377.

Encl. 9

Received 21st February 1875.

FEBRUARY.
No. 377.

Road—from Voleru to Nizampatam in Kistna District.—Revised estimate for the construction of —, at cost of Rupees 14,050, submitted for sanction of Government with remarks.

Govt. of {1875} Madras.

Financial

2) 4th July.

G. O., ~~Financial~~, 1875. No. 452

348-9

Nos. ~~2-4~~

Masulipatam Circle.

Revised Estimate amounting to Rs. 14050 for the construction of a road from Volem to Nizampatam, sanctioned.