(1) Number of pages 6

(2) Date of repair 22.8.11.

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Financial DEPARTMENT.

G.O. No. 502 Press Mis. 56-57

Dated 4-3- 1857

4/5

Not to be folded or roughly handled

Proceedings of the Madras Government, Financial Department, 4th March 1875.

Local Funds—Roads.

No. 56. Read the following Proceedings of the Board of Revenue, dated 20th February 1875, No. 414:—

Read the following letter from H. ST. A. GOODRICH, Esq., Acting Collector of Vizagapatam, to J. GROSE, Esq., Secretary to the Board of Revenue, dated Vizianagrum, 10th November 1874, No. 1,708:—

IN their Order, No. 1,143, dated 8th April 1869, Government sanctioned an estimate, amounting to Rupees 43,160, for improvements to the road from Vizagapatam to Vemulavalsa. The expenditure incurred against this estimate up to the end of 31st March 1874 amounted to Rupees 29,236 (*vide* Local Fund Report for 1873-74). A sum of Rupees 4,000 has been provided for this work in the current year's Local Fund Budget of the Vizagapatam Circle.

2. The District Engineer now sends a comparative statement showing an excess of Rupees 2,260 over the original estimate of the work in question. The excess is solely due to the item "compensation for land," for which the original estimate provided only Rupees 880; but the actual sum paid on this account amounted to Rupees 3,138-11-0.

3. The Local Fund Board of the Vizagapatam Circle have approved of the revised estimate, amounting to Rupees 45,420.

4. The comparative statement above referred to is herein enclosed duly countersigned, and I have the honor to request the Board will obtain the sanction of Government for the same.

5. In the event of the estimate as now revised being sanctioned, I would request that the following alterations be made in the Local Fund Budget for 1875-76, submitted to the Board with letter, No. 1,499, dated 12th October 1874:—

Statement II.-A, Part I., New Works.

(1.) Under column "Amount of Estimate" for "Rupees 43,160" insert "Rupees 45,420."

(2.) Under remark column for "G.O., No. 1,143, dated 8th April 1869," insert the date and number of the Government Order sanctioning the revised estimate under notice.

ENCLOSURE No. 1.—Comparative Statement showing difference between original and revised estimate.

THE revised estimate, amounting to Rupees 45,420, is submitted for the sanction of Government under the circumstances explained in the foregoing letter.

(A true Copy and Extract.)

(Signed) H. E. STOKES,
Acting Secretary.

No. 57. ORDER THEREON, 4th March 1875, No. 502.

The revised estimate is sanctioned.

(True Extract.)

Chief Secretary.

To the Board of Revenue, with an enclosure returned.
,, Public Works Department.
,, Accountant-General.

Exd. J. H. Burns.

Govt. of Madras.

FINANCIAL.

To

THE BOARD OF REVENUE,

&c., &c., &c.

Dated March, 4th.

Recd.

Read.

G.O., 4th March 1875, No. 502.

MARCH.

Nos. 56-57.

Vizagapatam Circle.—Revised estimate amounting to Rupees 45,420, for improvements to the road from Vizagapatam to Vemulavalsa, sanctioned.

No. 414.

PROCEEDINGS OF THE BOARD OF REVENUE, dated 20th February 1875;

Read the following letter from H. ST. A. GOODRICH, Esq., Acting Collector of Vizagapatam, to J. GROSE, Esq., Secretary to the Board of Revenue, dated Vizianagrum, 10th November 1874, No. 1,708:—

IN their Order No. 1,143, dated 8th April 1869, Government sanctioned an estimate, amounting to Rupees 43,160, for improvements to the road from Vizagapatam to Vemulavalsa. The expenditure incurred against this estimate up to the end of 31st March 1874 amounted to Rupees 29,236 (*vide* Local Fund Report for 1873-74). A sum of Rupees 4,000 has been provided for this work in the current year's Local Fund Budget of the Vizagapatam Circle.

2. The District Engineer now sends a comparative statement showing an excess of Rupees 2,260 over the original estimate of the work in question. The excess is solely due to the item "compensation for land," for which the original estimate provided only Rupees 880; but the actual sum paid on this account amounted to Rupees 3,138-11-0.

3. The Local Fund Board of the Vizagapatam Circle have approved of the revised estimate, amounting to Rupees 45,420.

4. The comparative statement above referred to is herein enclosed duly countersigned, and I have the honor to request the Board will obtain the sanction of Government for the same.

5. In the event of the estimate as now revised being sanctioned, I would request that the following alterations be made in the Local Fund Budget for 1875-76, submitted to the Board with letter No. 1,499, dated 12th October 1874.

Statement II-A, Part I., New Works.

(1.) Under column "Amount of estimate" for "Rupees 43,160" insert "Rupees 45,420."

(2.) Under remark column for "G. O., No. 1,143, dated 8th April 1869," insert the date and number of the Government order sanctioning the revised estimate under notice.

ENCLOSURE No. 1.—Comparative Statement showing difference between original and revised estimate.

THE revised estimate, amounting to Rupees 45,420, is submitted for the sanction of Government under the circumstances explained in the foregoing letter.

(A true Copy and Extract.)

H. St. A. Goodrich

Acting Secretary.

To the Acting Chief Secretary to Government, Financial Department, with an original enclosure.

Copy to the President, Local Fund Boards, Vizagapatam District.

,, the District Engineer, Vizagapatam.

,, the Controller of Public Works Accounts.

Erd. W. H French.

Financial Department
Loyal Funds 1875. Roads

Board of Revenue,

MADRAS.

PROCEEDINGS, 20TH FEBRUARY 1875, No. 414.

Dept. 19 March 75

No. 573.

Encl. 246

Received 2? March 75.

FEBRUARY.

No. 414.

Road—from Vizagapatam to Vemulavalsa, in Vizagapatam District.—Revised estimate, amounting to Rupees 45,420, for improvements to be submitted for sanction of Government.

4 March 75 No. 502

The revised estimate is sanctioned

E. H.

Board of Revenue with enclo. rep. 13/3
P.W. Dept. Dec. 15/3
Accountt. General

Govt. of {1875} Madras.

Jail

to
G. O., 4 Mch, 1875, No. 502

Nos. 56-57

Vizagapatam Circle

Revised estr. amounty. to Rs. 45,620 for improvements to the road from Vizagpm to Vemulavalsa, sanctd.