M.R.O. 1—77,006—8-6-37.

(1) Number of pages_____

(2) Date of repair_____

(3) Initials of the Referencer_____

MADRAS RECORD OFFICE.

Government of Madras.

Financial DEPARTMENT.

G.O. No. 677 Press / Mis.

2528-34.

Dated 31-12 18 75.

4/5

Not to be folded or roughly handled

Local Funds—Roads.

No. 253. Read the following Proceedings of the Board of Revenue, dated 18th March 1875, No. 643.

Read the following letter from G. D. LEMAN, Esq., President of the Local Fund Boards, Kistna District, to H. E. STOKES, Esq., Acting Secretary to the Board of Revenue, dated Masulipatam, 9th February 1875, No. 31 :—

I HAVE the honor to submit herewith, for approval and sanction, a plan and a revised estimate for constructing a metalled road* from Vallur slope to Vallur, the seat of the Zemindar.

* In Masulipatam Circle.

2. The cost of the revised estimate amounts to Rupees 14,533-14-11. Deducting from this Rupees 4,350, being the amount of the original estimate sanctioned in G. O., No. 3,649, dated 20th November 1868, there remain Rupees 10,183-14-11, for which sanction is now solicited.

3. The original estimate provided only for earthwork, quarry rubbish, and two tunnels. "The rates," the Superintending Engineer observes, "appear to have been very low even at that time." The present estimate provides for metalling the road throughout with packed stone, broken stone, and gravel above, and for the construction of a third tunnel. But for the heavy floods which washed away the greater part of the material on the old road, this estimate would have been some 2,500 Rupees less than it now is.

4. Only Rupees 3,000 having been allotted in the next year's Budget for the work, the Local Fund Board desire that the remainder, Rupees 7,183-14-11, should also be placed at the disposal of the Department Public Works from the reserve, so that Major Hasted may be able to get the materials from Bezwada as soon as the canals re-open for traffic.

5. The Local Fund Board's resolution is also enclosed.

ENCLOSURE No. 1.—Plan.

ENCLOSURE No. 2.—Estimate.

ENCLOSURE No. 3.—Comparative Statement.

ENCLOSURE No. 4.—Extract from Proceedings of the Local Fund Board.

THE revised estimate will be submitted for the sanction of Government.

2. On receipt of the orders of Government, the Board will dispose of the application for an additional allotment in next year's Budget.

(True Extract.)

(Signed) H. E. STOKES,
Acting Secretary.

No. 254. ORDER THEREON, 31st March 1875, No. 677.

Sanctioned.

(True Extract.)

Chief Secretary.

To the Board of Revenue, with four enclosures.
,, Public Works Department.
,, Accountant-General.

Exd. E. C. Shunker.

Financial Department
(Land Revenue-Roads)

1875.

Board of Revenue,

MADRAS.

PROCEEDINGS, 18TH MARCH 1875, No. 643.

Dept 22 March/75

Encl 4

246

N° 710

Received 25th March/75

MARCH.

No. 643.

Road, Metalled—from Vallur . slope to Vallur in Masulipatam Circle, Kistna District,—Revised estimate for the construction of — submitted for sanction of Government.—Application for an additional allotment in next year's Budget will be disposed of on receipt of Orders of Government.

31st March/75, No 677

Sanctioned GR

Board of Revenue with 4 Enclos.
Public Works Deptt
Accountt. General.

Rec'd 23/3

Govt. of 1875 March

FINANCIAL.

To THE BOARD OF REVENUE, &c.,

Dated March 31st.

Rcd.

G.O., 31st March 1875, No. 677.

MARCH.
Nos. 253-254.

Masulipatam Circle.—Revised estimate, amounting to Rupees 14,563-14-11, for construction of metalled road from Vallur slope to Vallur, sanctioned.

C. Office

Govt. of {1875, Madras.

Final

G. O., 31st July, 1875, No. 677

Nos. 253-254.

Masulipatam Circle

Revised estimate, amounting to Rs 14,533-14-11, for constructing a metalled road from Vallur slope to Vallur - the seat of the Zemindar - sanctioned.