M.R.O. 1—77,006—8-6-51.

(1) Number of pages _____

(2) Date of repair 18-9-40

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Financial DEPARTMENT.

G.O. No. 910	Press / Mis.
240-241	240-241
Dated 23-4-	1875.

7/8

Not to be folded or roughly handled

Local Funds—Choultries.

No. 240. Read the following Proceedings of the Board of Revenue, dated 17th April 1875, No. 3085, (Miscellaneous) :—

Read the following letter from G. VANSAGNEW, Esq., President of the Local Fund Board, Nellore, to H. E. STOKES, Esq., Acting Secretary to the Board of Revenue, dated Nellore, 9th March 1875, No. 290.

With his letter No. D II.* of the 3rd instant, the District Engineer submitted for sanction two revised estimates with comparative Statements, (copies enclosed) for the construction of a Choultry and Musaferkhana at Nandavaram, Udayagiri Taluk, amounting to Rupees 6,150 and Rupees 885, respectively.

Enclosures five.

1 Copy of letter D II.
2 Comparative Statements.
2 Estimates.

5

* Copy enclosed.

2. The estimates were laid before the last meeting of the Local Fund Board and sanctioned, *vide* Resolution No. 38 (copy subjoined). I have the honor accordingly to submit the estimates for the Board's sanction, and to state that in my letter, No. 229, dated 17th February 1875, application was made for the provision of funds according to the revised estimates.

From R. SMITH, Esq., District Engineer of Nellore, to G. VANSAGNEW, Esq., President of the Local Fund Board Nellore, dated Buchireddipalem, 3rd March 1875, Extra No. D II.

I have the honor to submit for sanction revised estimates* for the choultry and Musaferkhana at Nandavaram, amounting to Rupees 6,150 and Rupees 885, respectively. These buildings were originally estimated to cost as follows :—

* With Comparative Statements.

	RS.
Choultry	5,000
Musaferkhana	700

2. The difference between the original and revised estimates is fully explained in the comparative statements, and with reference to the excess I beg to inform the Board that it was unavoidable.

3. The superstructure of the choultry as originally proposed was to consist of brick-in-mud, but on finding that suitable bricks could not be obtained within a reasonable distance, this part of the building was built with stone in mortar. It is therefore a much more substantial structure than originally contemplated, and I am sanguine that it will give general satisfaction.

The revised estimates will be submitted for the sanction of Government.

(True Copies and Extract.)

(Signed) H. E. STOKES,
Acting Secretary.

Proceedings of the Madras Government, Financial Department,
23rd April 1875.

No. 241. ORDER THEREON, 23rd April 1875, No. 910.

Sanctioned.

(True Extract.)

Chief Secretary.

To the Board of Revenue.
,, Public Works Department.
,, Accountant-General.

Exd. T. O'Connor.

Miscellaneous - N° 3085

PROCEEDINGS OF THE BOARD OF REVENUE,

Dated 17th April — 1875.

Read the following letter

N° 290

From,

G. Vans Agnew Esqre,

President of the Local Fund Board

Nellore

Encl^s 5

1- Copy of letter - D. II.

2- Comparative Statements

2- Estimates.

5.

To,

H. E. Stokes Esqre

Ag Secretary to the Board of Revenue

Copy enclosed.

Sir,

With his letter N° D II of the 3d Instant the District Engineer submitted for sanction two revised estimates with Comparative Statements (Copies enclosed) for the construction of a Choultry & Musafarkhana at Nandavaram, Udayagiri Taluk, amounting to Rs 6150 and Rs 885 respectively.

The

Govt. of Madras.

FINANCIAL.

To

THE BOARD OF REVENUE,

&c., &c.,

Dated April 23rd.

Issued

Recd.

Read.

G.O., 23rd April 1875, No. 910.

APRIL.

Nos. 240-241.

Local Funds, Choultries.—Revised estimates, amounting to Rupees 7,035, for the construction of a Choultry and Musafirkhana at Nandavaram in the Nellore District, sanctioned.

2. The estimates were laid before the last meeting of the Local Fund Board and sanctioned Vide Resolution N° 38 (copy subjoined) I have the honor accordingly to submit the estimates for the Board's sanction and to state that in my letter N° 229 dated 17th Febnuary 1875, application was made for the provision of funds according to the revised estimates.

Local Fund Boards Office,
Nellore,
9th March 1875

I have &c
(signed) G. Vans Agnew
President.

District

District Engineer's Office
Camp Buchireddipalem
3d March 1875

Extra N° DII

From,
R. Smith Esqre
District Engineer of Nellore

To,
G. Vans Agnew Esqre
President, Local Fund Board
Nellore

Sir,

Enclosures 4

I have the honor to submit, for sanction, revised estimates for the Choultry and Mussafer Khana at Nandavaram, amounting to Rs 6150 and Rs 885 respectively.

X with Comparative Statements.

These buildings were originally estimated to cost as follows.

Choultry ———	Rs 5000 -u-u
Mussafer Khana ——	700-u-u

2. The differences, between the original and revised estimates, is fully

fully explained in the Comparative Statements, and with reference to the excess I beg to inform the Board that it was unavoidable.

3. The superstructure of the Choultry as originally proposed, was to consist of Brick-in-mud but on finding that suitable Bricks could not be obtained, within a reasonable distance, this part of the Building was built with stone in mortar. It is therefore a much more substantial structure, than originally contemplated, and I am sanguine that it will give general satisfaction

satisfaction.

I have &c
(signed) R. Smith
District Engineer.

(True Copy)
(signed) G. Vans Agnew
President.

The revised Estimates will be submitted for the sanction of Government.

(True Copies & Extract)

H Vans
Ag Secretary

To,
The Chief Secretary to Government
Financial Department
with 5 Enclosures to be returned.

2nd S. Ca Instr
Capt Ramasamy &c

1875.

Hiranvent Department
(Forest Hands - Ramnathpuram)
Proceedings of the
Board of Revenue -

Dated 17th April 1875 -
Read 19 " " -
" 19 " " -

on 5/19 No 953

Submitting for sanction
of Government two
revised Estimates for
the construction of a
Choultry & Musafer Sh
at Nandavaram in
the Pallore Dt -

23rd Apl 75. No 910

Sanctioned

To Board of Revenue
" Public Works Dept
" Accountant General

Des 30/h

914

Madras.

Govt. of {1875}

Jail

G. O., 23rd Sept., 1875, No. 910

Nos. 240-241.

Local Funds - Choultries

Revised estimates amounting to Rs 7,035 for the construction of a choultry & Musafirkhana at Nandyaram in the Nellore Dt., sanctioned.