1. Number of pages. 1–4
2. Date of repair. 6-9-37
3. Class of Reference. G

M.R.O. 1—82400—23-11-50

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.
Con-15—12—57

G.O. No. 2 2295 Press Mis.

1748

Dated 9—12 1857.

Not to be folded or roughly handled

14

Fort Saint George, Public Works Consultation of 15th December 1857.

No. 17. Read the following letter from Colonel C. E. FABER, Chief Engineer; to H. FORBES, Esq., Acting Secretary to Government, dated 26th November 1857, No. 5528.

SIR,

I have the honor to submit for the orders of Government, the accompanying Supplemental estimate amounting to Rupees (200) two hundred, for completing the Traveller's Dawk Bungalow at Narahurrypett in the North Arcot District.

2. The original estimate for this work amounting to Rupees (1,928-13-5) one thousand, nine hundred and twenty-eight, annas thirteen and pice five was sanctioned on the 19th December 1854, but it has been found impracticable to complete the work within that sum; in consequence of the difficulty experienced in procuring sand, water, clay, Palmirahs &c., the same having to be conveyed from a great distance, and consequently entailing additional charges for cooly hire &c.

1 Abstract estimate.
1 Report.

3. The high prices paid for teakwood for doors, and the exhorbitant rates of hire paid to Bricklayers, and carpenters in great demand by the Railway Company, have also tended to increase the difficulty of completing the work within the sanctioned amount.

4. The Supplemental estimate now submitted amounts to Rupees (200) two hundred, the rate of which having been examined and found to be moderate and sufficient, I beg to recommend the same for sanction for immediate execution.

No. 18. ORDER THEREON, No. 2295; dated 9th December 1857.

The Right Honorable the Governor in Council sanctions the Supplemental estimate submitted with the foregoing letter, amounting to Rupees (200) two hundred, for completing the Traveller's Dawk Bungalow at Narahurrypett, in the District of North Arcot.

(Signed) H. FORBES,
Acting Secretary to Government.

1928-13-5

Tables.

No. 5528

3A

From, The Chief Engineer.

To, The Secretary to Government P. W. D.

Sir,

I have the honor to submit for the orders of Government, the accompanying Abstract Estimate amounting to Rupees (200) Two hundred, for completing the Travellers' Bungalow at Nara hurry pett in the North Arcot District.

2 The original Estimate for this work amounting to Rupees (1923—13—5) one thousand nine hundred and twenty eight Annas thirteen and Pice five was sanctioned on the 19th December 1856, but it has been found impracticable to complete the work within that sum, in consequence of the difficulties experienced in procuring land, water, Clay, Palmyra &c &c the same having to be conveyed from a great distance, and consequently entailing additional charges for Coolyhire &c.

3 The high prices paid for Teakwood for Doors, and the exorbitant rates of hire paid to Bricklayers, and Carpenters in great demand by the Railway Company, have also tended to increase the difficulty of completing the work within the sanctioned amount.

4 The Supplemental Estimate now submitted amounts to Rupees (200) Two hundred, the rate of which having been examined and found to be moderate and sufficient I beg to recommend the same for sanction for immediate execution.

I have the honor to be,
Sir,
Your most Obt Servant
A. Ed. Taylor Colonel
Chief Engineer.

Abstract Estimate
Report

Central Office of Public Works,
Fort Saint George, 26 November 1857.

Encls.

P. Works 1857 Department
Dt. Con. 15 Dec.
N° 2358

From The Chief Engineer

To The Secretary to Government

C. N. D.

Sent 26th November 1857
Rec'd 27th
From the Chief Engr. dd 15th March/58 C. N° 353
in Cons 20 April
N° 552 Sec.
From Dt. 17th Dec./58 N° 3160 in Con.

Enclosures 2.

Submits for sanction of the necessary expenditure an Estimate amounting to Rupees (291) Two hundred & Ninety one for erecting a Travellers Bungalow at Narakurry in the District of North Arcot.

N° 2295 9th Dec.
Attached Order

N° 17 & 18.

C. 28th Nov. & 5 Dec.

N° 2295

The Right Honorable the Governor in Council sanctions ~~the subjoined~~ the accompanying Estimate submitted with the foregoing letter, amounting to Rupees 290 two hundred & ninety for completing the Travellers Bungalow at Narakurry in the District of North Arcot.

Fort St. George
9th Dec. 1857

Copies to the Chief Engr. Fin. & Mily. with Estimate