M.R.O. 1—77,006—8-6-37.

(1) Number of pages 10

(2) Date of repair 27-8-42

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 1294	Press Mis.
1-6-157	
Dated 7-6-	1862.

Not to be folded or roughly handled

No. 156. Read the following letter from Lieutenant-Colonel S. O. E. LUDLOW, for Deputy Chief Engineer, Southern Circle, to Lieutenant-Colonel W. H. HORSLEY, Secretary to Government, Public Works Department, dated Chepauk, 23rd May 1862, No. 941 :—

SIR,

1 Letter from District Engineer, No. 21, dated 16th May 1862.
1 Comparative Statement.
1 Abstract estimate.
* Rupees 500.

1. I have the honor to submit for sanction a supplemental estimate* framed by the District Engineer Tanjore, for the completion of the Yengen Korumbu.

2. The original estimate for this work amounting to 2,300 Rupees was sanctioned by Government in Order dated 26th March 1860, No. 627. The amount then sanctioned has proved to be insufficient, an excess having occurred principally in the three items of wells, earthwork and baling.

3. The present cost of executing well work is considerably greater than it was when the first estimate was framed, upwards of two years ago. A larger quantity of earthwork than was contemplated appears to have been found necessary. Unforeseen circumstances also rendered it more costly. The baling, an item which is always liable to much uncertainty, has also exceeded the estimated amount.

4. I consider the reasons adduced for the excess sufficient, and beg to recommend the supplemental estimate for sanction from the Reserve Fund of the current year at as early a date as possible with reference to the District Engineer's concluding remark.

No. 157. ORDER THEREON, 7th June 1862, No. 1,294.

Under the explanation afforded, the Government sanction the supplemental estimate for Rupees 500 submitted with this letter for completing the Korumbu at the head of the Yengen Head Sluice in the Tanjore District. The work will be executed from the General Funds at the disposal of the District Engineer for the current year.

(Signed) W. H. HORSLEY, Lieut.-Colonel,
Secretary to Government.

Irrigation New Work.

Abstract of Estimate No. of 186 -6

District Sanjore

Work. Constructing Commbo for the Yenlam Head Sluice

Quantities	Description of work	Rate Rs	a	p	Amount Rupees	Amount of each part Rupees
	43 Wells @	13	8	-	581	
1336	Cft. Brick in Chunam	-	1	6	1204	
3204	Sq. ft. Plastering	2	-	-	64	
1365	Cft. Stone Embankment	-	-	-	99	
3224	Do. Excavating foundation & filling in Near & Covering Commbo					
	600 bands	-	-	-	252	
	Baling	-	-	-	280	
	Scaffolding	-	-	-	50	
	Contingencies & Sundries	-	-	-	127	
	Extra Establishment	-	-	-	103	
					Rupees	2,800
					Deduct Original Estimate Sanctioned by Govt. on the 26th March 1860 No. 627	2,300
					Net Amount requiring Sanction Rupees	500

Dy Chief Engineers Office S.C.
Chepauk.
23rd May 1862

T.R. Ardlen Lieut. Col.
For Dy Chief Engineer S.C.

Abstract

From Lieut. Colonel C. E. Dodd
For Deputy Secretary
To Lieut. Colonel H. Goldney
Secretary to Government

Remarks
Rupees 500

Sanctioning supplemental Estimate framed by
the Executive Engineer Cuttack for the completion
of the Jungeo Coromboo -

2. The original Estimate for this
work amounting to 2,300 Rupees was
sanctioned by Government in order dated
the 4th March 1860 No 627 - The amount thus
sanctioned has proved to be insufficient
as the Channel cannot be properly finished
& Dewal, & an Outwork and Baling -
The present cost of execution will
be 3,000 Rupees, greater than originally
worked in consideration of the greater share

Enclosure
In a letter
From
The Dy Chief Engineer
S. Circle
To
The Secretary to Govt
No. 1567/62 D. P. W.
Dated 23rd
Received 3rd May /62
No. 941
Abstract Revised
Estimate for Constructing
Coromboo Sluice in the
Head Sluice in the
District of Jungpore
Amounting to Rs 500 ...

when the first Estimate was framed upwards of 2 years ago. A larger quantity of earthwork than was contemplated appears to have been found necessary. Unforeseen circumstances also rendered it more costly. The Baling item which is always liable to much uncertainty, has also exceeded the Estimated amount

4. I consider the reason adduced for the excess sufficient, and beg to recommend the supplemental Estimate for sanction from the Reserve Fund of the current year at as early a date as possible with reference to the District Engineer's concluding remarks.

2nd Ch: Engrs Office &c
Chatham 23rd May 1862

I have the honor to be
Sir
Your most Obt Servant
J. O. Hudson Lieut Colonel
for Deputy Chief Engineer &c

To
Lieutenant Colonel H. H. Horsley
Secretary to Govt P.W.D.

X. R.

20th March/60 No 58-59.

No 156. 157

29th May R3 Dunn

The 1862 Despatch
Pro: Mr Govr for June
No 1567
From
The Deputy Chief Engr
to
The Secy: to Govt PWD

Dated 23d January 1862
Rec'd 24th January 1862

Encl 2 returned
Submits for sanction
from the Reserve Fund
a Supplemental Estimate
amounting to Rs 500 for
Constructing Coromboo
for the Genike Head
Sluice in the District
of Tanjore

With an Order.
No 1294-7 June.

No 1294

Under the Explanation
afforded, the Government Sanction
the Supplemental Estimate for
Rupees 500 Submitted with this letter
for completing the Korumbu at
the head of the Yengen head Sluice
in the Tanjore District — The
work will be executed from
the General funds at the dis-
posal of the District Engineer
for the Current Year.

Despatch
13th June 1862
To The Dy Chief Engr & Circle with 2 Encls.
& Accountant General. Rec'd 9th July
X87.