M.R.O. 1—77,066—8-6-37.

(1) Number of pages 22

(2) Date of repair 6-2-10

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

PUBLIC WORKS DEPARTMENT.

G.O. No. 1173 B. Press ~~Mis~~

571 B-571 C.

Dated 25-6- 1869.

Not to be folded or roughly handled

No. 571B. Read the following letter from Colonel A. J. M. BOILEAU, R. E., Superintending Engineer, 4th Division, to Colonel C. A. ORR, R. E., Secretary to Government, Public Works Department, dated Madras, 16th April 1864, No. 6,331:—

SIR,

1. Agreeably to the instructions contained in your Official Memorandum No. 30, dated 7th March 1864, I have the honor to submit the accompanying Statements showing the Imperial Funds allotted for New Works and Repairs in this Division, which are not likely to be expended during the current official year.

2 Statements.

2. The following is an Abstract of these Statements:—

	New Works.	Repairs.	Total.
	RS.	RS.	RS.
Presidency	7,800	...	7,800
Madras	...	...	...
North Arcot	8,290	16,556	21,846
Total ...	16,090	16,556	32,646

3. At the Presidency the savings have, with the exception of Rupees 40, been entirely in the Northern Range.

4. They are attributable to various causes, arising in one instance from delay in obtaining from the Judicial Department a general plan for new buildings required in the inner quadrangle of the High Court; and in others, from the Assistant Engineer not having been able to compute, with sufficient exactness, his probable expenditure during the year. In one instance, work has been thrown back by the non-receipt of castings from the Mint.

5. The savings on New Works in North Arcot are due to delay having arisen in determining a site for a building; to a Cutcherry not having been vacated; to some Estimates having been sanctioned late in the season; to scarcity of labor; to water in tanks; to difficulty in removing rock; to want of a statement of compensation to be given for land to be cut through; to turf not being procurable, and to other causes tending to delay the progress of work and to reduce the expenditure.

6. I have not shown any savings in the list on account of New Works in Madras, the unexpended sums having been recommended for appropriation in the letters marginally noted.

No. 6,309, dated 16th April 1864.
„ 6,311 „ „ „ „

7 With reference to the Repair allotment for the Presidency and Madras Districts, all the savings effected on works in progress or completed, have been from time to time transferred to meet the expenditure on others for which funds were required, the whole of the Budget allotment under all heads having been appropriated.

8. With regard, however, to the Repair Funds in North Arcot, I regret to have to furnish a a very different report.

9. The amount given as savings in this District comprises,

	RS.
First.—On allotments for works in progress...	10,490
Second.—Budget Funds remaining unappropriated...	6,066
Total...	16,556

and Government will be as much surprised as I am to find, after submitting a blank Statement with my letter No. 5,212, dated 21th February 1864, that no less than a sum of Rupees 10,490 cannot be expended, of which Rupees 10,130 are under the head Agricultural, being 21 per cent. on the revised Budget allotment Rupees 47,500.

	RS.
Wallajah Range	280
Chittoor „	1,851
Vellore „	8,359
Total...	10,490

10. Sufficiently precise information of this failure to expend the funds held at their disposal has not yet been received from the Officers concerned; but it will be called for and supplied to Government. It will be seen that a very large sum, Rupees 8,359, remains in the Vellore Range, and I apprehend that it will be shown that the state of affairs in the Arcot Talook, which culminated in the dismissal of Overseers Erskine and Ramasami Mudali, upset the whole working system and led to the money being unemployed.

11. As respects the Budget funds remaining unappropriated, I have not been able to transfer any portion thereof to the Madras District, as was contemplated in paragraph 7 of my letter No. 5,212, the savings effected on sanctioned works in that District having been sufficient to meet the outlay on other works not specially provided with funds.

No. I.

NEW WORK.

Statement showing the funds (Imperial) allotted for Public Works in the 4th Division, which are not likely to be expended during the current year.

District.	Work.	Amount of Estimate.	Number and date of the Order sanctioning the Estimate.	Current year's allotment.	Expenditure up to 30th April 1863.	Probable outlay in 1863-64.	Amount not required.	Remarks showing particulars regarding current year's allotment entered in column 5.
1	2	3	4	5	6	7	8	9
		Rs.		Rs.	Rs.	Rs.	Rs.	
Presidency.	Providing Cook Rooms and Privies for the use of the High Court.	.....	G.O.No. 3,206, 3rd Nov. 1863, allotting funds.	3,000	.....	1,000	2,000	*Vide* G. O. No. 629, 2nd March 1864, reducing the original allotment Rupees 7,000.
	Erecting buildings for the first set of Incorporating Mills and Machinery at the Gun Powder Manufactory.	37,800	Do. No. 1,797, 28th July 1862.	14,556	16,061	13,856	700	G. O. No. 491, 18th February 1864, reducing the original allotment.
	Constructing a second set of Incorporating Mills, Engine and Boiler House, &c., at the Gun Powder Manufactory.	38,100	Do. No. 1,764, 6th July 1863.	*27,000	712	*21,000	*3,825	Do. do. increasing the original allotment. * The balance Rupees 2,175, has been reserved for transfer to works in Government House Compound.
	Constructing a Cistern, &c., for supply of water to Monigar Choultry.	800	Do. No. 316, 2nd Feb. 1864.	*800	.....	*300	*400	* The difference Rupees 100 has been recommended to be transferred to another work at the Marine Superintendent's Office in letter to Govt. No. 6,199, dated 11th April 1864.
	Making certain additions for the reception of machinery at the Gun Carriage Manufactory.	4,000	Do. No. 489, 17th do.	*4,000	.....	*3,000	*430	* Allotment made in the order sanctioning the Estimate, difference Rupees 570 taken for Government Lithographic Press Room work as per letter to Government No. 6,181, dated 11th April 1864.

Presidency.—(*Concluded.*)	Making certain alterations to the Bonded Warehouse for the use of the High Court, Rs. 930 and 470.	2,000	G. O. No. 3,397, 20th November 1863.	1,900	.....	1,695	205	G. O. No. 605, 29th February 1864, allotting funds. G. O. No. 621, 2nd March 1864, for the reduced allotment.
	Making certain alterations and additions to the Small Cause Court buildings for Appellate branch of High Court Rs. 5,100, 2,770, 5,000, and 990.	13,860	Do. do.	13,560	.....	13,360	200	G. O. No. 912, dated 2nd April 1864, for the reduced allotment.
	Alterations to the Public Privies in the Fort.	930	Do. No. 25, 6th Jan. 1864.	930	.....	900	30	Allotment made in the Order sanctioning the Estimate.
	Constructing two cast-iron Cooking Ranges at the Mess House in Fort Saint George.	350	Do. No. 55, 7th do.	350	.....	340	10	Do. do.
			Total Presidency...	.....	.....	.....	7,800	
Madras.	None.	.....	.....	.....	.....	.....	.....	
North Arcot.	Constructing Sub-Magistrate's Cutcherry, &c., at Poongaoor.	2,800	G. O. No. 3,541, 2nd Dec. 1863.	1,260	.....	310	950	G. O. No. 2,575, 7th Sept. 1863, allotting funds.
	Constructing two wells for the security of Copper Coins in the Treasury of the Collector's Cutcherry, Chittoor.	430	Do. No. 3,113, 26th Oct. 1863.	430	.....	.....	430	lotment made in the Order anctioning the Estimate.
	Widening the Parooncanjee Eastern Channel from Poiney Anicut head sluice to Serpentangle sluice.	17,600	Do. No. 1,757, 4th July 1863.	7,415	6,023	7,405	10	G. O. No. 2,575, 7th September 1863, allotting... ... ... Rs. 5,000 Do. No. 655, 4th March 1864, for additional allotment 2,415 7,415
	Turfing the slope of Western Channel of Poiney Anicut.	1,230	Do. No. 1,069, 28th April 1863.	707	223	703	4	G.O.No. 655, Mar. 4th 1864 reducing the original allotment.
	Constructing an Aqueduct over the surplus channel of Peddoonoyen Doorgum.	300	Chief Engineer, No. 407, 13th March 1863.	300	.....	150	150	Funds allotted in May 1863, out of Rs. 8,000 (Reserve) for minor new work as per G. O. No. 1,662, 25th June 1863.

District.	Work.	Amount of Estimate.	Number and date of the Order sanctioning the Estimate.	Current year's allotment.	Expenditure up to 30th April 1863.	Probable outlay in 1863-64.	Amount not required.	Remarks showing particulars regarding current year's allotment entered in column 5.
1	2	3	4	5	6	7	8	9
		Rs.		Rs.	Rs.	Rs.	Rs.	
North Arcot.—(*Continued.*)	Constructing Sluice to Chettapuntla Tank.	240	Superintending Engineer, No. 340, 27th May 1863.	210	...	180	60	Funds allotted in May 1863 out of Rupees 8,000 (Reserve) for minor new works as per G. O. No. 1,662, 25th June 1863.
	Constructing a Sluice to Cavalay Tank.	260	Chief Engineer, No. 75, 27th August 1862.	260	...	...	260	Do. do.
	Ventilating the side rooms of the Sub-Magistrate's Cutcherry at Calastry.	90	Superintending Engineer, No. 4,809, 28th January 1864.	90	....	84	6	Rp. out of do. do.
	Constructing a Sluice and two Calingulahs to Cordoogantangle Tank.	520	G. O. No. 815, 17th March 1864.	520	...	414	106	Do. in March 1864, out of do.
	Blasting rock and completing the Mahindravaudy Channel from Trunk Road No. 1 to Vulavambaukem.	8,800	Do. No. 1,670, 25th June 1863.	4,162	3,638	3,401	761	G. O. No. 699, 8th March 1864, reducing the original allotment.
	Do. from Trunk Road No. 1 to Poondy Tank.	6,100	Do. No. 699, 8th March 1864.	6,100	...	5,634	466	Allotments made in G. O. No. 655 and 699, dated 4th and 8th March 1864.
	Cutting Poniry Anicut Southern Channel from Laulpet to Serpentangle.	19,300	Do. No. 3,637, 9th December 1863.	*16,332	2,968	*13,906	*652	Allotments made in G. O. No. 3,637, dated 9th December 1863, and No. 605, 29th February 1864. *The balance Rupees 1,774 was recommended to be transferred to other works, vide letter to Government No. 6,300, dated 15th April 1864.

North Arcot.—(*Concluded.*)	Improving the Eastern Channel of Poniey Anicut.	1,050	G. O. No. 510, 20th February 1864.	1,050	...	650	400	Funds allotted in G. O. No. 605, 29th February 1864.
	Completing Perincanjee Channel from the Division Sluice downwards.	4,000	Do. No. 835, 8th April 1863.	261	3,739	239	22	Do. in G. O. No. 2,575, 7th September 1863.
	Completing the Cauverypauk Channel.	2,570	Do. 2,790, 25th September 1863.	1,708	862	997	711	G. O. No. 3,637, 9th Dec. 1863, for the reduced allotment.
	Constructing Calingulah across the Poiney Anicut Southern Channel.	450	Do. 1,102, 1st May 1863.	450	...	...	450	Funds allotted in G. O. No. 2,575, 7th September 1863.
	Constructing Southern Calingulah to the Mahindrawaudy Tank.	2,800	Do. No. 2,200, 5th Aug. 1863.	459	2,341	285	174	Do. do.
	Do. Northern do. to do.... ...	8,000	Do. No. 1,826, 21st October 1861. Do. No. 2,214, 7th August 1863.	971	7,029	270	701	Do. do.
	Improving certain Tank bunds ...	8,470	Do. No. 1,621, 20th June 1863.	6,619	1,851	6,256	363	Do. do.
	Do. Veerantangle Tank	830	Do. No. 1,608, 19th June 1863.	830	...	810	20	Do. do.
	Fence round Burial ground at Arnee.	370	Do. No. 1,926, 14th September 1860.	55	315	51	4	Do. do.
	Widening and improving the branch channel of Cadapentangle Tank.	2,000	Do. No. 1,892, 15th July 1863.	1,263	737	1,088	175	Funds allotted in the order sanctioning the Estimate.
	Excavating branch channels in connection with the Dusi Main Channel.	1,730	Do. No. 1,612, 20th June 1863.	1,065 995	477	906	1,154	G. O. No. 927, 4th April 1864, for the reduced allotment. Do. No. 655, 4th March 1864, for the additional allotment.
	Constructing masonry falls on the Dusi Channel.	2,480	Do. No. 351, 11th February 1863.	1,557	338	1,538	19	Do. No. 655, 4th March 1864, for the reduced allotment.
	Channel from Nayentangle to Manapaukum.	1,850	Do. No. 599, 29th February 1864.	1,420	431	1,178	242	Do. No. 605, 29th February 1864, allotting funds.
						Total North Arcot.....	8,290	
						Grand Total.....	16,090	

Madras,
16*th April* 1864.

(Signed) A. J. M. BOILEAU, Colonel, R. E.,
Superintending Engineer, 4th Division.

No. II.

REPAIRS.

Statement showing the funds (Imperial) allotted for Public Works in the 4th Division, which are not likely to be expended during the current year.

District.	Sub-divisional head.	Amount of Estimate.	Number and date of the Order sanctioning the Estimate.	Current year's allotment.	Expenditure up to April 1863.	Probable outlay in 1863-64.	Amount not required.	Remarks showing particulars regarding current year's allotment entered in column 5.
1	2	3	4	5	6	7	8	9
		Rs.		Rs.	Rs.	Rs.	Rs.	
Presidency.	None.							
Madras.	None.							
North Arcot.	1. Fortifications.	.....	.....	475	.....	12	463	
	2. Accommodation for Troops.	.....	.....	3,325	.....	700	2,625	
	3. Ordnance.	.....	.....	380	.....	158	222	
	4. Commissariat.	.....	.....	380	.....	250	130	
	5. Public Department.	.....	.....	220	.....	25	195	G. O. No. 617, dated 1st March 1864, for the revised allotments.
	6. Miscellaneous.	.....	.....	85	.....	.....	85	
	7. Churches and other buildings.	.....	.....	717	.....	.....	717	
	8. Court Houses.	.....	.....	220	.....	90	130	
	9. Jails.	.....	.....	300	.....	.....	300	
	10. Irrigation Canals.	.....	.....	3,908	.....	3,439	469	
	11. Tanks.	.....	.....	28,779	.....	24,542	4,237	
	Repairs to Moonjoorpat tank.	1,100	G. O. No. 1,502, dated 11th June 1863.	1,100	.....	1,085	15	
	Do. to Codaly do.	1,000	Do. do.	755	245	660	95	
	Do. to Macharypullum do.	2,680	Do. do.	1,087	1,593	384	703	
	Do. to Rambun large do.	2,370	Do. do.	1,768	602	581	1,187	
	Do. to do. small do.	450	Do. do.	83	367	38	45	G. O. do. do. for the revised allotments, Rupees 40,415 for tanks.
	Do. to Arumbakam large do.	2,400	Do. do.	2,400	.....	662	1,738	
	Do. to do. small do.	500	Do. do.	363	137	91	272	
North Arcot.—(*Concluded.*)	Repairs to Nayenthangul tank.	850	G. O. No. 1,502 dated 11th June 1863.	752	98	388	364	
	Do. to Pootharytangal.	230	Do. do.	230	.....	189	41	
	Do. to Ayaramungalum &c., tank.	215	Do. do.	215	.....	138	77	
	Do. to Sonaput do.	550	Do. do.	550	.....	349	201	
	Do. to Chumalary do.	300	Do. do.	300	.....	269	31	
	Do. to Pinnathangal do.	830	Do. do.	830	.....	744	86	
	Do. to Cadoogunthangal do.	1,050	Do. No. 815 of 17th March 1864.	908	142	642	266	
	Do. Yanunthangal do.	720	Do. No. 568 of 25th Feb. 1864.	295	.....	200	95	
	12. Drainage.	.....	.....	1,570	.....	1,000	570	Do. do. for the revised allotments.
	13. Forests.	.....	.....	970	.....	762	208	
	14. Trunk road No. 10 from Ranepett to Mysore frontier beyond Palmanair.	12,800	G. O. No. 1,841 of 29th August 1860.	12,800	.....	12,440	360	
	15. Accommodation for Travellers.	.....	....	855	.....	226	629	Do. do. for do.
							16,556	

Madras,
16*th April* 1864.

(Signed) A. J. M. BOILEAU, Colonel, R. E.,
Superintending Engineer, 4th Division.

No. 571C.

ORDER THEREON, 25th April 1864, No. 1,173B.

1. The Governor in Council grants authority for the undermentioned sums, amounting i the aggregate to Rupees 32,646, which are reported as likely to remain unspent in the 4th Div sion at the close of the current official year, being carried to the credit of the Reserve :—

	New Works.	Repairs.	Total.
	RS.	RS.	RS.
Presidency	7,800	...	7,800
Madras	...	...	...
North Arcot	8,290	16,556	24,846
Total ...	16,090	16,556	32,646

2. The Government will await the receipt of the further report promised by the Superinten ing Engineer regarding the small expenditure under the head "Agricultural" in the Vellor Range of the North Arcot District.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 4th Division.
" Accountant General.
" Controller and Auditor of Public Works Accounts.

Exd. S. T. Augustin.

Public Works.

Statement shewing the Funds (Imperial) allotted for Public Works in the 4th Div. which are not likely to be expended during the Current year.

Distt.	Work.	Amount of Estimate	No. and date of the order sanctioning the Estimate	Current year's allotment	Expenditure upto 30th April 1863	Probable outlay in 1863/64	Amount proposed to be surrendered	Remarks shewing particulars regarding current year's allotment entered in Column 5.
1	2	3	4	5	6	7	8	9
Presidency	Providing Cook rooms and privies for the use of the High Court	700	G.O. No 3206 3d Nov/63	allotting funds	3000			Vide G.O. No 629 - 2d March/64. reducing the original allotment Rs. 7500.
	Erecting buildings for the 1st Set of Incorporating Mills and Machinery at the Gun Carriage Manufactory	37800	do 1797 28 July/62		14556	16061	13856	700 G.O. No 494 - 18th Feb/64 - reducing the original allotment.
	Constructing a 2d Set of Incorporating Mills, Engine and Boiler House &c. at the do do	38100	do 1764 6 July/63	27000	742	21000	3825	do do increasing the original allotment.
	Constructing a cistern &c. for supply of water to Manager Choultry	800	do 345 2d Feb/64	800		300	400	* The balance Rs. 2175. has been reappropriated for transfer to work in Gun House Compd. as per letter & G.O. No [illegible]
	Making Certain additions for the reception of Machinery at the Gun Carriage Steam Factory	4600	do 489 17 do	4600		3600	430	The difference Rs. 100. has been reappropriated to the transfer to the work at the Marine Superintendent's Office in letter & G.O. No 6199. dated 11th Nov/63 - Rs. 570 - taken for Gun Carriage Factory by letter & G.O. No 605 - 29 Feb/64 - allotting funds for the Photo Room quarters as per letter & G.O. No 6181. dated 11th Nov/63
	Effecting Certain alterations in the Bonded Store House for the use of the High Court ~~930+970~~ 2000	2000	do 3397 20 Nov/63		1900		1695	205 G.O. No 621 - 2d March/64 for the reduced allotment.
	Making Certain alterations and additions to the Small Cause Court buildings for Appellate branch of High Court - 5700. 2770. 5000 + 990 =	13860	do	do	13560		13360	200 G.O. No 912 - dated 2d April/64 for the reduced allotment.
	Alterations to the Public Privies in the Fort	930	do 25 6 January/64		930		900	30 Allotment made in the order sanctioning the Estimate
	Constructing two Cast iron Cooking Ranges at the Mess House in Fort St. George	350	do 5 7	do	350		340	10 do do do
					Total Presidency		7800	
Madras	None							0
North Arcot.	Constructing Sub Magistrate's Cutchery &c. at Poongamoor	2800	G.O. No 3541 2d Dec/63		1260		310	950 G.O. No 2575 - 7th Sept/63 allotting funds.
do	Constructing two wells for the Security of Copper Coins in the Treasury of the Collr's Cutchery, Chittoor	430	do 31 13 26th Oct/63		430			430 Allotment made in the order sanctioning the Estimate
					Carried Over			1380

North Street

Distt.	Work.	Amount of Estimate	No. and date of the order sanctioning the Estimate	Amount allotted	Expenditure up to 30th April 1863	Actually made in 1863-64	Amount not required	Remarks showing particulars regarding Current year's allotts. entered in Column 5.
1	2	3	4	5	6	7	8	9
			Brought over				1380.	
	Widening the Paroncanjee Eastern Channel from Ponny Anicut Head Sluice to Serpentangle Sluice	17600.	G.O. No 1757 - 4th July/63.	7415.	6023	7405	10.	G.O. No 2575. 7. Sept/63. allotting Rs 5000.
	Surfacing the Slope of Western Channel of Ponny Anicut	1230	do 1009 - 28th April/63.	707	223	703	4	G.O. No 655-4th March/64 for addl allott 2415 / 7415. March/64 reducing the original allott.
	Constructing an acquiduct over the Surplus Channel of Peddoroyen doorgum	300,	C.E. 407 - 13th March/63.	300.	"	150	150.	Funds allotted in May/63. out of Rs 8000. (Reserve) for Minor P. works - vide G.O. No 1662 25th June/63.
	Constructing Sluice to Chettapuntle Lunk	240.	S.E. 340 - 27th May/63	240	"	180	60.	do do
	Constructing a Sluice to Cavalay Lunk	260	C. Engr - 75 - 27th Augt/62	260	"	260		do do
	Ventilating the side rooms of the Sub Magistrates Cutcherry at Calastry	90.	S.E. 4809 - 28 Dec/63	90	"	84	6.	do in January/64 out of Rs 8000 do
	Constructing a Sluice & two Calingulahs to Cadroogantungle Lunk	520	G.O. No 315 - 17th March/64.	520	"	414	106	do in March/64 out of Rs 8000

No. 11
Repairs.

Statement showing the Funds (Imperial) allotted for P. Works in the 6th Division which are not to be expended during the Current year.

District	Subdivisional Heads	Amount of Estimate	Number & date of the order sanctioning the Estimate	Current year's allotment	Expenditure up to end of April 1863	Probable outlay in 1863/4	Amount not required	Remarks showing particulars regarding Current year's allotment entered in Col. 5.
1	2	3	4	5	6	7	8	9
Trichinop	None							
Madras	None							
	1 Fortification			475	"	12	463	
	2 Accommodation for Troops			3325	"	700	2625	
	3 Ordnance			380	"	158	222	C.O. No. 617 dated 1st March 1864 for the Revised allotments
	4 Commissariat			380	"	250	130	
	5 Public Department			220	"	25	195	
	6 Miscellaneous			85	"	"	85	
	7 Churches & other Buildings			717	"	"	717	
	8 Court Houses			220	"	90	130	
	9 Gaols			300	"	"	300	
	10 Irrigation Canals			3908	"	3639	469	
	11 Tanks			28779	"	24542	4237	
	Respaire Maniyar pat Tank	1100	G.O. No. 1502 of 11th Nov. 1863	1100	"	1085	15	
	D° to Codaly D°	1000	D° D°	755	245	660	95	
	D° to Madanay pettum D°	2660	D° D°	1087	1603	3R		
	D° to Random Large D°	2370	D° D°	1768	602	581	1187	
	D° to D° Small D°	650	D° D°	83	367	38	612	
	D° to Arumbakum Large D°	2400	D° D°	2400	"	662	1738	C.O. D° D° for the revised allotments
	D° to D° Small D°	500	D° D°	363	137	91	272	
	D° to Nayenthangul D°	850	D° D°	752	98	388	364	No. 6065 for Tanks.
	D° to Soothary Tanquel	230	D° D°	230	"	189	41	
	D° to Ayaranangalum K.W. Tanks	215	D° D°	215	"	138	77	
	D° to Sonapet Tanks	550	D° D°	550	"	349	201	
	D° to Chemalary D°	300	D° D°	300	"	269	31	
	D° to Pinna Thanquel D°	830	D° D°	830	"	744	86	
	D° to Cadaganthanquel D°	1050	D° 815 of 17th March 1864	908	162	642	266	
	D° to Yanenthanquel D°	720	D° 568 of 25th Feb. 64	295	"	200	95	
12	Drainage			1570	"	1000	570	D° D° for the revised allotments.
13	Forests			970	"	762	208	
14	Trunk Road No. 10 from Ramesseram to Mysore Frontier beyond Palmanair	12800	G.O. No. 1841 of 29th August 1860	12800	"	12440	360	
15	Accommodation for Travellers			855	"	226	629	D° D° for D°
						Rupees	16556	

Superintending Engineers' Office 6th Div.
Madras 16th April 1864.

A. Horsley Col. R.E.
Superintending Engineer 6th Div.

24/3/49 Mch

Distt

Work.

North Arcot.

1	2	3	4	5	6	7	8	9
		Amount of Estimate	No & date of the order sanctioning the Estimate	Amount of Expenditure allotted	Expenditure upto 30th April 1863	Probable outlay in 1863/64	Amount not provided	Remarks shewing particulars regarding Payments allotted in Columns 5 & 6
			Bt Over				5738.	
Constructing Southern Calingulah & the Mahindrawandy Tank		2800.	G.O. No 2200 5 Augt/63	459	2341	285	174	Funds allotted in G.O No 2575-7 Sept/63.
do Northern do & do		8000	do 1926 21 Oct/61. do 2214 7 Augt/63	971	7029	270	701	do do do
Improving Certain Tank bunds		8470	do 1621 20 June/63	669	1857	6256	363	do do do
do Veerantangle Tank		830	do 1608 19 do	830	—	810	20	do do do
Fence round burial Ground at Arnee		370	do 1926 14 Sept/60	55	315	51	4	do do do
Widening and Improving the Branch Channel of Cadapruntangle Tank		2000	do 1892 15 July/63	1263	737	1088	175	Funds allotted in the order sanctioning the Estimate.
Excavating branch Channels in connection with the Doosi main Channel		1730	do 1612 20 June/63	1065 995	477	906	1154	G.O No 927 4 April/64 for the reduced allotment do No 655 4 March/64 for the additional allotment
Constructing Masonry Sulls. on the Dusi Channel		2480	G.O. 351 11 Feb/63	1557	338	1538	19	do No 655 4 March/64 for the reduced allotment
Channel from Nayentangle to Ponnapanchum		1850	do 599 29 Feb/64	1420	431	1178	242	do No 605 29 Feb/64 allotting funds.

Total North Arcot. 8290.

Grand Total - 16090.

Supt. Engr Officiating Dr
Madras - 16th April 1864.

A Brereton Capt RE
Supt Engineer 4th Dn

No. 6331. Asst Engineers Office 4th Div
Madras, 15th April 1864.

From Colonel A. H. Boileau R.E.
Superintending Engineer 4th Div
To Colonel G. A. Fitz, R.E.
Secretary to Government P.W.D.

Public.

Sir,

I am directed by the Madras Irrigation Company to forward herewith a Statement (in duplicate) showing the Expenditure on account of Works carried on by the Company during the month of March 1864, and to request that the amount may be drawn from the Treasury and paid into the Bank of Madras to the credit of the Company.

I have the honor to be Sir,
Your most obedient Servant
(Signed) A. H. Boileau
Superintending Engineer 4th Div

Enclosures
2 Statements.

North Arcot

Blasting Rock and Completing the Kathindrawandy Channel from Trunk road No. 1 to Vellavanur bankum	8800	G.O. No. 1670	25 June /63	4162	3638	3401	761	G.O. No. 699	8 March /64		Reducing the original allotment
—do— from T.R. No. 1 to Poondy Lank	6100	G.O. No. 699	8 March /64	6100	"	5634	466				Allotment made in G.O. No. 699 dated 4th & 8th March /64
Cutting Poiney Anicut Southern Channel from Laulpet to Serpentangle	19300	do	3637	9 Dec /63	16332	2968	13364	652			Allott. made in G.O. No. 3637 dated 9 Dec /63 & No. 605 - 29 Feb /64
Improving the Eastern Channel of Poiney Anicut	1050	do	570	20 Feb /64	1050	"	650	400			Funds allotted in G.O. No 605 - 29 Feb /64
Completing Perincunjee Channel from the Division Sluice downwards	4000	do	835	8 April /63	261	3739	239	22			do in G.O. No 2575 - 7 Sept /63
Completing the Cannerypank Channel	2570	do	2790	25 Sept /63	1708	862	997	711	G.O. No. 3637	9 Dec /63	for the reduced allott.
Constructing Calingulah across the Poiney Anicut Southern Channel	450	do	1102	1 May /63	450	"	"	450			Funds allotted in G.O. No 2575 - 7 Sept /63
							Carried over	5438			

Anpes 20, been entirely in the Northern Range.

4 They are attributable to various causes, arising in one instance from delay in obtaining from the Judicial Department a General plan for New Buildings required in the inner quadrangle of the High Court, and in others, from the Assistant Engineer not having been able to compute, with sufficient exactness, his probable expenditure during the year. In one instance, work has been thrown back by the non-receipt of castings from the Mint.

5 The savings on new Works in North Arcot are due to delay having arisen in determining a site for a building, to a Cutcherry not having been vacated, to some Estimates having been sanctioned late in the season, to scarcity of labor, to water in Tanks, to difficulty in removing rock, to want of a Statement of Compensation to be given for land to be cut through,

to him not being procurable, and other causes tending to delay the progress of work and to reduce the expenditure.

6 I have not shewn any savings in the List on account of New Works in Madras, the unexpended sums having been recommended for appropriation in the letters marginally noted.

No. 6300 dated 16th April 1864.

No. 6311. dated 16th April 1864.

7 With reference to the Repair Allotment for the Presidency and Madras Districts, all the savings effected on Works in progress or completed, have been from time to time transferred to meet the excess expenditure on others for which funds were required; the whole of the Budget allotment under all heads having been appropriated.

8 With regard however to the Repair funds in North Arcot I regret to have to furnish a very different report.

9 The amount given as

Savings in this District comprises.

1st On allotments for Works in progress ——— Rs 10,490

2nd " Budget Funds remaining un-appropriated ——— " 6066

Total Rs 16,556

and Government will be as much surprised as I am to find, after submitting a blank Statement with my letter No 5212 dated 24th February 1864, that no less than a sum of Rupees 10,490 cannot be expended, of which Rupees 10,130 are under the head Agricultural, being 21. P Cent on the Revised Budget allotment Rs 47,500:-

10 Sufficiently precise information of this failure to expend the funds held at their disposal has not yet been received from the Officers concerned; but it will be called for and supplied to Government: it will be seen that a very large sum Rupees 8,359, remains in the Vellore Range, and I apprehend that it will be shewn that the state of affairs

Wallajah Range Rs 283.
Chittoor — " — 1851.
Vellore — " — 8359
Rs 10490

affairs in the Arcot Talook which culminated in the dismissal of Overseers Erskine and Ramasami Mudali upset the whole working system and led to the money being unemployed.

11 As respects the Budget funds remaining unappropriated, I have not been able to transfer any portion thereof to the Madras District as was contemplated in para 7 of my letter No 5212, the savings effected on sanctioned Works in that District having been sufficient to meet the outlay on other Works not specially provided with funds.-

I have the honor to be
Sir
Your most obedient Servant
A Briscoe Col R E
Supg Engr & Surv

Madras,
16th April 1864.

No 11 Public Department

Proceedings of the Madras Government

Read the following

Letter from the Supt Engr 4th Div

Submits 2 Statements shewing
the Imperial Funds allotted for
new works and repairs which
are not likely to be expended
during the Current year

Mil. E. 16th April 1864 No 6

The Governor in
Council grants mil
for the undermentione
sums, amounting in
aggregate to Rs 32,64
which are reported as
likely to remain unex
in the 4th Div at the cl
of the Current Offic
ye

Letter from the Supt Engr 4th Div
dated Trichinopoly the 2nd April 1864
No 1113

To
The Secretary
to Government
Public Works Department
Fort St George

Sir

I have the honor to submit
herewith 2 Statements
shewing the Imperial
Funds allotted for new
works and repairs which
are not likely to be expended
during the current
year.

I have &c
Sd/ [illegible]

Sd/ 1113-B. 25th March

year, being carried

the credit of the Revenue.

	Newworks	Repairs	Total
Presidency	7,800	"	7,800
Madras	"	"	"
North Arcot	8,290	16,556	24,846
Total Rs.	16,090	16,556	32,646

2. The Government

will await the receipt

further

of the report promised

by the Superintending

Engineer regarding the

small expenditure under

the head "Agricultural"

in the Vellore Range

of the North Arcot

Distt 09.

Cheque R
25th April/04

To
The Superintg Engr 1st Circle
" Accountant
" Controller Vaudr
PW Accounts

Dept. 25th April
P.O. & 2nd Comp.

30

17

No 18th Despatch
from Govt General

No 11780 B.
from the Colonial
Office 25th April 64

Submitting Statements
shewing the Imperial Funds
allotted for New Works and Repairs
in the Division which are not
likely to be expended during 1863/4

4-11

No 57 B. & 67 C.

Col Sec Sta 1/12
Forts