M.R.O. 1—77,006—8-6-37.

(1) Number of pages_____

(2) Date of repair_____

(3) Initials of the Referencer_____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 3326 Press Mis.
432-433
Dated 18-10- 1866.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department, 18th October 1866.

No. 432. Read the following letter from the Superintending Engineer, 4th Division, to the Secretary to Government, Public Works Department, dated Madras, 8th October 1866, No. 2,525 :—

1. With reference to paragraph 20, of G. O. No. 1,919, dated 20th June 1866, and in continuation of my letter No. 3,120, dated 9th December 1865, I have the honor to submit herewith a comparative statement, showing the difference between the original and revised estimates for the work of erecting a Public Works Store and Workshop at the Presidency.

1 Comparative Statement.

2. The amount of the original estimate is set down at Rupees 80,360, and is made up thus—

Rupees 76,390 amount sanctioned for the work in G. O. No. 1, dated 3rd January 1860, and G. O. No. 2,980, dated 17th October 1864.

„ 3,970 additional amount for the rough plate-glass ordered to be substituted for common glass in G. O. No. 872, dated 30th March 1865.

„ 80,360

3. The revised estimate amounts to Rupees 87,334, and shows an excess of Rupees 6,974* over the original estimate, for which the formal sanction of Government is now required.

Rupees	87,334
„	80 360
„	* 6,974

This excess is due to the following causes :—

1st.—The height of the chimney was increased from 60 to 105 feet.

2nd.—The six archways in the south shed were enclosed, so as to form a Store-room.

3rd.—The construction of a latrine.

4th.—The laying of pipes from the tank to the cistern to supply boiler of engine.

5th.—Repairing the damages sustained during the storm in December last, and

6th.—The inclusion in the revised estimate of the cost of laying foundations, &c., to machinery in the Workshop, with reference to G. O. No. 939, dated 23rd March 1866.

4. In respect to funds, it would appear that only a small sum of Rupees 43 will be required to complete the building in addition to the allotment already granted.

5. The expenditure incurred on the Public Works Store and Workshop up to the 30th April 1866, amounted to Rupees 83,631, and in laying the foundations, &c., to the machinery (this without allotment) to Rupees 1,160, thus exhibiting a total expenditure of Rupees 84,791. Adding to this Rupees 1,500, allotted for expenditure in the work in question in this official year, in G. O. No. 1,919, dated 20th

Rupees	83,631
„	1,160
„	84,791
„	1,500
„	86,291

June 1866, the total allotment of funds already provided will be Rupees 86,291, which amount if compared with that of the revised estimate exhibits a balance remaining to be provided of Rupees 1,043; but as Rupees 1,000 of this amount represent the value of articles obtained from Public Works Stores, for which no money payment is required to be made, there actually remains a balance of only Rupees 43 now to be provided in money, and this I request may be granted.

Rupees	87,334
,,	86,291
,,	1,043

No. 433. ORDER THEREON, 18th October 1866, No. 3,326.

CIVIL WORKS, No. 83.

1. Under the explanation afforded by the Superintending Engineer of the 4th Division, the Governor in Council sanctions the supplemental Estimate of Rupees 6,974 for the erection of a Public Works Store and Workshop at Madras.

2. The entire estimate for the work will now stand at Rupees 87,334, of which Rupees 84,791 are reported to have been expended up to the 30th April last, and Rupees 1,000 represent the value of articles obtained from the Public Works Stores and for which no money payment is required. A sum of Rupees 1,500 having been allotted* for the work during the current official year, the balance still to be provided is Rupees 43, which the Government sanction from the Reserve under "Civil Buildings."

* See G. O. No. 1,919, 20th June 1866.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 4th Division, with one Enclosure.
,, Accountant General.
,, Controller of Public Works Accounts.
,, Officer in charge of the Store Department.

Exd. S. T. Augustin.

Supg. Engineer's Office 4th Divn
Madras 8th October 1866.

No. 2525.

From

Colonel A. J. M. Berkeley R.E.
Supg. Engineer 4th Division

To

Colonel C. A. Orr R.E.
Secretary to Government P.W.D.

Sir,

With reference to para 20 of G.O. No. 1919, dated 20th June 1866, and in continuation of my letter No. 3120 dated 9th December 1865, I have the honor to submit herewith a Comparative Statement shewing the difference between the original and revised Estimates for the work of erecting a Public Works Store and Workshop at the Presidency.-

2- The amount of the Original Estimate is set down at Rupees 80.360 and is made up thus,

Rs 76.390. ~~Amount~~ Amount sanctioned for the work in G.O. No. 1 dated 3rd January 1860 & G.O. No. 2980 dated 17th October 1864.-

Rs 3.970 - ~~Amount~~ Additional amount for the rough plate glass ordered to be substituted for Common glass in G.O. No. 872 of 30 March 1865.

Rs 80.360.

3. The

3, The revised Estimate amounts to Rupees 87.334 and shews an Excess of Rupees 6974 over the Orginal Estimate for which the formal sanction of Government is now required.

Rs. 87.334
" 80.360
Rs. 6.974

This Excess is due to the following Causes:

1st — The height of the Chimney was increased from 60 to 105 feet.

2nd — The Iron Archways in the South Shed were enclosed so as to form a Store room.

3rd — The Construction of a Latrine.

4th — The laying of Pipes from the Tank to the Cistern to supply boiler of Engine.

5th — Repairing the damages sustained during the Storm in December last.

6th — The inclusion in the revised Estimate of the Cost of laying Foundations &c to Machinery in the Workshop with reference to G.O. No 939 dated 23rd March 1866.—

Rs. 83.631.
" 1160
" 84.791
" 1500
Rs. 86.291.

4. In respect to Funds it would appear that only a Small Sum of Rupees 43 will be required to complete the building in additions to the allotment already granted.—

5. The expenditure incurred on the Public Works Store & Workshop up to the 30th April 1866 amounted to Rs. 83.631. and in laying the Foundations &c to the Machinery (this without allotment) to Rs 1160 — thus exhibiting a total expenditure of Rs 84.791 — Adding to this Rs 1500, allotted for Expenditure in the Work in question in this Official year in G.O. No 1919 dated 20th June 1866. the total allotment of Funds already provided will be Rs 86.291. which amount if compared with that of the revised Estimate exhibits a balance remaining to be provided of Rs 1043 — but as Rupees 1000 of this Amount represent the value of Articles obtained from Public Works Stores for which no money payment is required to be made, there actually remains a balance of only Rs 43 now to be provided in Money & this Sum may be granted I have the Honor to be

Rs 87334
" 86.291
Rs 1043

Sir
Your most obedient Servant

A Boileau Colonel R.E.
Supg. Engineer 4th Division

Public Works Department.

No. 3326

PROCEEDINGS of the MADRAS GOVERNMENT.

Under date the 18th October 1866

Read the following

From the Superintending Engineer of the 4th Division.
(Here enter No. 2525 dated 8th October 1866.)

Under the explanation afforded by the Superintending Engineer of the 4th Division, the Governor in Council sanctions the supplemental Estimate of Rs: 6,974 for the erection of a Public Works Store and Workshop at Madras.

2. The entire Estimate for the work will now stand at Rs: 87,334, of

To The Chief Engineer & Secretary to Government Public Department.

Dated Fort St. George 18th October 1866.

No. 2525.

Submitting a Supplemental Estimate for the erection of a Public Works Store and Workshop at Madras.

Public Works Dept. Letter from the Superintending Engineer of the 4th Division, No. 2525, dated 8th October 1866.

Submitting a Supplemental Estimate for the erection of a Public Works Store and Workshop at Madras.

Rupees 6,974.

Estimate No. 3326 - 18th October 1866.

Approved

Q. 12th Oct. 66 R. 18th

of which Rs: 84.791 are reported to have been expended up to the 30th April last, and Rs: 1000 represent the value of Articles obtained from the Public Works Stores and for which no money payment is required. A sum of Rs: 1,500 having been allotted for the work during the current official year, the balance still to be provided is Rs: 43, which the Government sanction from the Reserve under "Civil Buildings".

* See G. O. No: 1917, 20th June/66.

To the Supg. Engr., 4th Dn. with one enclosure 25
3 Acct Genl. /
1 Controller. /
2 Officer in charge of the Store Dept. /

Dept 19th Oct/66

P. W. D. Dept

Pro: of Govt for Octr

No 3326.

Pro: of the Madras Govt

Dy 18th Octr 66.

The Supplemental Estimate amounting to Rupees 6974 for the construction of Public Works Store and Workshop at Madras sanctioned with certain observations

No 432 · 433.

P. 12th Octr 66 Pa 15th