M.R.O. 1—77,006—8-6-57.

(1) Number of pages 12

(2) Date of repair

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 110. Press Mis.

228-229.
Dated 12-1- 1817.

Not to be folded or roughly handled

No. 228. Read the following letter from the Acting Superintending Engineer, 1st Division, to the Secretary to Government, Public Works Department, dated Vizianagrum, 21st December 1866, No. 218 :—

1. Referring to my No. 215 of the 21st instant, I have the honor to forward a supplemental estimate for completing the Jail at Parvatipore.

1 Enclosure.

2. The original estimate framed by Colonel Chambers amounted to Rupees 11,000,* work was commenced in November 1864, and Rupees 11,043-13-3 have been already expended; the principal works remaining to be done is in the construction of the outer wall, plastering the buildings already finished, and tarring wood work.

* Sanctioned in G. O. No. 3,542 of 2nd December 1863.

3. The accounts have been badly kept, and the work is not good; but great allowance must be made for the difficulty of procuring skilled labor and materials in so remote and unhealthy a part of the district; the principal excess is caused by insufficiency in rates, but there were omissions in quantities of plastering and roofing.

4. The work is stopped at present, because the ventilation appears to be bad, the buildings which are closely crowded together are in plan surrounded by a wall 15 feet high, very near them; the question of removing this wall to a greater distance has been referred to the Inspector General of Jails, pending his reply I would beg that no action be taken.

5. I only mention it as connected with Mr. Hudson's shortcoming.

No. 229. ORDER THEREON, 12th January 1867, No. 110.

CIVIL WORKS, No. 51.

1. Ordered to lie over till the question referred to in paragraph 4 has been disposed of.

2. The Superintending Engineer's letter should have shown the amount* of the supplemental estimate which accompanied it and the allotment† for the Jail for the current official year.

* Rupees 899.

† Rupees 1,171, sanctioned in G. O. No. 1,919, 20th June 1866.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 1st Division.
" Judicial Department.
Exd. S. T. Augustin.

Statement showing the cost of constructing the Subsidiary Jail at Parvatipuram in 1903 Range Vizagapatam
Dist

1904 Quantity	Particulars of work	Rate	per Item	Amount	Total	Original Estimate Quantity	Rate	per Item	Amount	Total	Revised Estimate Excess	Saving	Remarks
171	C.C. in foundations in Chunam	1	12	C.Yd	3003 4 1	150 20/27	1	4 7	C.Yd	193 9 6			
						198 4/27	1	12	"	346 12 1	717 1 9		
805 2/3	" in Brick in ——— Mr ———	2	4	"	1812 15 4	799 25/27	3	7 1	"	2754 2 8			
						13 23/27	2	4	"	30 10	971 13 4		
18 22/27	" in Arch work ———	2	12	"	51 8 7	12 —	4	6 7	"	52 15 10		13 3	
55 22/100	Sft. in Flooring with brick on edge	6	13	Sft.	377 8 1	40 1/2	7	7	Sft.	284 15 7			
						6 —	6	13	"	40 14	51 10 6		
320 9/100	" in Plastering ———	1	8 6	"	503 11 4	320 9/100	2	1 7	"	671 15 6			
						60 3/10	1	12	"	105 8 4	273 12 6		
503 5/18	C.ft. Country wood uncorgit & Patwah	1	6	Cft.	733 11 9	445 10 1/2			Cft.				
18	——— do Trusses ———	25		Each	450	15			Sqr.	3330 15 8	922 10 4		
94 1/5	Sqrs of Roofing ———	13		Sqr.	1224 9 7	94 1/5			"				
113 1/2 100	" in Terracing with brick on edge	14			154 7 9	113 1/2 100	16	11 8	"	183 11 6	29 3 9		
9 34 1/2 100	" in do with 3 courses of Kattilu	5			46 11 7	9 34 1/2 100	5		"	46 11 7			
134	Rft. of cornice work ———	"	2	Rft.	16 12	"	"		"			16 12	
1892	Sft. of coping with glasses ———	"	1 4	Sft.	99 54					29 6 6		69 14 10	
14	Iron railed doors ———	36		Each	504	7	"		Each				
3	——— do ——— windows ———	24		"	72	"	"		"				
12	do barred Ventilators	12		"	144	9	"		"				
5	Battened Doors ———	16		"	80	5	"		"	1275 12 1	235 12 1		
4	Venetian Ventilators ———	15		"	60	"	"		"				
4	Half pannelled Half Venetian do	20		"	80	"	"		"				
2	Battened Windows ———	15		"	30	"	"		"				
1	Entrance Gate ———	70		"	70	1	"		"				
	Railing ———				270					270			
	Tarring rafters ———				65					65			
	Excavating foundations				173 122					173 122	2 122		
	Contingencies ———				171					465 3 6	514 3 1		
	Materials in hand				979 6 7						168 9 11		
											12068 2436 13 5	1538 4 1	

11,500

Revised amount of Estimate — 11,169
Deduct Materials in hand — 169
Amount for which Sanction required — 899

Supdg Engineer's Office, Vizagapatam
Dated 21st October 1905

Executive Engineer
Agency

Asst. Engineer's Office, T. Road
Cape Peninsula Division
No 918. 27th December 1865.

Sir,

I have the honor to forward herewith
Colonel C.A.H. Parr, R.E.
Commanding Engineer, T. Road
Cape Town.

Sir,

I have the honor to forward herewith
Estimates for completing the following
Works.

Enclo
1.

Memorandum
in Lt. Col. Parr's No. 3572
of 27th December 1865.

1. Referring to my No. 915 of 2nd instant
I have the honor to forward herewith
Estimates for completing the following
Works.

2. The original estimates forwarded by
Colonel Charrisson amounted to £1,110 0s 0d
Works were commenced in January 1864
£1,110 0s 0d — 13 Bridges have been subsequently
= ordered which will cause the
Above sum to be considerably exceeded
Making the probable cost of the
Remaining Bridges

£ Remaining Works as above

The Lt Colonel has been directed to
2. proceed with
Works as rapidly as possible
and to keep the Geological Sta-
= tistical Works in order to
= have ready for the meeting of
= Parliament a Report with
of Plans and Estimates
Remarks for such Railway as
Districts

Enclosure in a letter No. 918 of 27th December 1865.
from the Asst. Engineer T. Road
to the Secretary to Govt. P.W.D.

Received 29th Dec. 1865.
Read.

£9,000

Comparative Statement
shewing the Cost of Com-
=pleting the Subsidiary
Rail Cart Turnpike
in the Cape Peninsula
=pected Divisions

insufficiency in rates - but there were omis-
=sions in quantities of plastering and roofing -

4. The work is stopped at present be-
=cause the ventilation appears to be bad -
the buildings which are closely crowded toge-
=ther are in blan surrounded by 20 walls
15 ft high very near them - the question
of removing this wall to a greater distance
has been referred to the Inspector Gener-
=al of Jails, - pending his reply I would
beg that no action be taken.

5. I only mention it as connected with
Mr Hudson's shortcoming -

Sheen 1st Feb 1862

J. Hudson

A.C.E.

C. Inspecting Engineer

Public Works Department.

110 No. 110

Proceedings of the Madras Government

Under date the 12th January 1867.

Read the following

From The Ag Superintending Engr of the 1st Division (SE No. 218 of 21st Decr 1866)

Ordered to lie over till the question referred to in para 4 has been disposed.

2. The Superintending Engineer's letter should have shown the amount of the Supplemental Estimate which accompanied it and the allotment for the Jail for the Current Official year

Rs. 899

Rs. 1171 sanctioned vide G.O. No. 1919 20th June/66.

6 The S. Engr 1/21.5.. ✓

11 Judicial Dept ✓

27

15 Jan

Public Works Department

No. 110 - 12th January 1867.

Rs. 2,28.

Ordered that the Superintending Engineer 1st Division be informed that the Government are unable to sanction the Supplemental Estimate for the Jail at Cuddapah for the current year.

Ordered that the Superintending Engineer 1st Division be informed that the Government are unable to sanction the Supplemental Estimate for the Jail at Cuddapah for the current year.

Ordered that the Superintending Engineer 1st Division be informed that the Government are unable to sanction the Supplemental Estimate for the Jail at Cuddapah for the current year.

To

The Superintending Engineer 1st Division

Copy to the Accountant General

Do to the Secretary to Board of Revenue

Do to the Secretary to Board of Public Works

Do to the Secretary to Government Judicial Department

Do to the Secretary to Government Public Department

Do to the Secretary to Government Revenue Department

Do to the Secretary to Government Military Department

Do to the Secretary to Government Marine Department

Do to the Secretary to Government Ecclesiastical Department

Do to the Secretary to Government Political Department

Do to the Secretary to Government Miscellaneous Department

Do to the Secretary to Government Finance Department

Do to the Secretary to Government Legislative Department

Do to the Secretary to Government Education Department

Do to the Secretary to Government Foreign Department

Do to the Secretary to Government Home Department

Do to the Secretary to Government Revenue Department

Do to the Secretary to Government Military Department

Do to the Secretary to Government Marine Department

Do to the Secretary to Government Ecclesiastical Department

Do to the Secretary to Government Political Department

Do to the Secretary to Government Miscellaneous Department

Do to the Secretary to Government Finance Department

Do to the Secretary to Government Legislative Department

Do to the Secretary to Government Education Department

Do to the Secretary to Government Foreign Department

Do to the Secretary to Government Home Department

Pr W 1867 Dept

Pr: of Govt for Jany

£110.

Pr: of Rho Madras Govt

D/ 12th January/67.

Letter from the Supg.
Engr of the Pte Dn submitting
a supplemental estimate
for the completion of Jail
at Parvatipore, Vizagapa-
tam &c, ordered to lie
over -

£228. 229.

C. 7th Jany 1867. R. Lt