M.R.O. 1—77,006—8-6-37.

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works **DEPARTMENT.**

G.O. No. 483 Press ~~Mis.~~

210-11

Dated 11 2 1820.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department,
11th February 1870.

No. 210. Read the following Proceedings of the Madras Government in the Revenue Department:—

Certain bridges in South Canara.—Revised estimates for their construction, sanctioned. } (Here enter 4th February 1870, No. 161.)

No. 211. ORDER THEREON, 11th February 1870, No. 483.

LOCAL FUNDS, No. 29.
Civil Works.

COMMUNICATED to the Superintending Engineer of the 7th Division.]

(True Extract.)

Colonel, R.E.,
Secretary to Government.

No. 15. Read the following Proceedings of the Board of Revenue, dated 10th January 1870 :—

Read the following letter from the Acting Collector of South Canara, to the Acting Secretary to the Board of Revenue, dated Mangalore, 28th July 1869, No. 957.

At the request of the Superintending Engineer of the division, I have the honour to submit, herewith, for sanction two revised estimates, viz., one for Rupees 22,250 for the bridge on the Hossangadi River on the Mudbidri and Beltangadi road, and another for Rupees 6,350 for that on the Addya Nulla on the Karkal and Pudbidri road, together with the Superintending Engineer's explanation* of the excess.

* Letters, dated 21st June 1869, No. 12, and 7th July 1869, No. 17.

2. The original sanctioned† estimate for the first of the above works amounted only to Rupees 15,000, of which Rupees 14,398 were spent up to 31st March 1869. There is a sum of Rupees 2,700 allotted for it in the current year's Budget, and Rupees 5,152 more are still required to make up the amount of the revised estimate.

† In G. O., 6th August 1867, No. 1,801.

		Rs.
Amount of revised estimate ...		22,250
Expended up to 31st March 1869.	14,398	
Provided in the Budget of 1869-70	2,700	
		17,098
Balance ...		5,152

3. An estimate for Rupees 4,500 was sanctioned for the second work in G. O., 26th July 1867, No. 1,707. As it is not entered in the Budget of 1869-70, the whole of the difference of Rupees 1,850 between the original and revised estimates has now to be provided for.

4. As the excess on both bridges has already been almost entirely expended in anticipation, I have no alternative but to propose that it be met by a transfer of the following Budget allotments as desired by Superintending Engineer :—

	Rs.
Hossangadi bridge	5,150
Addya bridge	1,850
	7,000

		Rs.
Item No. 174.—	Bridges on Puttur and Beltangadi road ...	1,950
„ „ 175.—	Do. on Puttur and Manjeshwar road by Vitla	1,700
„ „ 178.—	Tracing a line to connect Subramanya with Trunk Road No. II...	1,500
„ „ 179.—	Do. Mangalore and Mulki road on the coast line	1,500
„ „ 180.—	Improving the road from Santekatla to Brahmawar to join Mabukal	385
		7,035

The last of these items being entered in the budget in favour of the Revenue Department, will have to be formally transferred to the Public Works Department, and an additional sum of Rupees 35 has accordingly been provided for Public Works supervision allowance due thereon.

Proceedings of the Madras Government, Revenue Department,
4th February 1870.

THE revised estimates, amounting in the aggregate to Rupees 28,600, received with the foregoing letter, are submitted for the early sanction of Government.

2. On the receipt of sanction, the Board will authorize the requisite transfer of funds.

No. 16. ORDER THEREON, 4th February 1870, No. 161.

Local Funds, No. 2.
Civil Works.

THE under-mentioned revised estimates, submitted with the Board's Proceedings above recorded, are sanctioned:—

For the bridge on the Hossangadi River on the Mudbidri and Beltangadi road, amounting to Rupees 22,250.

For the bridge on the Addya Nulla on the Karkal and Pudbidri and Karkal road, amounting to Rupees 6,350.

2. The Acting Collector's letter, dated 28th July 1869, No. 957, appears to have been delayed in the Board's Office for five months.

(True Extract.)

Acting Secretary to Government.

To the Board of Revenue.
,, the Public Works Department.
,, the Accountant-General.

Exd. F. R. Bantleman.

Lei

No 483

Communicated to the Supt Engineer of the 1st Division

For Sd. Scarce
11th Febry 1703

To the Supt Engr 1st Division
Controller

Recd 12/2/70.

Que 489

Govt. of Madras.

PUBLIC WORKS.

To The Superintending Engineer
1st Division

Dated

Recd. Encl.

G. O., 11 Feby 1870, No. 483

Nos. 210-211

Bridges Prov. Revenue Estimates
Cancelling revised Estimate amounting to Rs 28800 for certain bridges in the S. Canara Dist Cud Wild Dist concerned