M.R.O. 1—77,666—8-6-31.

(1) Number of pages_____

(2) Date of repair_____

(3) Initials of the Referencer_____

MADRAS RECORD OFFICE.

Government of Madras.

Publicworks. DEPARTMENT.

G.O. No. 159. 313-314.	Press / Mis.
Dated 18-1-	1892.

Not to be folded or roughly handled

Superintending Engr's Office 7th Div.
Camp Cannanore 4th Decr 1871

From
Lieutenant Colonel W. Farwell R.E.
Acting Superintending Engineer 7th Div.

To,
The Secretary to Government,
Public Works Deptt Madras

Sir,

19

Proceedings of the Madras Government, Public Works Department, 18th January 1872.

No. 313. Read the following letter from the Acting Superintending Engineer, 7th Division, to the Secretary to Government, Public Works Department, dated Camp at Cannanore, 4th December 1871, No. 193 :—

I HAVE the honour to submit herewith for sanction a revised estimate of Rupees 4,680 for constructing a District Moonsiff's Court-house at Bramawar; the cause of the excess over the original estimate of Rupees 3,950, sanctioned in G. O., No. 3,822, of 9th December 1867, is explained in the remark column of the comparative statement accompanying the estimate.

2. As *common pantiles* for roofs proved useless at the station, *machine-made tiles* have been substituted; and instead of the laterite *jelly* in chunam as originally estimated for, for flooring, laterite *stones* in chunam have been substituted, as directed in G. O., No. 2,881, of 9th September 1868.

3. The outlay on the work up to end of 1870-71 has been Rupees 2,303, and the current year's allotment Rupees 1,780, leaving a balance of Rupees 597 to be provided for from funds at the disposal of Government.

No. 314. ORDER THEREON, 18th January 1872, No. 159.

CIVIL WORKS, No. 16.

UNDER the explanations afforded, the revised estimate of Rupees 4,680 is sanctioned.

2. The Government are not at present in a position to supplement the grant for the Court-house, but will do so next year.

from funds at the disposal of Government.

I have the honor to be,
Sir
Your Most Obdt Servant,
W Farwell Lt Col R.E.
Acting Superintending Engineer
7th Division

Superintending Engr's Office 7th Div.
Camp Camanore 4th Decem 71.

From Lieutenant Colonel W. Farwell R.E.
Acting Superintending Engineer 7th Div.

To, The Secretary to Government
Public Works Deptt Madras

Sir,

I have the honor to submit herewith for sanction a Revised Estimate of Rupees 4680—— for Constructing a District Moonsiff Court house at Bramanoor, the cause of the excess over the Original Estimate of Rupees 3950—— is fully explained in the Remarks Column of the Comparative statement accompanying the Estimate.

As Common Pantiles for Roofing proved useless at the station, Machinemade tiles have been substituted; and instead of the Laterite Jelly in Chunam as originally estimated for, for Flooring Laterite stones in Chunam has been substituted as directed in G.O. No. 2881 of 9th September 1868.

The outlay on the work upto End of 1870/71 has been Rupees 2303; and the Current Years allotment Rupees 1780; leaving a balance of Rupees 597, to be provided for from funds at the disposal of Government.

I have the honor to be,
Sir
Your Most Obdt Servant.

Lt Col. R.E.
Acting Superintending Engr
7th Division

P. W. 1871 Depart

(1) No 5899.

From

The Supg Engineer
4th Division

To The Secretary to Govt
D.P.W. Madras
No 193
dated 4th December 71

Rs 12.

Enclosures 2

Submits for sanction
of Govt a revised
Estimate of Rs 4680 for
Constructing a District
Moonsiffs Court House
at Bramawar in the
South Canara District
With an order

Under No. 5899 Rs. 4680 is sanctioned.
The Government are not at present in a position to supplement the grant for the Court House but will do so next year.
To the Supg Engr 4th Div
Contdt for inf.
Judicial Dept

Rec'd 12/12/72

Rev 9 December 67 Pp 166-167
" 9 Dept 68 " 184

6 18 Dec 71 R: 8 Jan 1872

No. 5899

Govt of 1872 Madras.

PUBLIC WORKS.

To The Secy Superintending Engr
yth Circle

Dated.

Rcvd. End.

G. O. 18th Dec 1872 No. 159.

Nos. 313 & 314

District Moonsiff's Court at Kumbakonam, South Canara Dt. Revised Estimate of Rs 4680 for a Dt Moonsiff's Court at Kumbakonam, Sanctioned with Remarks.

Revised Estimate of Rs 4,680 is sanctioned.

The Government are not of opinion that the question of an additional Court House will do so much upon the Civil Courts Establishment as may appear

Judicial Secy

Dated 18th Dec 1872