M.R.O. 1—10,006—28-2-50.

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No. 420 C 420 D Press
~~B.P.~~ No. Mis.—

Dated 13 - 2 - CRTS —195—.

Not to be folded or roughly handled

No. 328E. Read the following letter from Major J. BEATTY, R.E, District Engineer, Godavery, to Lieutenant-Colonel J. MULLINS, R.E., Chief Engineer for Irrigation, dated Dowlaishweram, 1st February 1875, No. 3,364:—

I HAVE the honor to inform you that the officer in charge of the Eastern Delta Range now finds it necessary to surrender Rs. 10,000, under the head Extraordinary, as shown in the accompanying statement of Savings and Demands.

2. In my letter No. 2,468, of 3rd November 1874, I expressed the opinion that it was doubtful whether he could spend the whole of his allotments under the above head, and judging by the progress up to date it seems to me highly improbable that he can do more than he has now undertaken, if indeed he is able to do so much.

3. More might certainly have been done, and possibly the whole of the year's grants been utilized, had the Range Officers in the Eastern and Western Deltas been provided throughout the year with two efficient assistants instead of one; and as Government are, I believe, desirous that the project works in both deltas should be pushed on as rapidly as possible, I think it right to take this opportunity of urging the necessity of raising the strength of the District Establishment to what it was a year since, before Mr. Hannan and Mr. Walch proceeded on furlough. Any reduction tells specially on the expenditure under Extraordinary, as its effect is to reduce the establishment in the Delta Ranges.

4. In the Western Delta Lieutenant Dorward hopes to spend the whole of his revised allotments, amounting to Rupees 1,61,000, but there is no prospect of his being able to do more, so that the whole of the sum now surrendered, viz., Rupees 10,000, is available for transfer to other districts.

Statement showing the sums now surrendered and further grant required under the head "Extraordinary" in the Eastern Delta, Godavery, for the year 1874-75.

Description of Works.	Amount of Estimate.	Allotment for 1874-75 as per original Budget.	Allotment for 1874-75 as per revised Statement forwarded with letter No. 2,468 of 3rd November 1874 and sanctioned in G. O., No. 3,585, dated 19th December 1874.	Total expenditure in 1874-75 as now proposed.	Amount given up.	Expenditure in 1874-75 up to December.	Additional funds required.	Remarks.
	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	
Improving Bicca-vole drain.	60,730	17,000	11,101	8,101	3,000	6,582	.....	Owing to the full width of the drain having been completed with considerable saving.
Do. Bank Canal.	1,06,880	.....	28,200	22,978	5,222	11,008	.....	Owing to the late closing of its head caused by unexpected delays.
Compensation for land.	56,800	5,500	5,751	251	5,500	251	.....	Owing to dilatory action on part of the Revenue Authorities.
Chappella Lock on Bank Canal.	18,200	.....	12,451	11,451	1,000	9,043	.....	Saving on the work.
Rest houses ...	10,000	4,500	3,700	2,200	1,500	1,378	.....	Owing to delay of Contractors in carrying out the work.

Statement showing the sums now surrendered and further grant required under the head "Extraordinary" in the Eastern Delta, Godavery, for the year 1874-75.—(Concluded.)

Description of Works.	Amount of Estimate.	Allotment for 1874-75 as per original Budget.	Allotment for 1874-75 as per revised Statement forwarded with letter No. 2468 of 3rd November 1874, and sanctioned in G. O. No. 3,585, dated 19th December 1874.	Total expenditure in 1874-75 as now proposed.	Amount given up.	Expenditure in 1874-75 up to December.	Additional funds required.	Remarks.
	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	
Head Sluices on Coringa Canal.	18,000	3,000	5,000	3,500	1,500	1,697	.....	Owing to delay in submitting estimates.
Minor channels on Coringa Canal.	8,000	4,900	1,112	112	1,000			
Improving Thooliabaga drain.	1,31,710	20,000	2,999	11,721	.....	1,723	8,722	
					18,722		* 8,722	
			Net amount surrendered...		* 8,722			
					10,000			

DOWLAISHWERAM,
1st February 1875.

(Signed) J. BEATTY, Major, R.E.,
District Engineer, Godavery.

No. 328F.

ORDER THEREON, 13th February 1875, No. 420-C.

IRRIGATION, No. 20.
Account.

THE transfer to the Tooliabaga Drain of Rupees 8,722 from the sums surrendered from other Loan Fund works of the Eastern Delta is approved, and the surrender of the net sum of Rupees 10,000 from the allotment for that delta will be reported to the Government of India.

(True Extract.)

(Signed) G. W. WALKER, Colonel, R.E.,
Secretary to Government.

No. 328G.

(DOCKET No. 420 D, dated 13th February 1875.)

COPY of the above forwarded to the Government of India.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

Exd. S. T. Austin.
Spare Copies

Statement shewing the sums now surrendered and further grant required under the head "Extraordinary" in the Eastern Delta Godavery for the year 1874-75.

Description of works	Amount of Estimate	Allotment for 1874-75 as per original Budget.	Allotment for 1874-75 as per revised statement forwarded with letter No. 2468 of 3rd Nov. 74 & sanctioned in G.O. No. 2585 dated 17th Dec. 74.	Total Expenditure in 1874-75 as now proposed	Amount given up.	Expenditure in 1874-75 up to December	Additional funds required.	Remarks.
Improving Bicavole drain.	60,730	17,000	11,101	8,101	3,000	6,582	"	Owing to the full width of the Drain having been completed with considerable saving
Do Bank Canal	106,880	"	28,200	22,978	5,222	11,008	"	Owing to the late closing of it's head caused by unexpected delays.
Compensation for land	56,800	5,500	5,751	251	5,500	251	"	Owing to dilatory action on part of the Revenue authorities.
Chappella Rock on Bank Canal	15,200							
Rest Houses	10,000	4,500	12,451	11,451	1,000	9,043	"	Saving on the work.
Head Sluices on Coringa Canal.	16,000	3,000	3,700	2,200	1,500	1,378	"	Owing to delay of contractors in carrying out the work.
Minor Channels on Do	8000	4,900	5,000	3,500	1500	1697	"	Owing to delay in submitting estimates.
Improving Thoolialaga drain.	131,310	20,000	1,112	112	1,000			
			2,999	11,721	"	1,723	8,722	
					18,722	—	*8,722	
					* 8,722			
					10,000			

Net amount surrendered Rs. 10,000

Dowlaishweram
1st February 1875

C. Beatty - Major R.E.
District Engineer, Godavery

No 3364 District Engineer's office Godaveri
Dowlaishweram the 14th February 1876

From

Major J. Beatty R.E.
District Engineer Godavery

To

Lieutenant Colonel J. Mullins R.E.
Chief Engineer for Irrigation
Madras

Encl. 1
1 Statement

Sir

I have the honor to inform you that the officer in charge of the Eastern Delta Range now finds it necessary to surrender Rupees 10,000 under the head Extraordinary as shown in the accompanying Statement of Savings and Demands.

2. In my letter No 2468 of 3rd November 74 I expressed the opinion that it was doubtful whether he could spend the whole of his allotments under the above head, and judging by the progress up to date it seems to me highly improbable that he can do more than he has now undertaken; if indeed he is able to do so much.

3. More might certainly have been done and possibly the whole of the year's grants been utilized had the Range officers in the Eastern and Western

Rec'd 1st Feb 1876

Rec'd 1st Feb 1876

No 3364
Rec'd 14th February
Received 15th February

To the Chief Engineer
for Irrigation
Madras

Dated 14th February 1876

No: 3364

Encl. as

Surrendering Rupees
10000 under the head
Extraordinary.

R. No: 420C. 12-2-76

Dated 28th Feb 1876

Copy forwarded to the Secretary to Government P.W.D. with reference to his Memo No 2755 dated 22nd

Western Deltas been provided throughout the year with two efficient assistants instead of one; and as Government are I believe desirous that the Project works in both Deltas should be pushed on as rapidly as possible, I think it right to take this opportunity of urging the necessity of raising the strength of the District Establishments to what it was a year since, before Mr. Hannan and Mr. Walch proceeded on furlough. Any reduction falls especially on the expenditure under Extraordinary as its effect is to reduce the Establishment in the Delta Ranges.

In the Western Delta Lieutenant Dorward hopes to spend the whole of his revised allotments amounting to Rupees 161,000 but there is no prospect of his being able to do more, so that the whole of the sum now surrendered viz Rs 10,000 is available for transfer to other Districts.

I have the honor to be
Sir
Your most obedient servant
P. Beatty Major R.E.
District Engineer Godavery.

2nd D.N.
"

P. W. D.

Proceedings of the Madras Government,

Under date the 187 .

Read the following:—

From the District Engineer Godavery } CN. No. 3364 dt 1st Feby 75.
Gl. Cir: 420C dt 13th Feby 75.

The transfer to the Polibaga drain of Rupees 8722 from the sums surrendered from other Local Fund works of the Eastern Delta is approved, and the surrender of the net sum of Rupees 10,000 from the allotment for that Delta will be reported to the Government of India.

M. No. 4208 13-2-75.

Copy of the above forwarded to the Government of India.

My. 6/2/75.

To Engr Godavery
Ch: Engr for Irrign
Secretr P. W. Accts
Dept to Godavery 13-2-75.

Dept 26-2-75.

India -

Forwarding copy of Proceedings approving of the transfer to the Toolia baga drain of Rs. 8722. in the Godavery Dt. from the sums surrendered from other Loan Fund Works of the Eastern Delta -

830

Govt. of Madras. 1875.

PUBLIC WORKS.

To

The Chief Engr. Godavery
&
Secy. to Govt. of India

Dated

Rcvd.

Encl.

G. O., 13 Feb 1875, No. 420 C
420 D

Nos 328-328 G.

Toolia baga drain Godavery Dt. The transfer to the Rs. 8722 from the sums surrendered from other Loan Fund Works of the Eastern Delta approved & the surrender of the net sum of Rs. 10,000 from the allotment for that Delta be reported to the Govt. of