Archives I—10,006—16-8 77.

(1) Number of pages 16 12. Twelve.

(2) Date of repair 13-10-86

(3) Initials of the Referencer Lens

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P. W DEPARTMENT

G.O. No. / B.P. No.	1233 W	Press. / ~~Mis.~~
Dated	11-3-1878	19~~7~~.

Not to be folded or roughly handled

A-K

1233/1

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

11th March 1878, No. 1,233 W.

Buildings and Roads.

Military Works.

Read the following paper :—

No. 124. From Captain R. F. MORRIS, R.E., Acting District Engineer, Trichinopoly, to the Chief Engineer, Public Works Department, dated Trichinopoly, 9th February 1878, No. 916.

I HAVE the honor to submit a revised estimate, with comparative statement, for re-roofing the European Detail Hospital at this station.

2. The original estimate was based on the supposition that a considerable proportion of the timber in the old roof could be used for the new; but it has been found on taking down the old roof that there is hardly any timber in it fit to be used again, and to this cause alone is due the excess over the original estimate, amounting to Rupees 1,320. From this, however, may be deducted Rupees 400 which is the amount that will probably be realized by the sale of the old materials, leaving a net increase of Rupees 920.

3. I would request that this amount may be transferred from the grant sanctioned in G.O., No. 635 W, dated 24th August 1877, for the construction of new wells* in the lines of the 19th and 38th Regiments. These wells can be much more easily completed a few months hence, and they are not at all urgently required now, an abundant supply of water being obtainable from existing wells.

*Rupees 1,370.

No. 125. ORDER THEREON, 11th March 1878, No. 1,233 W.

UNDER the circumstances explained in the foregoing letter the revised estimate of Rupees 15,020 (exclusive of Rupees 400, value of old materials,) for re-roofing the European Detail Hospital at Trichinopoly is sanctioned.

2. The additional amount required for the work, viz., Rupees 920, is transferred from the sum of Rupees 1,370 appropriated in G.O., No. 718 W, of 11th September 1877, for wells in the Native Infantry Lines at Trichinopoly.

3. This sanction has been registered as Imperial No. 116 B of 1877-78.

(True Extract.)

Colonel, R.E.,
Secretary to Government, P.W.D

To the District Engineer, Trichinopoly.
,, Examiner of Public Works Accounts, with Estimate.
,, Military Department.

Fwd. T. D. Ryan.

Spare Copies

BUILDINGS AND ROADS.
MILITARY WORKS.

Govt. of (1878) Madras.

PUBLIC WORKS.

To

The DISTRICT ENGINEER
TRICHINOPOLY.
&c., &c., &c.

Dated Madras 1878.

Dear Sir,

Ref. Ltd.

G. O., P.W. Dept., No. 1,193 W.

MADURA.

Nos. 124-125.

Improving Dispensary at Thirumangalam.

The revised estimate for re-roofing the above building, and the balance of funds required appropriated by transfer.

Treasury Department

Treasury Office Victoria

Treasury Office Fiji

Comparative Statement of Receipts & Expenditure for the Colonial Hospitals of

Original Estimate | Revised Estimate

Particulars	Daily Rate Per annum	Daily Rate Per annum	Estimate	Remarks
Removing Quarters	24 @ 8/	12 @ 20/	8/	12
Demolishing Do	192 @ 2/6	48 @ 192 @ 2/6	48	
" Repairing	2200 @ 2/100	36 @ 2200 @ 2/100	36	
Erecting Temporary	8700 @ 1/100	1218 @ 8700 @ 1/100	1218	
Plastering	100 @ 3/	150 @ 100 @ 3/	150	
Whitewashing	635 @ 9	47 93	635 @ 9	47 93
Roofing Do Boundary with Combrey & Raffia Leaf Screens Nails Flat & Spanish and Chinaman Timber				
Roofing Do Do & Raffia Nails & Flat & Spanish	108 37	3796 @	108 35 17	3790 @ 2065
Roofing Dwelling Verandah with Old Palmyrah & Cane Combrey and Raffia Screens, Nails Flat & Spanish Mixing	775 92	1705 @	775 31 17	2410 2 @ 7852
Roofing Cane Verandah with Palmyrah Raffia Screens Nails Flat & Spanish & Chinaman Do Mixing Old Palmyrah Raffia from the Buildings	28 228	620 @	28 28 17	926 12 @ 296 12
Flooring Ridge Pantiles with Cane Palmyrah Screens, Nails, Flat & Spanish & Chinaman Do Mixing Old Palmyrah Raffia from the Buildings	1915 11	2146 @	1915 33 17	6456 11 @ 6301 11
Seating and Fences with Unserviceable Old Iron from the Buildings	28 62	1736 @	29 62 @	1798 @ 62
Cutting for Do Drains				
Cane Verandah Corbels	92 1 @ 3/	92 @	92 1 @ 3/	92 @
Seating Wingfold & Partition	555 3 8 @	6928 @	555 3 8 @	6928 @
Combrey Work	144 2 8 @	360 @	144 2 8 @	360 @
Wood Boiling and Tarring	270 1 8 @ 9/	605 @	270 1 8 @ 9/	605 @
Whitewashing Quarters	24 1 @ 2/6	24 @	24 1 @ 2/6	24 @
Cutting Flowering Plants Cane Verandah	2025 6 @ 3/	7596 @	2025 6 @ 3/	7596 @
Fine Matting & Railing in Wards			85 6 @	32 4 @ 32 4
Scaffolding	30 @		30 @	

Total	13500 53	14822 23
Timber	5990 9	5971 19 1 3 @

Total Estimate Expenditure	13100 @	15420 @ 2072 @ 15072 @
Deduct Decrease Amount		13100 @ 2072 @

Total Balance	1320 @	1320 @
Deduct Balance of Old Estimate	400 @	400 @

Old Palmyrah Roofs not to be used as such in future and all covers now removed to be burnt and the Pole Couples required not obtained. To Combrey roof used.

Good Palmyrah not to be obtained either in local market or at Nagapalam. To Combrey roof used.

Total from Ground surface to Ridge of Roof in the Centre of Ward 62 ft. Do Cubic Space was required

Balance Voted Remaining @ 920 @

Treasury Office Victoria 9th February 1878

H. Moss Capt R.E. Colonial Engineer

H. Moss Captain R.E. Executive Engineer

Friedrichspolg 9th Febry 1875

Sir

Herewith I beg to forward
Estimate for Repairs of Hospital

Comparative Estimate
for Repairing the Roof
of Civil Hospital &
Outhouses

Recd Engineer Office
Friedrichspolg 9th Febry 1875.

No 916.

From

The Executive Engineer
Friedrichspolg.

To

The Chief Engineer
&c &c &c
Madras.

Sir,

I have the honor to submit
an revised Estimate, and the Comparative Statement
for Rs 7 eight thousand Seven hundred Rupees all
this Station.

The Original Estimate was based
on the supposition that a considerable pro-
portion of the timber in Herald roof could
be used for the new; but it has been found on
taking down the Old roof that there is hardly
any timber in it fit to be used again,
and that the Quantity in use is not the excess over
the Original Estimate, amounting to Rs 1320-
From the Amount may be deducted Rs 400-
which is the amount that will probably be
realised by the sale of the Old Materials,
leaving a net excess of Rs 920-

I would request that

2

the amount may be transferred from the
grant sanctioned in C.O. Ltr dated 24th August 1877
for the Construction of New Wells in the
Lines of the 19th & 38th Regts. Should Colonel Cox
see much more easily Completed as from the
Lines, and they are not at all Unguarded as are
now, and Calcutta Safety of Water be ensured
obtainable from Existing Wells.

Rs 1370

I have the honor to be
Sir.
Your most obedient Servant.
[illegible] Capt R.E.
Agt for Erection Engineers.

Roads & Buildings.

From District Engineer
Trichinopoly

No. 916

Dated. 9th February 1878.

Enclosures. 2.

Go. 11-9-77 No 718 W.
" 5.3.77 " 757.
" 24.8.77 625 W.

Forwards Revised Estimates with Comparative Statements for Repairing the European Detached Hospital and obtains Sanction to the excess amount of Rs 920 thereby required to the work forming another work with that mentioned.

Cn 7.3.78

No. 1233 W Public Works Department.

1233/7

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Under date the 1st March 1878

Read the following :—

From The Dist. Engr. Trichinopoly (Ste) No. 916 dt 9th Feby 1878)

Under the circumstances explained in the foregoing letter the revised estimate of Rs 1820 (exclusive of Rs 600 value of old materials) for repairing the European Detached Hospital at Trichinopoly is sanctioned

2. The additional amount required for the work, viz Rupees 920, is transferred from the sum of Rs 1370 appropriated in Go. No. 718 W

11th September 1877 for wells
in the Native Infantry
lines at Spetchinsky.

607 — 5.3.78

This cancels has been
registered as Infantry 1619
of 17.78.

R.E. Spetchinsky
for Lt. Col. Field Engrs
Military Dept
Mdt. 15-3-78

Add. Co. 7.3.78

Ch. Doc. 1877

Sept. of 1878 Items

PUBLIC WORKS.

To N. B. Buchanan

Dated

Passed

Rec'd. Rec'd.

G. O. H Iowa 1878, No. 1233w

Nos. 124-125

European Detail Hospital at Leavenworth. The sum solicited for re-roofing the — barracks, and the balance of funds required appropriated by transfer.

Ans. Sept 30

42