Archives 1—10,000—6-10-76.

(1) Number of pages 14

(2) Date of repair 28.7.96

(3) Initials of the Referencer COMP

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P.W. DEPARTMENT

G.O. No. 2291-W Press.
B.P. No. Mis.

Dated 27-5-1878 197-.

All.

Not to be folded or roughly handled

2291
1

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

27th May 1878, No. 2,291 W.

Buildings and Roads.
Civil Works.

Read the following papers :—

No. 308. Endorsement of the Chief Secretary to Government, Judicial Department, dated Ootacamund, 22nd May 1878, No. 848.

Proceedings of the Board of Revenue, dated 9th May 1878, Mis. No. 4,642.

From Major J. O. HASTED, R.E., Superintending Engineer, Kistna, to the Collector of Kistna District, dated Bezwada, 5th February 1878, No. 150.

I HAVE the honor to forward herewith an estimate, amounting to Rupees 1,550, for repairing the Repalli Taluq Cutcherry which requires the sanction of Government as the amount exceeds one-fourth the value of the building, and to request that it may be substituted for the estimate amounting to Rupees 670 which was approved by Mr. Leman in November 1876.

2. When work was commenced on the original estimate, it was found that wood work of the roof was so decayed that it would be necessary almost to re-roof the building. Soon after this Mr. Leman visited Repalli, and at his request an estimate was prepared for improving and enlarging the old building which amounted to Rupees 7,600, and meanwhile the work was stopped. I subsequently visited Repalli myself, and the amount of the improvement estimate being so large that there was little probability of the work being undertaken for years, and as it was absolutely necessary that the roofing which had been removed should be replaced and the old roof which was in a dangerous state renewed, I ordered a revised estimate to be prepared for repairs and the work to be carried on accordingly which was the only course open to me.

3. The actual value of the building itself is small ; but jail wards,* with out-houses, &c., have lately been constructed in connection with it, and I am disposed to think that when these repairs are completed the cutcherry will be a good one, though, of course, it cannot compare with the new 1st-class cutcherries.

* Cost Rupees 5,491.

4. I shall shortly forward to you the plans and estimates for the improvements suggested by Mr. Leman, and it is possible that we may decide on some modification of them which may be carried out at a reasonable expense if it is absolutely necessary that additional accommodation should be provided.

No. 810.

SUBMITTED, through the Board of Revenue, for the sanction of Government.

MASULIPATAM,
8th February 1878.

(Signed) D. PURUSHOTHAMAYA,
Deputy Collector
for Collector.

SUBMITTED for the sanction of Government.

(True Copy and Extract.)

(Signed) C. A. GALTON,
Acting Secretary.

TRANSFERRED to the Judicial Department.

OOTACAMUND,
21st May 1878.

(Signed) C. G. MASTER,
Secy. to Govt., R.D.

APPROVED, and transferred to the Public Works Department for issue of the necessary orders.

(Signed) D. F. CARMICHAEL,
Chief Secretary.

No. 309. ORDER THEREON, 27th May 1878, No. 2,291 W.

THE estimate is sanctioned for execution from funds at the disposal of the District Engineer.

2. This sanction has been registered as Provincial No. 34 B of 1878-79.

(True Extract.)

(Signed) E. A. FOORD, Colonel, R.E.,
Secretary to Govt., P.W.D.

(True Copy.)

Under Secy. to Govt., Major, R.E.,
P.W.D.

To the District Engineer, Kistna.
" Examiner of Public Works Accounts.
" Revenue Department.

Exd. E. C. Shunker.
Spare Copies

2211

BUILDINGS AND ROADS.
CIVIL WORKS.

Subd. of (1878) Madras.

PUBLIC WORKS.

To

The DISTRICT ENGINEER,
KISTNA.
&c., &c., &c.

Dated May 1878.

Issued

R. I. Encl.

G. O., 27th May 1878, No. 2351 W.

MAY.

Nos. 303-309.

Revenue Dept.

Mis. No. 4642 — 291/87

Proceedings of the Board of Revenue.
Dated 9th May 1878

Read the following;

No. 150.

From, The Superintending Engineer
Kistna District

To, The Collector
Kistna District

Sir,

I have the honor to forward herewith an estimate amounting to Rs 1550 for repairing the Repalli Taluq Cutcherry which requires the sanction of Government as the amount exceeds ¼th value of the building and to request that it may be substituted for the estimate amounting to Rupees 670 which was approved by Mr. Leman in November 1876.

2. When work was commenced

Enclosure Estimate to be returned when sanctioned

on the original Estimate it was found that wood work of the roof was so decayed that it would be necessary almost to re-roof the building. Soon after this Mr Lennan visited Ripalli and at his request an Estimate was prepared for improving and enlarging the old building which amounted to Rs 7600 and meanwhile the work was stopped. I subsequently visited Ripalli myself, and the amount of the improvement Estimate being so large that there was little probability of the work being undertaken for years, and as it was absolutely necessary that the roofing which had been removed which should be replaced, and the old roof which was in a dangerous state renewed, I ordered a revised Estimate

Estimate to be prepared for repairs and the work to be carried on accordingly, which was the only course open to me.

Cost Rs 5491

3. The actual value of the building itself is small, but jail wards, without-houses &c have lately been constructed in connection with it, and I am disposed to think that when these repairs are completed the Cutcherry will be a good one, though of course it cannot compare with the new 1st Class Cutcherries.

4. I shall shortly forward to you the plans and Estimates for the improvements suggested by Mr Lennan, and it is possible that we may decide on some modification of them which may be carried out

out at a reasonable expense if it is absolutely necessary that additional accommodation should be provided.

Supt Engrs Office R.C.
Camp Bezwada
5th February 1878

Have the
/sd/ J. Hashed Major R.E.
Superintending Engineer

No 810.

/True Copy/

Submitted, through the Board of Revenue, for the sanction of Government.

Kistna Dt Collrs
Kachari, Masulipatam
Dated 8th Feb 1878

/sd/ D. Punchothamaya
Dy for Collector

To. The Secretary to the Board of Revenue, Madras.

Submitted for the sanction of Government.

/True Copy Extract/

Actg Secretary.

To. The Secretary to Govt R.D.
with estimate to be returned.

No 2291 W

Public Works Department.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the 27 May 1878

Read the following :-

Endorsement in the Judicial Dept } A.R. No 348 of 22nd May 1878
on Rev No 1064 of 30 Apl 1878 }

The estimate is sanctioned for execution from funds at the disposal of the District Engineer.

23.4.78

This sanction has been registered as Provincial No 34 B of 1878.

Sanctioned
27 May 1878

No 6084

Chief Secy to Govt

Chief Engineer
Revenue Board

Sanctioned
Rs 20,39.

Proceedings of the Board of Revenue
Fasly 1287

Read 13th May 1878
Aug 22nd Encl. 1.

Submitting the Estimate from the Executive Engineer Cocanada Division for sanction for expenditure amounting to Rs 1,500 for repairing the Choultry at Pithapuram.

Rec'd 23 May 1878
Returned 24 May 1878

Cir 23.5.78. Rec'd 27.5.78
D.L. Sent 6th May

No. 848

Approved and transferred to the Public Works Department for issue of the necessary orders.

By Order
Chief Secretary

To Secretary to Govt
22nd May 1878
to the Public Works Department.

To Engr Kistna
Engr Mr Cantr Works & Estimates
Revenue Dept

Dated 10-6-78

2291

Govt. of (1878) Madras.

PUBLIC WORKS.

To

Dated 21 May

Issued

Recd. Encl.

G. O. 27th May 1878, No. 2291

No.

Repalle Taluq Cutcherry, Kistna

The estimate for the Repair of the —, sanctioned.