Archives I—10,006—1

(1) Number of pages 28

(2) Date of repair 20-10-8

(3) Initials of the Referencer long

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

Public works DEPARTMEN

G.O. No. 4260 (W)
~~B.P. No.~~
Press.
~~Mis.~~

Dated 6-11-1878 ~~197~~.

297.

Not to be folded or roughly handled

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

6th November 1878, No. 4,260 W.

General.
Account.

Read the following papers :—

No. 54.

PROVINCIAL.

PART I.—Irregularities with respect to Estimate for the Month of July 1878.

Item Number.	Particulars.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE. *Nilgiri.*			RS.	RS.	RS.	RS.		No. 55. ORDER THEREON, 6th November 1878, No. 4,260 W.
1	A road from Government house to Private Secretary's house.	2	May 1878 ..	..	651	651	122	The District Engineer reports under date the 15th July 1878, that an estimate is being prepared, and that it will be submitted to Government shortly.	1. See paragraph 1 of G.O., No. 2,846 W, dated 2nd October 1878.
	Total ..	..	..	..	651	651	122		
	EXCESS OVER ESTIMATE. *Nilgiri.*								
2	Government house at Norwood ..	13	June 1877 ..	21,500	2,16,442	1,94,942	2,925	The Examiner has nothing to add to his remarks in the Objectionable Item Statement for April 1878. Specially reported to Government in *letter, No. 18 B,* dated 4th October 1878.	2. Orders will very shortly be passed.
	Presidency.								
3	Vepery Female Hospital ..	4	March 1878 ..	1,525	2,639	1,114	..	The excess is due to additional works which were considered necessary and have been carried out. A revised estimate will be sanctioned shortly. The District Engineer reports as above under date the 5th June 1878.	3. No time should be lost in sanctioning the revised estimate. The Superintending Engineer will take immediate steps in that direction.
	Presidency.								
4	Repairing and cleaning the main drain in the Government house compound and altering the fencing.	2	May 1878 ..	80	752	672	..	A reply is awaited to a reference by this office, dated the 26th July 1878.	4. *Vide* paragraph 5 of G.O., No. 2,846 W, dated 2nd October 1878.

4260
1

PART I.—Irregularities with respect to Estimate for the Month of July 1878—*continued.*

Item Number.	Particulars.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.	Orders by Local Government.
				RS.	RS.	RS.	RS.		
	Nellore, Northern.								
5	First-class Taluk Cutcherry at Kanyagiri.	4	March 1878.	[illegible]	[illegible]	[illegible]	..	This Office has nothing to add to the remarks in the Objectionable Item Statement for April 1878.	5. The District Engineer telegraphs that four tenders have been sent to the Range Officer, but that the estimate had not been received on the 2nd October. The Range Officer by failing to carry out the orders of Government has incurred a very grave responsibility. Full explanation will be required.
	Hosur.								
6	Range Officer's quarters at Hosur.	1	July 1878.	[illegible]	[illegible]	[illegible]	[illegible]	No reply received to a reference made by this office, dated the 2nd October 1878.	6. Steps should be taken to remove the objection at an early date.
	Jeypore Ghaut.								
7	Constructing a Sub-Divisional and an Overseer's Office at Salur.	2	May 1878 ..	[illegible]	[illegible]	[illegible]	..	No reply received to a reference made by this office, dated the 29th July 1878.	7. See paragraph 4 of G.O., No. 2,848, of the 2nd October 1878, in which Ganjam was wrongly entered for Vizagapatam, to which district the order was some time since despatched.
		..		[illegible]	[illegible]	[illegible]	[illegible]		

4260/2

PART II.—Irregularities with respect to Appropriation for the Month of July 1878.

Item No.	Particulars.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION.			RS.	RS.	RS.	RS.		
	Nilgiri.								
1	A road from Government house to Private Secretary's house.	1	June 1878 ..	..	651	651	122	A reply is awaited to a reference by this office, dated the 6th September 1878.	8. See paragraph 1.
	Presidency.								
2	Repairing and cleaning the main drain in the compound of Government house and altering the fencing.	2	May " ..	..	675	675	..	A reply is awaited to a reference by this office, dated the 20th July 1878.	9. See paragraph 4.
	Vizianagram.								
3	Constructing a wooden house for tide gauge at Vizagapatam.	1	June " ..	..	590	590	69	The District Engineer reports under date the 5th September 1878, that the work has been proceeded with in anticipation of provision of funds.	10. See paragraph 12 of G.O., No. 3,810 W, dated 2nd October 1878.
	Trichinopoly.								
4	Constructing a second-class Police Station house at Streerungum.	2	May " ..	..	550	550	..	The work has been commenced in anticipation of provision of funds. The District Engineer has been asked to state his authority for the irregular expenditure.	11. See G.O., No. 2,848 W, dated 2nd October 1878.
	Total ..	..	..	..	2,466	2,466	191		
	EXCESS OVER APPROPRIATION.								
	Bangalore.								
5	Tools and Plant (repairs and catalogue).	1	July 1878 ..	255	803	548	518	A reply is awaited to a reference by this office, dated the 2nd October 1878.	12. The information is not clear enough to allow of orders being passed.
	Total ..	..	..	255	803	548	518		

Miscellaneous Irregularities.

Division.	Name of Work, &c.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	No. of Works.	Amount of Estimate.	Amount expended.	Remarks by Examiner.	Orders by Local Government.
	I.—WORK COMPLETED WITHOUT ESTIMATE.				RS.	RS.		
Vizianagram ..	Constructing a wooden house for tide gauge at Vizagapatam.	2	May 1878 ..	1	..	590	The sanction of Government is required to enable this office to pass the expenditure.	13. See paragraph 10.
			Total ..	1	..	590		
	II.—COMPLETION REPORTS NOT SUBMITTED TO THE EXAMINER.							
	Work above Rupees 2,500.							
Negapatam ..	Deputy Tahsildar's cutcherry and sub-jail with out-houses at Vadarnien.	..	October 1877 ..	1	11,556	13,475	Completed in October 1877	
	Works below Rupees 2,500.							
Do. ..	....	..	..	2	3,265	3,787	Government are particularly requested to impress upon the District Engineers the importance of a more punctual submission of completion reports.	14. The Chief Engineer, Public Works Department will issue a Circular order on the subject.
Bangalore ..	....	..	..	3	264	264		
Chittur ..	....	..	..	1	100	100		
Godavari Eastern Delta.	....	..	..	3	1,145	1,336		
Cumbum ..	....	..	..	2	836	752		
Palghat ..	....	..	..	1	100	101		
Polur ..	....	..	..	1	125	126		
Tanjore ..	....	..	..	1	1,576	1,576		
Tinnevelly ..	....	..	..	1	74	74		
Virudachalam ..	....	..	..	1	640	640		
			Total ..	16	19,681	22,239		
	Work Abstracts for works above Rupees 10,000 not submitted to the Examiner.							
Madnapalli ..	New Taluk cutcherry at Kadri ..	..	..	1	33,078	20,508	Without these monthly abstracts of work done, this office is unable to check an impending excess over an estimate by an examination of the rates at which the Executive Office is working.	15. Do. do.
Do. ..	Do. do. at Madnapalli.	..	..	1	29,888	28,695		

4260/3

Miscellaneous Irregularities—continued.

Division.	Name of Work, &c.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	No. of Works.	Amount of Estimate.	Amount expended.	Remarks by Examiner.	Orders by Local Government.
	Work Abstracts for works above Rupees 10,000 not submitted to the Examiner—contd.				RS.	RS.		
Nilgiri ..	Government house at Norwood ..	..	..	1	21,500	2,16,442	Without these monthly abstracts of work done, this office is unable to check an impending excess over an estimate by an examination of the rates at which the Executive Office is working.	
Do. ..	New road from Ootacamund to Coonoor.	..	..	1	14,478	8,307		
Nellore, Northern ..	Sub-jail at Kandukur	..	..	1	10,000	8,288		
Architect ..	Tirumal Naick's Palace	..	..	1	1,28,620	78,529		
			Total ..	6	2,37,556	3,69,769		

(True Extract.)

Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintending Engineers concerned.
" Chief Engineer, Public Works Department.
" Examiner of Public Works Accounts.

Exd. E. C. Shunker.
Spare Copies

GENERAL.
ACCOUNT.

Govt. of [1878] Madras.

PUBLIC WORKS.

To

The SUPERINTENDING ENGINEERS
CONCERNED.
&c. &c. &c.

Dated November 6th.

Issued

Recd. *Recd.*

G. O., 6th *November* 1878, *No.* 4,260 W.

NOVEMBER.

Nos. 54-55.

Objectionable Items.—Passing orders on the Statement of — in the accounts of Executive Officers for July 1878 under Provincial.

2479 W d/ 2/9/78
2848 W d/ 2/10/78
2848 W d/ 2/10/78

260
X

No. 11785

From
The Examiner,
Public Works Accounts,

To
The Secretary to Government,
Public Works Department,
Fort Saint George.

Dated 19th } October } 1878.
Recd. 21st }

No.

Forwards for the orders of the Local Government a Statement of Objectionable Items in the Accounts of Executive Officers for the month of July 1878, under Provincial.

Lindsay Gordon

Examiner, P. W. Accounts.

Cir 28.10.78. Retd 4-11-78
Rcd 24/10/78

With orders.

Provincial.

PART I.—Irregularities with respect to Estimate.

Item No.	Particulars.	Number of appearances in Statement of Objec. Items	Month in the Acct. of which object. appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Estimate *Nilgiri*								Local No. 4200 W dated 16th Nov/78
1	A road from Government House to Private Secretary's house	2	May/78	"	651	651	122	The District Engineer reports under date the 15th July/78 that an Estimate is being prepared and that it will be submitted to Government shortly.	1. See paragraph 1 of G.O. No. 3846 W dated 3rd Oct/78
			Total	"	651	651	122		
	Excess over Estimate *Nilgiri*								
2	Government House at Norwood	13	June/77	2,500	2,16,442	1,94,942	2,925	The Examiner has nothing to add to his remarks in the Objectionable Item Statement for April/78. Specially referred to Government in letter [illegible]	2. See ~~G.O. No.~~ W dated ~~Octr. 1878~~ Orders will very shortly be passed. M.B. 16/10
	Presidency								
3	Vepery Female Hospital	4	March/78	1625	2,739	1114	"	The excess is due to additional works which were considered necessary and have been carried out. A revised Estimate will be sanctioned shortly. The District Engineer reports as above under date the 10th June/78.	3. No time should be lost in sanctioning of the Revised Estimate. The S.E. will take immediate steps in that direction.
	Presidency								
4	Repairing & cleaning the main drain in the Government House compound and altering the fencing	2	May/78	80	752	672	"	A reply is awaited to a reference by this Office, dated the 26th July 1878.	4. Vide paragraph 5 of G.O. No. 3840 W dated 3rd Octr. 78
	Nellore Northern								
5	First Class Talug Cutcherry at Kanighiri	4	March/78	29,650	30,895	1245	"	This Office has nothing to add to the remarks in the Objectionable Item Statement for April/78.	5. The P.E. telegraphic reminder that have been sent to the Ranger office that the [illegible]

5/2 60
5

Item No.	Particulars.	Number of appearance in Statement of Objectionable Items	The month in the accounts in which objection first appeared	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Excess over Estimate (Contd.) Hosur								
6	Range Officer's Quarters at Hosur	1	July/78	5800	6090	290	290	No reply received to a reference made by this Office dated the 2nd October/78.	6. Steps should be taken to remove the objection at an early date.
	Ongole Chat?								
7	Constructing a Sub Divisional and an Overseer's Office at Calear	2	May/78	1595	1925	330	„	No reply received to a reference made by this Office dated the 26th July/78	7. See paragraph 8 of G.O. No. 3846 of the 2nd October, 1878, in which Ganjam was wrongly entered for Vizagapatam to which district the expenditure was some time since despatched
				60,130	258743	198113	3218		

Reply has not been received in the Office 23rd October. The [illegible] by failing to comply the [illegible] [illegible] responsibility. Full explanation [illegible]

[Exr. Wks. Form No. 285.] [Chap. XX., Sec. ii., Para. 50.] [P. W. D. Form No. 50, Provincial Part II.]

Provincial

PART II.—Irregularities with respect to Appropriation.

Item No.	Particulars.	Number of appearance in Statement of Objection Items	Month in the accounts in which objection first appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Appropriation Nilgiri								
1	A road from Government House to Private Secretary's House	1	June/78	„	651	651	122	A reply is awaited to a reference by this Office dated the 6th September/78.	8. See paragraph 1.
	Presidency								
2	Repairing & Cleaning the main drain in the Compound of Government House and altering the fencing	2	May/78	„	695	695	„	A reply is awaited to a reference by this Office dated the 26th July/78.	9. See paragraph 4.
	Vizianagram								
	Constructing a wooden house for tide gauge at Vizagapatam	1	June/78	„	590	590	69	The District Engineer reports under date the 5th September/78 that the work	10. See paragraph 12 of G.O. No. 3846 of 2nd Octr. 78.

E/2 60

Item No.	Particulars.	Number of Appearances in Statement of Objections	The month in the book of which Objection first appeared	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
								has been proceeded with in anticipation of provision of funds.	
	Without Appropriation (contd) Trichinopoly								
4	Constructing a 2nd Class Police Station house at Srirangam	2	May/78	..	550	550	..	The work has been commenced in anticipation of provision of funds. The District Engineer has been asked to state his authority for the irregular expenditure.	11. See G.O. No. 2848 dated 2nd October 1878.
			Total	..	2466	2466	191		
	Excess over Appropriation Mangalore								
5	Tools and Plant (Repairs & Renewals)	1	Feb/78	255	803	548	518	A reply is awaited to the reference from this Office dated the 2nd October/78.	12 The information [illegible] Clear Excess & allow of orders being passed. 20.10.78.
			Total	255	803	548	518		

T.O.

4260

Item No.	Particulars.		Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.

7

Miscellaneous Irregularities

Division		Name of Work &c.	Number of Items	Month in which appear the Accounts [illegible] appeared	No. of Works	Amount of Estimate	Amount Expended	Remarks by the Examiner	Orders by Local Government
	I	Work completed without Estimate							
Vizianagram		Constructing a wooden house for tide gauge at Vizagapatam	2	May/78	1	.	590	The sanction of Government is requested to enable this Office to pass the expenditure.	13. See paragraph 10.
				Total	1	.	590		
	II	Completion Reports not submitted to the Examiner							
		Work above Rupees 2500							
Nagapatam		Deputy Tahsildars Cutchery and sub Jail with out-houses at Vedaranium	.	Oct/77	1	11556	13475	Completed in October 1877	
		Works below Rupees 2500							
Nagapatam					2	3265	3787	Government are particularly requested to impress upon the District Engineers the importance of a more punctual submission of Completion Reports.	14. The Chief Engineer, P.W.D. will issue a circular order on the subject.
Bangalore					2	264	264		
Chitter					1	100	100		
Godavery E. Delta					3	1145	1336		
Kumbum					2	836	752		
				Carried over	11	17166	19714		

26

Excess Expendi.

Division	Name of Work &c.	Number of appearances in Statements of Excess	Months in which the Excess appeared	No. of Works	Amount of Estimate	Amount Expended	Remarks by the Examiner	Orders by Local Government
	Brought forward			11	17,166	19,714		
Palghat				1	100	101		
Salem				1	125	125		
Tanjore				1	1576	1576		
Tinnevelly				1	74	74		
Vriddhachalam				1	640	640		
	Total			16	19681	22230		

Work Abstracts for works above Rs 1000 not submitted to the Examiner

Division	Name of Work &c.	No. of Works	Amount of Estimate	Amount Expended	Remarks by the Examiner	Orders by Local Government
Madanapalle	New Taluq Cutcherry at Kadiri	1	32090	29570		
Do.	Do. Do. at Madanapalle	1	29100	25690	Without these monthly abstract 15	ditto
Nilgiri	Government House at [illegible]	1	22470	216442	of work done this office is	
Do.	New road from Ootacamund to Coonoor	1	8490	8007	unable to check an imperfect	
Nellore Northern	Sub Jail at Kandukur	1	17000	9058	any excess over an estimate	
Arcot	[illegible] Nawab's palace	1	128820	78529	beyond examination of the	
					rates at which the Executive	
	Total	6	237856	264769	Officer is working.	

S. K's Concerned
Ch. E. & P. W. D.
Ex. P. G. Accounts. Chaff 22-11-78

8 B

123 ✓

Govt. of (1878) Madras.
PUBLIC WORKS

To

7-11-

Dated

Issued

Recd   Read

G. O. 1 Nov   No. 1260 W

Nos. 54 & 55

Objectionable items.

Passing orders on the statement of — in the accounts of Executive officers for July 1878 under Provincial.

Enter in Reg.

(10)