Archives I—10,000—6-10-76.

(1) Number of pages 18

(2) Date of repair 13. 6. 86.

(3) Initials of the Referencer

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

PUBLIC WORKS DEPARTMENT

G.O. No. 9 W.
B.P. No. 10. W.

Press.
~~Mis.~~

Dated 4. 1. 1878 ~~197~~.

Not to be folded or roughly handled

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

4th January 1878, No. 9 W.

Buildings and Roads.
Civil Works.

Read the following paper:—

No. 15. Proceedings of the Madras Government in the Financial Department, dated 19th December 1877, No. 2,933.

ABSTRACT.—*Local Funds—Roads.*—Revised estimate, amounting to Rupees 11,730, for the construction of the Mahavinhulla Bridge, Calicut Circle, sanctioned.

No. 16. ORDER THEREON, 4th January 1878, No. 9 W.

ORDERED that the Mysore Government be addressed.

2. The sanction accorded in the above Proceedings of the Financial Department has been registered as Local No. 175 B, of 1877-78.

(Here enter No. 10 W, dated 4th January 1878.)

(True Extract.)

Colonel, R.E.,
Secretary to Government, P.W.D.

To the District Engineer, Malabar.
,, Examiner of Public Works Accounts, with Estimate.

Exd. S. T. Austin.

Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1878} Madras.

PUBLIC WORKS.

To

THE DISTRICT ENGINEER,
MALABAR,
&c., &c., &c.

Dated *January 4th.*

Issued

Recd. *Fwd.*

G. O., 4th January 1878, *No.* 9 W.

JANUARY.

Nos. 15-16.

Mahavinhulla Bridge, Malabar District.—The Mysore Government requested to contribute a further moiety in consequence of a revised estimate having been sanctioned for the construction of the —.

9/2

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

No. 10 W.

No. 17.

FROM
THE SECRETARY TO THE GOVERNMENT OF MADRAS,
Public Works Department,

To
THE CHIEF COMMISSIONER OF MYSORE.

No. 9 W, dated 4th January 1878.

SIR,—Adverting to Colonel Walker's letter of the 27th December 1873, in which the Mysore Government were requested to arrange for the disbursement of a moiety of the cost of the Mahavinhulla Bridge, I am now to forward a copy of the marginal Proceedings of this Government, and to request that a further sum of Rupees 550 may be disbursed, that amount being the half of the sum by which a revised estimate, which has been found necessary, exceeds the original estimate for the bridge in question.

I have the honor to be,
Sir,
Your most obedient servant,

Colonel, R.E.,
Secretary to Government, P.W.D.

FORT ST. GEORGE,
4th January 1878.

Exd. S. T. Austin.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of [1878] Madras.

PUBLIC WORKS.

To

THE CHIEF COMMISSIONER
OF MYSORE.

Dated January 4th.

Issued

Recd. Encl.

G. O., 4th January 1878, No. 10 W.

JANUARY.

No. 17.

REQUESTS a further moiety being contributed in consequence of a revised estimate having been sanctioned for the construction of the Mahavinhulla Bridge in the Malabar District.

Comparative Statement for Mahavinhullah Bridge on the 5th Section of Tambracherry Ghaut Road from Sultan's Battery to the Mysore Frontier.

Work.	As per Original Estimate				As per Revised Estimate				Increase				Decrease				Explanation.
Earthwork.	1825½	4566	..		1345	3364	..		..	..	..	..	480½	1202	..		Not quite so much earthwork required.
Revetment	260 7/9	325	..	..	260 7/9	1888	4	2	..	1563	4	2	..	..	..	..	Excess due to Rock for Revetment having to be blasted & much of it carted a long distance.
Ironwork.	..	8659	..	4	..	8961	8	11	..	302	8	7	..	..	..	..	Rate not quite sufficient.
Cost of Erection	..	350	..	..	..	350	..	..	..	..	..	..	..	..	..	..	
Painting Ironwork	..	100	..	..	..	100	..	..	..	..	..	..	..	..	..	..	
Sundries & Superintendence	..	739	9	8	..	93	14	11	..	..	..	..	..	645	10	9	Saving due to the Work being superintended for most of the time by a member of the permanent establishment.
		10630	..	..		1[illegible]30	..	..		1865 765	12 12	9 9		765	12	9	
					Net Increase Rs	1100	..	..									

Robt. B. Kennedy
Lt. Coll.
Distt. Engineer, Malabar.

H. Bailey Captain
Executive Engineer.

Calicut Range Office
Calicut 15th September 1877

Calicut
18th Sep 1877

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of [1878] Madras.

PUBLIC WORKS.

To

THE CHIEF COMMISSIONER
OF MYSORE.

Dated January 4th.

Issued

Recd: *Encl.*

G. O., 4th January 1878, No. 10 W.

JANUARY.

No. 17.

Requests a further moiety being contributed in consequence of a revised estimate having been sanctioned for the construction of the Mahavinhulla Bridge in the Malabar District.

Malabar

B No. 2

Ex. Sl. No. 7323/77

Engg. No. 12857/77

GOVERNMENT OF MADRAS.

FINANCIAL DEPARTMENT.

19th December 1877, No. 2933.

Local Funds—Roads.

Read the following paper :—

No. 154. *Proceedings of the Board of Revenue, dated 29th November* 1877, *No.* 5109.

Read again—

Proceedings, Board of Revenue, 3rd November 1877, *No.* 15,298 (*Mis.*).

Read the following letter from W. LOGAN, Esq., President of the Local Fund Boards, Malabar, to the Secretary to the Board of Revenue, dated Calicut, 12th October 1877, No. 558 :—

I have the honor to request that the Revenue Board will be pleased to move the Mysore Government to pay the Calicut Circle Board the sum of Rupees 550 provided in the current year's Local Fund Budget as contribution on account of the construction of the Mahavinhulla Bridge.

2. The revised estimate (enclosed herewith) for the work is Rupees 11,730. Deducting therefrom the amount of the original estimate, viz., Rupees 10,630, the difference is Rupees 1,100, a moiety of which is the sum now applied for.

The revised estimate for the Mahavinhulla Bridge, stated to have been sent with the foregoing letter, has not been received in this office. The President is requested to submit it at once.

2. On receipt of the revised estimate the Board will address Government for the recovery of Rupees 550 from the Mysore Government.

(A true Copy and Extract.)

(Signed) H. E. STOKES,
Secretary.

Read also—

Wrapper from W. LOGAN, Esq., President of the Local Fund Boards, Malabar, to the Secretary to the Board of Revenue, dated 10th November 1877, No. 664, submitting revised estimate.

The revised estimate amounting to Rupees 11,730 for the construction of the Mahavinhulla Bridge is submitted for the sanction of Government.

2. The estimate is in excess of the original one for Rupees 10,630, sanctioned in G.O., Financial Department, dated 12th September 1873, No. 1296, by Rupees 1,100, and the cause of the excess is clearly explained in the comparative statement accompanying the estimate. Half of the excess, viz., Rupees 550, for which credit has already been taken in the current year's Budget of the Calicut Circle is to be recovered from the Mysore Government. The Board therefore request that Government may be moved to pay the above moiety to the Circle Board.

Fin. No. 25

3. The Board note that the revised estimate does not bear the countersignature of the President.

(True Copies and Extract.)

(Signed) H. E. STOKES,
Secretary.

No. 155. ORDER THEREON, 19th December 1877, No. 2933.

The revised estimate involving an additional expenditure of Rupees 1,100 is sanctioned.

2. The Mysore Government will be addressed in the Public Works Department.

(True Extract.)

Under Secy. to Govt.

To the Board of Revenue.
„ Public Works Department, with two enclosures for return to Board of Revenue.
„ Accountant-General.

Exd. J. Wright.

19-8-73 No 2057
4-10 — 25 Mis
27-12 — 3079 A & 3079 B

Govt. of 1877 Madras.

FINANCIAL.

To

The BOARD of REVENUE,
&c., &c., &c.

Dated December, 19th.
Issued
Recd. Encl.

G.O., 19th December 1877, No. 2933.

DECEMBER.
Nos. 154-155.

Local Funds — Roads. — Revised estimate amounting to Rupees 11,730 for the construction of the Mahavinhulla Bridge, Calicut Circle, sanctioned.

Recd. 21 Dec

W. Dept 4-1-78

P. W. D. 5th Circle

9/8

P. W. G. dated 4th Jany. 1878.
No. 9 W.

Read abstract
Progs. in Finl. Dept. (G.O. No 2933 dated 19 December 1877.)

The sanction accorded in the above Pro: of the Financial Dept has been registered as Local No 175 B of 1877/78.

Ordered that the Mysore Govt. be addressed.

The Sanchon Ch.

G.O. No 10 W (4th Jany/78)

To the Chief Commissioner,
Mysore

Sir,

Adverting to Colonel Walker's letter of the 27th December, 1873, in which the Mysore Govt were requested to arrange for the disbursement of a moiety of the cost of the Maravinhalla

D.E. Malabar
Ex. E. W. A. with Estimate

Despd - 11.1.78

Bridge, I am now
to forward a copy
of the marginal Proceedings of
this Court, ~~&c~~ and
to request that a
further sum of
Rs 550 may be
disbursed, that
amount being the
half of the sum
by which a revised
Estimate, which have
been found necessary,
exceeds the original
Estimate for the
Bridge in question.

EMF
29/12

No 9 W. d/4th Jany/78

[illegible] Deptl 2-1-77

Despd - 11-1-78
with 1 Copy of Inls
80 —

C013426

Govt. of {1877} Madras

PUBLIC WORKS.

To the D. E. Malabar

W
7-1

Dated

Issued

Recd. Encl.

G. O., 4 Jany 1878, No. 9/10 W

Ent. in Reg.

Nos.

Mahavinkulla Bridge Malabar Dt The Supere Engr requests to contribute a further money, in consequence of a revised estimate having been sanctioned for the construction of the ——.

Requests a further money being contributed in consequence of a revised estimate having been sanctioned for the construction of the Mahavinkulla Bridge in the Malabar District

17