Archives I 10,006—16-8-77.

(1) Number of pages 16

(2) Date of repair 30.3.87

(3) Initials of the Referencer ✓

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P.W.D. DEPARTMENT

G.O. No. / B.P. No. 1969. W. Press. / Mis.

Dated 4.8.1882. ~~197~~.

K.m.k.

Not to be folded or roughly handled

1969
1

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

No. 32.

Read—the following letter from K. F. NORDMANN, Esq., Officiating Superintending Engineer, Third Circle, to the Chief Engineer, Public Works Department, dated Bellary, 15th July 1882, No. 638 :—

One supplemental Estimate in duplicate.

With reference to G.O., No. 1546 W., dated 19th June 1882, calling for the early submission of the revised estimate in connection with the Taluk Cutcherry at Kadiri, in the Cuddapah District, I have the honor to submit, for sanction by Government, a supplemental estimate of Rs. 3,498 for work remaining to be done to complete the main and out buildings.

2. A revised estimate, amounting to Rs. 33,070, was sanctioned in G.O., No. 2573 W., dated 20th June 1878; this sum was fully expended by the 31st March 1881; an allotment of Rs. 1,600, in excess of the above estimate, was then sanctioned in G.O., No. 1519 W., dated 17th June 1881, and out of this Rs. 1,264-13-0 were spent. Thus the whole expenditure, up to the end of March 1882, was Rs. 34,334-13-0, and this amount, added to the present supplemental estimate of Rs. 3,498, will bring the eventual total cost of the work to Rs. 37,833, which is an excess of Rs. 4,763 over the previous estimate.

3. Owing to the long time the work has been in progress, and to changes of officers, subordinates, and office establishments under the several re-organizations of the Department, the accounts of the work have become rather confused. The accounts have not been kept by sub-heads, or such accounts are not forthcoming; making it impossible now to explain the causes of excess or to prepare a revised estimate and comparative statement.

4. The supplemental estimate comprises the following items :—

		RS.
1.	Work required to complete the main building	395
2.	Do. ryots' shed	540
3.	Do. cook-room	32
4.	Do. Jail latrine	874
5.	Public latrine as per previous estimate	1,470
6.	Compound wall	14
7.	Well	83
	For Petty Supervision	90
	Total ...	3,498

5. I therefore request that the supplemental estimate may be sanctioned, and an allotment of Rs. 3,498 provided to admit of the work being completed during the current official year.

No. 33.

Order—dated 4th August 1882, No. 1969, W., Public Works.

The supplemental estimate, amounting to Rs. 3,498, for completing the Taluk Cutcherry and out-houses at Kadiri in the Cuddapah District, is sanctioned.

2. The expenditure on this work to the end of the last official year amounted to Rs. 34,335, and the total amount of the sanctioned estimate will now stand at Rs. 37,833. The sum of Rs. 3,498 is appropriated from the Provincial Reserve to enable the Executive Engineer to complete the work.

3. This sanction has been registered as Provincial No. 69 W. of 1882-83, and classified as Civil Buildings, Original Works. Provincial No. 42 B. of 1878-79 is cancelled.

(True Extract.)

Under Secy. to Govt., P.W.D.,
Irrigation Branch.

To the Superintending Engineer, Third Circle, with Abstract Estimate.
,, Examiner of Public Works Accounts, with duplicate do.
,, Judicial Department.

Exd. S. T. Austin.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1882} Madras.

PUBLIC WORKS.

Dated August, 4th.

Recd. *Encl.*

G.O., 4th Aug. 1882, No. 1969 W.

AUGUST.
Nos. 32-33.

Taluk Cutcherry.

Supplemental Estimate, amounting to Rs. 3,498, *for completing the* — and out-houses at Kadiri in the Cuddapah District sanctioned.

Archives I 10,006—16-8 77.

Current No. 4737.
Letter No.
Dated the
From the

NOTE OF REMARKS.

The Supplemental Estimat for Completing the Construction o the Talug Cutchery & out house at Kadri in the Cuddapah Dis amounts to Rs 3498.

A Revised Estimate was sanctioned for Rs 34335. Vide G.O. No 2575 W. of 20th June 1878 & G.O. No 1519 W. of 17th June 1881. & this amount added to the present Supplemental Estimate will bring the Cost of the work to Rs 37833.

The Supplemental Estimate Comprises the following items.

1. Completing the Main building	Rs. 39
2 — do — Ryots shed	" 540
3 — do — Cookroom	" 3.
4 — do Jail Latrine	" 147
6 — Compound Wall	" 14
7 — Well	" 83
8 — Petty supervision	" 90
Rupees	3498

The Rates Entered more or less agree with the Dist schedule.

Petty Supervision for 6 months Rs. 92 has been charged for in the Estimate, besides Contingencies at 5 per Cent.

The Supplemental Estimate does not bear the Countersignature of the Collector.

20th July 1882

Archives I 10,006—16-8 77.

No. 4/7

Note by Budget Section.

Work	Remarks and References.
Constructing Taluq Cutcherry and Outhouses at Kadri	
Supplemental Estimate —— Rs 3,498	
Add expre. to March 1882 on the revised estimate sanct. in G.O. No 2573 W. of 30/8/78 — 34,335	
37,833	

Fund Provincial

Service Head Civil Buildings ~~Rs.~~

Departmental Head Orig. Works

Amount of estimate	Rs 37,833
Expenditure in previous year	" 34,335
Allotment in current year	" "
Balance required to complete	" 3,498
Total Rs...	37,833

Note of available funds.

The sum of Rs 3498 required to complete the works may, if approved, be appropriated from the Provl Reserve of 1882/83.

21/7/82

Budget Clerk.

Note by Budget Secti

1509 W

Archives I 10,006—16-8 77.

No. 638

Bellary 15th July 1882.

1982/5

From

THE SUPERINTENDING ENGINEER,

III CIRCLE,

To

THE Chief Engineer

P. W. D.

Madras

SIR,

Enclosures.

With reference to G.O. No. 1546 W dated 19th June 1882, calling for the early submission of the revised Estimate in connection with the Taluq Cutcherry at Kadiri, in the Cuddapah District, I have the honour to submit for sanction by Government, a supplemental Estimate of Rs 3498, for work remaining to be done to complete the main and out-buildings.

2. A revised Estimate amounting to Rs 33,070 was sanctioned in G.O. No. 2573 W dated 20th June 1878; this sum was fully expended by the 31st of March 1881; an allotment of Rs 1600, in excess of the above Estimate was then sanctioned in G.O. No. 1519 W dated 17th June/81, and out of this Rs 1264-13-0 were spent. Thus the whole expenditure, up to the end of March/82, was Rs 34,334-13-0; and this amount added to the

resent supplemental Estimate of Rs 3,498, will ring the eventual total cost of the work to Rs 37,833, hich is an excess of Rs 4763 over the previous Estimate.

3. Owing to the long time the work has been n progress, and to changes of Officers, subordinates nd Office Establishments under the several re rganizations of the Department; the accounts f the work have become rather confused. The ccounts have not been kept by sub heads, & uch accounts are not forthcoming; making t impossible now to explain the causes of excess r to prepare a revised Estimate and comparative tatement.

4. The Supplemental Estimate comprises the following items:—

		Rs
1	Work required to complete the main building	395.
2	— do — Ryots shed	540
3	— do — Cook Room	32
4	— do — Jail Latrine	874
5	Public Latrine as per previous Estimate	1,470
6	Compound wall	14
7	Well	83.
	For Petty Supervision	90.
	Total Rs	3498

5. I therefore request that the supplemental Estimate may be sanctioned, and an allotment of Rs 3498 provided, to admit of the work being completed during the current official year.

Archives I 10,006—16-8 77.

Sir

Your most obdt. servant

Offg Supdg Engineer
III Circle

Mk

A. No 2573 R. 20-6-78
B. " 1526 W. 19-6-82
C. " 1519 W. 17-6-82

P.W. [illegible] 4737

From

The Superintending Engineer,

III Circle,

Bellary

To

The Chief Engineer
P.W.D.
Madras

Dated } 15th July 1882.
Recd. }

ENCLOSURES. 2

No. 638

Taluq Cutcherry at Kadri
Cuddapah District

Forwards for sanction by Govt. a supplemental estimate Rs 3498 for completing the —

O.L.S. 57-7
only 24 [illegible]

A/

No. 1964
1964

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the 4th August/82
Read the following :—

From the Supdg. Engineer Third Circle } R. No. 638 d/15th July 1882

The Supplemental estimate amounting to Rs 3,498 for completing the taluq Cutcherry and out houses at Kadri in the Cuddapah District is sanctioned.

2 The expenditure on this work to the end of the last official year amounted to Rs 34,335, and the total amount of the sanctioned estimate will now stand at Rs 37,833- The sum of Rs. 3498 is appropriated from the Provincial reserve to

Archives I 10,006—16-8 77.

to enable the Executive Engineer to complete the work.

3 This sanction has been registered as Provincial No 69 W of 1882-83 and classified as Civil Buildings Original works. Provincial No 42 B of 1878-79 is Cancelled.

4/8/82

13

CH 5/8

11/8

To

The Supt Engr [illegible] Circle with abstract Estimate ✓

" Examiner P.W. accounts with duplicate do ✓

" Judicial Department ✓

wy 24/7 Re 4/8

Archives I 10,006—16-8 7

1968

4737.

Govt. of (1882) Madras.

PUBLIC WORKS.

Dated 7/8

Recd. Encl.

G. O. 4th Augt 1882, No. 1969 W.

Nos. [illegible]

Taluq Cutcherry.

Supplemental estimate amtg to Rs 3498 for completing the Court houses at Kadiri in the Cuddapah Dist. Sanctioned.

7/8