8

(1) பக்கங்களின் எண்ணிக்கை 18
(2) புதுக்கித் திருப்பிய நாள் [illegible] 1988
(3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம்

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

பொதுப்பணித் துறை

அரசாணை எண். / மு. கோப்புத் தாள் எண்.	2099W	அச்சகம் / பலவகை
நாள் :	25-8-1884	~~198~~.

தேவை

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

2099

Buildings and Roads.
Civil Works.

Read—the following papers :—

From Lieutenant-Colonel P. MONTGOMERIE, R.E., Superintending Engineer, I Circle, to the Chief Engineer, Public Works Department, dated Dowlaishweram, 19th June 1884, No. 919 G.D.—Through the Chief Superintendent of Telegraphs, Ganjam Division.

In submitting, for sanction, a revised estimate,* amounting to Rs. 34,135, for a range of quarters for thirteen signallers (with outhouses) employed in the telegraph office at Cocanada, I have the honor to inform you that I have directed the divisional officer to proceed with the work in accordance with the revised estimate as the extra work is unavoidable for the reasons given in the comparative statement.

* Original estimate, Rs. 31,860, sanctioned in G.O., No. 3301 W., dated 19th November 1883.

From R. F. DALLAS, Esq., Chief Superintendent of Government Telegraphs, Ganjam Division, to the Chief Engineer, Public Works Department, dated Vizagapatam, 7th August 1884, No. 1440.

I have the honor to forward Superintending Engineer's (I Circle) No. 919 G.D., of 19th June 1884, with revised estimate, approved and countersigned by the Director-General of Telegraphs in India, for Rs. 34,135, for quarters for signallers of the Telegraph Department at Cocanada.

Order—dated 25th August 1884, No. 2099 W., Public Works.

The revised estimate, amounting to Rs. 34,135, for constructing quarters for signallers of the Telegraph Department at Cocanada, is sanctioned.

2. The excess of Rs. 2,275 over the original estimate of Rs. 31,860 sanctioned in G.O., No. 3301 W., dated 19th November 1883, is shown to be due chiefly to necessary increase in the depth of foundations.

3. The expenditure to the end of 1883-84 amounted to Rs. 7,000, and the allotment for the current year is Rs. 17,475. If the balance of the estimate can be spent before the end of the year, early application should be made by the Superintending Engineer for an additional grant.

4. This sanction has been registered as Imperial Other Services No. 29 W. of 1884-85, and classified as Civil Buildings, Original Works.

(True Extract.)

Major, R.E.,
Under Secy. to Govt., P.W.D.

To the Superintending Engineer, I Circle, with two enclosures.
" Examiner, Public Works Accounts, with abstract estimate.
" Chief Superintendent of Telegraphs, Ganjam Division.

Exd. E. Fernandez.

Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of | 1884 | Madras.

PUBLIC WORKS.

Dated August, 25th.

Recd. *Enct.*

G.O., 25th Aug. 1884, No. 2099 W.

AUGUST.

Quarters for Telegraph Signallers at Cocanada

Revised estimate for —, sanctioned.

NO. 919 G.D.

41

FROM,

THE SUPERINTENDING ENGINEER
FIRST CIRCLE.

2099

TO,

THE CHIEF ENGINEER P.W. Department
~~FOR IRRIGATION.~~

Thro' the Chief
Supt of Telegraphs
[illegible] Division

21

DOWLAISHWERAM, 19th June 1884.
Desp^d 3rd July 1884

Enclo. 2
1 Comparative statement
1 Abstract of estimate (in duplicate).
2

×Original Estimate Rs 31860- Sanctioned in G.O No 3301 W. dated 19th November 1883-

SIR,

In submitting for sanction a revised estimate× amounting to Rs 34,135 for a Range of Quarters for 13 Signallers (with out houses) employed in the Telegraph Office at Cocanada I have the honor to inform you that I have directed the Divisional Officer to proceed with the work in accordance with the Revised Estimate - as the extra work is unavoidable for the reasons given in the Comparative Statement-

I have the honor to be,
Sir,
Your most obedient St.

R Montgomerie Lt Col. R.E.
Supd Engr 1st Circle.

J

From

The Supg Engineer
1st Circle.

To

The Chief Engineer
P. W. D
Madras

Thro' the Chief Supdt of
Telegraphs Ganjam Division.

Dated 19th June
Desp d. 3rd July
Recd 7th Do
} 1884

No 919 G.D
Enclo. 2.

Range of Quarters for 13 signallers (without houses) employed in the Telegraph Office Cocanada

Submits a revised estimate for the — for sanction & informs that the Divisional Offr has been directed to proceed with the work

---

No. 1440.

1/2 2

To The Chief Engineer 2099.

Public Works Department, Madras.

Dated Vizagapatam the 7th of August 1884.

Sir,

I have the honor to forward Superintending Engineer 1st Circle No 919 G. D. of 19th June 1884 with revised Estimate approved and countersigned by the Director General of Telegraphs in India for Rupees 34,135/- for Quarters for Signallers of the Telegraph Department at Cocanada.

I have the honor to be,
Sir,
your most obedient Servant,

L. F. Dalle.
Chief Superintendent,
of Govt Telegraphs,
Ganjam Division.

G.O. No 3301 W 19-11-83

Ct No 6760

GOVERNMENT TELEGRAPH DEPARTMENT.

FROM

THE SUPERINTENDENT,

DIVISION

To (7)

Dated

Recd. 14/8/84.

No.

Encs. 4

Index No.

ABSTRACT.

PRECIS.

Has the G.O. of sanction been communicated? I have no recollection of it.

D.W.

The original estimate was scrutinised in this office - vide note attached to G.O. 3301 W d 19.11.83.

Cn
15/8/84

No 2099 W 25-8-84

S.P. No. 1135—G. T. Press.—No. 876,—15-1-34.—60000.

D. 20.8.84. R. 25.8.84.

anction

e Divisi

ted to

work

Public Works Department, 1884-85.

Current No. 6760 2099 (7)

Letter No. 1440

Dated the 7th August/84

From the Chief Supdt. of Govt. Telegraphs, Ganjam Divn.

NOTE OF REMARKS.

1. The accompanying is a revised estimate for constructing Quarters for Signallers of the Telegraph Department at Cocanada, and amounts to Rs. 34,135 — being Rs. 2,275 in excess of the original estimate, Rs. 31,860, sanctioned in G.O. No. 3301 W. of the 19th Novr./83.

2. Subject to approval, the explanation as to the necessity for the revision is not quite satisfactory — it is not sufficiently full. It is contained in the following note taken from the Comparative Statement:— "Since the original Estimate was made, the site has been covered with about 1'6" of silt dredged from the

D. 20.8.84 R. 25.8.84.

"river. All foundations have therefore to be increased in depth to get into the hard clay — I have now allowed all foundations to be 5' deep." No allusion is made as to how it happened that the river silt was thrown on the chosen or fixed site of the proposed building. Had a Report been submitted according to rule, doubtlessly the matter would have been entered into more fully.

3. It may be learnt from the Com. statement that the excess, Rs. 2,275, is thus divided:—

Concrete — —	Rs. 2,073
Contingencies — —	Rs. 101
Petty Supervision —	Rs. 101 —

Probably the latter two items are intended to cover the increase in excavation as well.

4. The estimate has be

countersigned by th
Director General o
Telegraphs in Indi

15th August/84
BK

C. No. 6760. P. W. Secretariat.

2099

Note by Budget Section.

Work Signallers Quarters attached to the Telegraph Office at Cocanada — Remarks and References.

Fund Imperial Other Services
Service Head ... Civil Buildings
Departmental Head ... Original Works

Amount of Estimate	Rs.	34,135 (revised)
Expenditure in previous year	"	7000
Allotment in current year	"	17,475
Balance required to complete	"	9660
Total Rs...		

Note of available funds.

A sum of Rs 17,475 has been provided for this work — The balance of the Estimate can be allotted later in the year when funds may become available by surrender.

Budget Clerk.

14-8

6

Note by Budget Section.

B&R
Circle

PUBLIC WORKS DEPARTMENT.

A/

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the

2099

READ the following

From,

The Supg Engr. I Circle (H.E. No. 919 G.D. of 3rd July 1884)

" Chief Superintendent of Govt. Telegraphs Ganjam Dn } (" 1440 of 7th Aug/84)

The revised estimate amounting to Rs 34,135, for constructing quarters for signallers of the Telegraph Department at Cocovada, is sanctioned.

2. The excess of Rs 2,275 over the original estimate of Rs 31,860

sanctioned in G. O. No. 3301 W, dated 19th November 1883 is shown to be due chiefly to ~~a~~ necessary increase in the depth of foundations.

3. The expenditure to the end of 1883-84 amounted to Rs 7,000, and the allotment for the current year is Rs 17,475. If the balance of the estimate can be spent before the end of the year, early ~~appropria~~ applica-tion should be made by the Supdg: Engineer for an additional grant.

This

2099 4

4. This sanction has been registered as Imperial ~~and~~ Other Services No. 29 W of 1884-85, and classified as Civil Buildings, Original Works.

C.J.
20-8-84

W.S.
22-8-84

29/8

Supdg. Engr. I Circle with two Enclos: 7

Exr. P.W. Accts with abstract Estimate 4

Chief Supt: of Telegraphs 3

Ganjam Dn. 25

8

Pp 20

2099

2c.

B. No. 2564 W. 18-10-84.

(7)

7 – 814

W/258

C.S. 115/B.

Dat 20.8.51

5

2099

9

6760

Govt. of (1884) Madras.

PUBLIC WORKS.

Dated 28/8

Recd. Encl. 1

G.O., 25 Aug 1884, No. 2099 W

Quarters for Telegraph Signallers at Cocanada.

Revised Estimate for — Sanctioned —

46/4

20

9/4/15