(1) Number of pages 30

(2) Date of repair 19-X-87

(3) Initials of the Referencer bvd

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P.W DEPARTMENT

G.O. No. / B.P. No. 1829-W Press. / Mis.

Dated 7-8-1885 ~~198~~.

Not to be folded or roughly handled

7TH AUGUST 1885, No. 1829 W., PUBLIC WORKS.

1829-W

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following papers:—

From W. MORGAN, Esq., Acting Registrar of the High Court of Judicature at Madras, to the Chief Secretary to Government, dated 9th July 1885, No. 1861.

By G.O., No. 180 W., dated 21st January 1884, Rs. 1,180 were sanctioned for the construction of a store-room and office-room for the Narayandeverikeri munsif's court.

2. From the enclosed letter of the Superintending Engineer, it appears that it has been found necessary to substitute teak reepers for the palmyra ones originally proposed, and to make certain minor alterations, for which an additional sum of Rs. 588 is required, and I am directed to request that this sum may be sanctioned.

3. The revised estimates received from the Public Works Department are herewith submitted.

No. 1316, Judicial.

Approved and transferred to the Public Works Department.

(By Order.)

OOTACAMUND,
21st July 1885.

(Signed) A. G. CARDEW,
Acting Assistant Secretary.

From R. S. BENSON, Esq., Acting Registrar of the High Court of Judicature at Madras, to the Chief Secretary to Government, dated 16th July 1885, No. 1937.

In continuation of my letter, dated the 9th instant, No. 1861, I have the honor to forward, herewith, a letter from the Superintending Engineer, III Circle, from which it will appear that the work for which a supplemental grant was applied for in my letter quoted above will be finally completed before the close of this month.

No. 1347, Judicial.

Forwarded to the Public Works Department in continuation of endorsement, dated 21st July 1885, No. 1316.

(By Order.)

OOTACAMUND,
28th July 1885.

(Signed) A. G. CARDEW,
Acting Assistant Secretary.

ORDER—dated 7th August 1885, No. 1829 W., Public Works.

The revised estimate, amounting to Rs. 1,768, for constructing an additional store-room and office-room to the district munsif's court at Narayandeverikeri, in the Bellary district, is sanctioned in supersession of the sanction conveyed in G.O., No. 180 W., dated 21st January 1884.

2. Attention is invited to section 1114 of the Public Works Code, which lays down that a revised estimate should not be sent in when it is too late for it to be sanctioned before the work is finished. In this case the alterations were all but completed before the revised estimate was submitted to Government.

3. The sanction accorded in paragraph 1 of these proceedings has been registered as Provincial, No. 95 W. of 1885-86, and classified as Civil Buildings, Original Works.

(True Extract.)

Major, R.E.,
Under Secy. to Govt., P.W.D.

To the Superintending Engineer, III Circle, with one enclosure.
„ Examiner, Public Works Accounts, with estimate for note and return to Superintending Engineer, III Circle.
„ Judicial Department.

Exd. E. Fernandez.
Spare Copies

1829/2

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of 1885 Madras.

PUBLIC WORKS.

Dated August, 7th.

Recd. *Encl.*

G.O., 7th Aug. 1885, No. 1829 W.

AUGUST.

District Munsif's Court at Narayandeverikeri, Bellary District

Revised estimate for an additional store-room and office-room to the —, sanctioned.

1829/3

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

Read—the following letter from J. A. DAVIES, Esq., Acting Registrar of the High Court of Judicature at Madras, Appellate side, to the Chief Secretary to Government, dated Madras, 11th January 1884, No. 103 :—

The District Judge of Bellary inspected the Court of the District Munsif of Narayandeverkeri in November last and submitted a report with the following remarks as to the state of the Court-house :—

"The Court-house is a comfortable building, but very small. It requires badly a room in which to keep attached property, and it will be necessary to add another separate room for the Deputy Nazir under the system proposed to be inaugurated on 1st January 1884. In fact there are only three tiny rooms beside the Court-room. One of them is the Judge's private room, the centre one is the record-room, and in the other the Head Gumastah, who superintends the Process Department, sits with his assistant. Excepting the clerk in charge of the records, the rest of the establishment and the copyists sit round the Court-room, which must be very distracting when business is going on. It will therefore be absolutely necessary to build a room for the Deputy Nazir."

The High Court requested the District Judge to submit his proposals for the enlargement of the Court-house, and he has now forwarded a plan and estimate for the same, amounting to Rs. 1,180, prepared and signed by the Superintending Engineer and countersigned by himself. I am directed to submit these for the approval and sanction of Government, and to request that an early allotment of funds may be granted for carrying out the work, it being urgent, and there being no budget provision for it.

Approved and transferred to the Financial Department for the necessary allotment.

(Signed) M. HAMMICK,
Acting Assistant Secretary.

12th January 1884.

No. 110, Financial.

Transferred to the Public Works Department.

(By Order.)

Fort St. George,
16th January 1884.

(Signed) M. HAMMICK,
Acting Assistant Secretary.

Order—dated 21st January 1884, No. 180 W., Public Works.

The plan and estimate, amounting to Rs. 1,180, for constructing an additional store-room, and office-room, to the District Munsif's Court at Narayandeverkeri, in the Bellary District, are sanctioned for immediate execution.

2. An appropriation of Rs. 1,180 is made from the Provincial Reserve with Government towards the Minor Works Grant of the Bellary Division to meet this outlay.

3. This sanction has been registered as Provincial No. 205 W. of 1883-84, and classified as Civil Buildings, Original Works.

(True Extract.)

(Signed) J. SHAW-STEWART, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintending Engineer, III Circle, with two enclosures.
„ Examiner, Public Works Accounts.
„ Judicial Department.

Exd. J. Moses.
Spare Copies

1829/4

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of (1884) Madras.

PUBLIC WORKS.

Dated January, 21st.

Recd. *Encl.*

G.O., 21st Jan. 1884, No. 180 W.

JANUARY.

District Munsif's Court at Narayandeverkeri

Plan and estimate, amounting to Rs. 1,180, for constructing an additional store-room, and office-room, to the —, in the Bellary district, sanctioned.

No. 1861.

High Court of Judicature,
Madras, 9th July 1885.

From
W. Morgan Esquire, (1829)
Ag: Registrar of the High Court
of Judicature at Madras.

To
The Honourable E. F. Webster,
Chief Secretary to Government.

Sir,

By G.O No. 180 W, dated 21st January 1884, Rupees 1,180 were sanctioned for the construction of a store-room and Office-room for the Narayandevar-Kerai Munsif's Court.

2. From the enclosed letter of the superintending Engineer, it appears that it has been found necessary to substitute teak rafters for the palmyra ones originally proposed and to make certain minor alterations, for which an additional sum of Rupees 588 is required, and I am directed to request that this

sum

sum may be sanctioned.

3. The revised estimates received from the Public Works Departments are herewith submitted.

I have the honor to be,
Sir,
Your most obedient servant,
J. Morgan
Ag: Registrar,
Appellate side.

Exd
P.B. Venugopalkaryulu

1829
6

[illegible] 6553/15

1829
7

Ins. 812 - 21 - 3 - 85 -
Pr 506 - 6 - 3 - 85 -
Ins. 253 - 4 - 7 - 84 a
Pr 1001 - 21 - 1 - 84 -

CURRENT NO. 2465

Arch 6553

P. 4

Judicial { 1885. } Department

No. 1316
M / Dated 21st July 85

No.

No. 187

FROM

THE Ag. REGISTRAR OF THE HIGH COURT OF JUDICATURE AT MADRAS, Appellate Side.

Approved and transferred to the Public Works Department.

(By order)

A. G. Cardew
Ag. Asst. Secy. 15/7

Dated 9th July } 1885.
Received 13 7 85
Ans 25/7/85

No. 1829 Wdl. 7th Augt. 1885.

No. 1861

Enc: ~~one~~ 3 4

Forwarding Sup. Engineer's letter with revised Estimate for certain alterations for the Narraindivakerry Dt. Munsif's Court & requesting sanction for Rs 588 in addition to the sum of Rs 1180 already sanctioned for the same.

15/7.

Ackd. by 17/7

Recd 8/8/85 ~~7. 7. 8. 85~~

No. 1937

W. 5

High Court of Judicature, at Madras, 16th July 1885.

From

R. S. Benson Esq.,
Acting Registrar of the High Court of Judicature at Madras.

1829/8

To

The Honourable E. F. Webster,
Chief Secretary to Government.

Sir,

In continuation of my letter, dated the 9th Instant, No. 1861, I have the honor to forward herewith a letter from the Superintending Engineer, 3rd Circle, from which it will appear that the work for which a supplemental grant was applied for in my letter quoted above, will be finally completed before the close of this month.

I have the honor to be,
Sir,
Your most obedient servant,

R. S. Benson
Ag. Registrar,
Appellate Side.

1827/9

Jue 2
6707/85

1829
10

G.O. No 180 W. d/ 21-1-84

Cur. II

p 8

No 1347 Cir. dy. 28 July 85

Forwarded to the Public Works Departt in continuation of Endorsement of 21 July 1885 No 1316.+

(By order)

DG Cardew
22/7

As appd Secy

x Cho 6553 - with F. 27/7/85

+ Sent to J thro' D.W. on 1/ 30 July

22/7

CURRENT NO. 2563

Docket 5707

Judicial { 1885. } Department

No.

FROM

THE Ag REGISTRAR OF THE HIGH COURT
OF JUDICATURE AT MADRAS,
Appellate Side.

Dated 16 July } 1885.
Received 20. 7. 85

Recd 30/7/85

No. 1937

Enc: One

No. 1829 W dy 4th Augt 1885

Forwarding a letter from the Superintending Engineer 3d Circle, stating that the work, i.e. improvements to the Narraindeverkerry D.M.'s Court will be finally completed before the close of this month.

over

a/ 30/7 | Recd 3/8/85 ... 2-8-85

No. 2418

Superintending Engineer's Office
3d Circle
Bellary 27th February 1885

From

Lt. Col. V. M. Vibart R.E.
Superintending Engineer
III Circle

1829/11

To

The District Judge
Bellary

Sir

1 Detailed Abstract Estimate

1 Comparative Statement.

I have the honor to forward for your approval and countersignature, and subsequent transmission to Government through the proper channel a revised estimate amounting to Rs 1768, for constructing an additional office and store room to the District Munsif's Court at Narraindeverkerry to be substituted for the original estimate of Rs 1180 sanctioned for the same work in G. O. No 180 W dated 21st January /84.

2. The excess over the former estimate now requiring sanction is Rs 588 and is chiefly due to the substitution of Teak reepers for palmyrah

Dist. C. No. 2089/85

palmyrah ones as it has been found impossible to get palmyrah scantlings of good quality. Other minor variations are explained in the comparative statement.

I have the honor to be

Sir

Your most obedient Servant

(Signed) Henry M. Vibart Lt. Col. R.E.

Superintending Engineer

3rd Circle

(True copy)

Or No 2 / 6553/85

[illegible] Goldingham

District Judge

Fwd 2465/3/85

V. N. 80/7 Recd 3/8/85 2-8-85

No. 781

Received
9 7 85
J.D.C.

SUPERINTENDING ENGINEER'S OFFICE,
Bellary ~~MADRAS~~,
~~Chepauk~~, 9 July 1886.

From
Lt Col H. M. Vibart R.E.
~~THE~~ SUPERINTENDING ENGINEER,
3rd ~~1st~~ CIRCLE,

1829/12

To
THE District Judge
Bellary

SIR,

Enclosures.

I have the honor to request that you will be so good as to obtain early sanction to the revised estimate for improvements to the Moonsiff's court at Narraindeverkerra forwarded with my letter No 2618 dated 27th February/85.

The Executive Engineer states that the work has been pushed on and will be finally completed before the close of this month.

I have the honor to be

Sir

Your most obedt Servant

Henry M. Vibart Lt Col R.E.

Superintending Engineer

3rd Circle

MB

From Sec. H.C. No. 3874/85

The Superintending Engineer,

1st Circle,

To

The

(Enclosure to ltr to High Court letter W. 1937 of 16th July/85)

Od. Jud. 670/85

Dated } 188

Recd. }

ENCLOSURES.

No.

Jud. 2563/85

Recd 3/8/85 2-8-85

The Estimate was apparently prepared & submitted in February last, & might have been disposed of long ago, but it is not clear who is responsible for the delay – not the P.W.D. however. Carrying out alterations to sanctd. Estimates and after work is done obtaining sanction to the revision is objectionable.

Sanction

C.S.
31.7.85

T-BA

B. soon

2.8.85

1829 W

Public Works Department, 1885-86.

Current No. 6553

Letter No. 1316

Dated the 21st July/85

From the Secy to Govt. Judl. Depart.

829/13

NOTE OF REMARKS.

1. The accompanying is a revised estimate for constructing an additional storeroom and office room to the district munsif's court house at Naragand. verkeri in the Bellary district, and amounts to Rs. 1,768 – being Rs. 588 in excess of the original estimate, Rs. 1,180, sanctioned in G.O. No. 180 W. of the 21st Jan./84

2. A report has not been submitted. – In the comparative statement it may be seen that by substituting new teak rafters for palmyrah rafters an excess of Rs. 309 (387-80) is caused; on account of a similar change in the item reepers an excess of Rs. 69 (95-26) is caused. – The original estimate provides

for palmyrah rafters and reepers but it is stated that – "It has been found almost impossible to get Palmyrah Scantlings." – Hammer dressed stone-in mortar has been provided for the topmost course of the walls and as the masonry in immediate contact with the woodwork of doors and windows as a protection against white ants. This additional item costs Rs. 81.

3. The revised estimate has been countersigned by the District Judge, and has been approved in the Judicial Department.

30th July /85
BH

Buildings and Roads
Civil Works

PUBLIC WORKS DEPARTMENT.

No. 18[illegible]

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the [illegible]

READ the following

From the Registrar of the High Court H. C. No. 1861 of 9th July 1885
Endorsement by the Judicial Department No. 1318 of 21st July 1885
From the Registrar of the High Court No. 1937 of 16th July 1885
Endorsement by the Judicial Department No. 1347 of 28th July 1885

The revised estimate amounting to Rs 1768 for constructing an additional store room, and office room, to the District Munsif's Court at Narayandevrikeri, in the Bellary District, is sanctioned in supersession of the sanction conveyed in G. O. No. 180 W dated 21st January 1884.

2. ~~The Superintending Engineer's~~ Attention is ~~directed~~ invited to section 1114 of the Public Works Code, which lays down that a revised estimate should not be sent in when it is too late for it to be sanctioned before

before the work is finished. In this case the alterations were all but completed before ~~[illegible]~~ the revised estimate ~~[illegible]~~ ~~[illegible]~~ was submitted to Govt.

3. The sanction accorded in para 1 of these Proceedings has been registered as Provincial No. 95 W of 1885-86 and classified as Civil Buildings, Original Works.

J – BH
/
B W
7/8

CB.
3.8.85

WS
5-8-85

Desp 20/8/85

To

The Supdg Engr. III Circle with 1 encl.

Examiner P. W. Accounts with Estimate for note & return to S. E. III.

Judicial Department

0.3/8/85 R. 7.8.85

FB.

W 8

1829
15

6707

Govt. of 1885 Madras.

PUBLIC WORKS.

Dated 10/8/85

Recd. Encl.

G.O., 7 Aug 1885, No. 1829 W

Dt. Munsif's Court at
Narayandevarakeri
Bellary Dt. —

Revised Estimate for an
addl. store room and
office room of the —
Sanctioned.

60
―
4

1st 8/8

Sent to Press
10/8/85