(1) Number of pages 20

(2) Date of repair Jan 88.

(3) Initials of the Referencer Lava ✓

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P.W.D DEPARTMENT

G.O. No. / B.P. No:	923 IV.	Press. / Mis.
Dated	26.3.1887	198 .

Not to be folded or roughly handled

Archives I--10,006 I -80.

923/1

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following letter from Colonel T. K. GUTHRIE, Inspector-General of Police, to the Chief Secretary to Government, dated Madras, 4th March 1887, No. 950 :—

I have the honor to forward, for sanction, Public Works Department revised estimate, for Rs. 2,903, with a comparative statement, for the construction of nine police huts at Pattikonda, Kurnool district. The excess of Rs. 603 over the original estimate (Rs. 2,300) sanctioned in G.O., No. 453 W., dated 19th February 1884, is, as explained by the Superintending Engineer, due to the higher rates rendered necessary in some cases owing to the progress of railway works, and in others to certain deviations.

2. The Superintending Engineer's letter, No. 2337, of the—March, is herewith attached.

Approved, and transferred to the Public Works Department.

(By Order.)

FORT ST. GEORGE,
18th March 1887.

(Signed) H. A. STUART,
Under Secretary.

ORDER—dated 26th March 1887, No. 923 W., Public Works.

The revised estimate, amounting to Rs. 2,903, for constructing nine constables' huts at Pattikonda, in the Kurnool district, is sanctioned in supersession of the estimate of Rs. 2,300 sanctioned in G.O., No. 453 W., dated 19th February 1884.

2. This sanction has been registered as Provincial, No. 198 W. of 1886-87, and classified as Civil Buildings, Original Works.

(True Extract.)

Captain, R.E.,
Under Secy. to Govt., P.W.D.

To the Superintending Engineer, III Circle, with three enclosures.
" Examiner, Public Works Accounts, with the duplicate abstract estimate.
" Judicial Department.

Exds. E. Fernandez.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1887} Madras.

PUBLIC WORKS.

Dated March, 26th.

Recd. *Encl.*

G.O., 26th Mar. 1887, No. 923 W.

MARCH.

Constables' Huts

Revised estimate of Rs. 2,903, for constructing nine — at Pattikonda, in the Kurnool district, sanctioned.

923/87

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following papers:—

From Major S. C. CLARKE, R.E., Officiating Superintending Engineer, III Circle, to the Chief Engineer, Public Works Department, dated Bellary, 6th December 1883, No. 2513.

I have the honor to submit for sanction of Government, a plan and estimate, amounting to Rs. 3,500 for constructing police huts for nine constables at Pattikonda in the Kurnool district, after the standard design approved of in G.O., No. 93 W., dated 14th January 1880.

2. The Inspector-General of Police has approved of the design and estimate, and will include this work in the list of police works proposed for execution in the coming official year.

From Major S. C. CLARKE, R.E., Officiating Superintending Engineer, III Circle, to the Chief Engineer, Public Works Department, dated Bellary, 1st February 1884, No. 2969.

I have the honor to resubmit the estimate for the Pattikonda police constables' quarters, in compliance with your No. 2508 C., dated 17th December 1883.

1 Plan.
1 Abstract estimate.

ORDER—dated 19th February 1884, No. 453 W., Public Works.

The estimate, amounting to Rs. 2,300, for constructing nine constables' huts at Pattikonda, in the Kurnool division, is sanctioned for execution when funds are available.

2. This sanction has been registered as Provincial No. 223 W. of 1883-84, and classified as Civil Buildings, Original Works.

(True Extract.)

(Signed) J. SHAW-STEWART, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintending Engineer, III Circle, with one estimate.
" Examiner, Public Works Accounts.
" Judicial Department.

Exd. E. Fernandez.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1884} Madras.

PUBLIC WORKS.

Dated February, 19*th*.

Recd. *Encl.*

G.O., 19th Feb. 1884, No. 453 W.

FEBRUARY.

Constables' Huts

Estimate, amounting to Rs. 2,300, for constructing nine —, at Pattikonda, in the Kurnool division, sanctioned.

...sting & Building
...neral Department.

CURRENT No. 1121

No. 950.

Chief Office of the Inspector General of Police,
Madras, 4th March 1887. 23/3

From Colonel J. K. Guthrie
Inspector General of Police,

To The Chief Secretary
to Government
Fort St. George

Sir,

Enclosures. 5

1. Abstract
2. Comparative statement
3. Superintending Engineer's letter to the Inspector General of Police

5

I have the honor to forward for sanction P. W. revised estimate for Rs. 2903 with a comparative Statement for the Construction of 9 Police huts at Pattiendah Kurnool District. The excess of Rs. 603 over the original estimate (Rs. 2300) sanctioned in G. O. 453 W. dated 19th February 1884 is as explained by the Superintending Engineer in

due to the higher rates rendered
necessary in some cases owing to
the progress of Railway works
and in others to certain deviations.

2. The Superintending Engineer's
letter N° 2337 of the March is
herewith attached.

I have the honor to be
Sir
Your Most obedient Servant
K. Guthrie Col
Inspr General of Police

Encd. as N°
Copy

CURRENT NO. 1036

Judicial Department.

P.W.C. № 2268

From

Col. J. K. Guthrie

Inspector-General of Police.

Approved and transferred to the Public Works Department.

(By order)

H. A. Cleaver.

Under Secretary.

Fort Saint George
18 March 1887.

No. 950.

Dated 4th
Received 5th } March 1887.
Enclosures

SUBJECT.

Forwards for sanction D. P. W. revised estimate for Rs 2903 for the construction of 9 Police huts at Patticondah, Kurnool District

To

The Public Works Department.

Superintending Engineer's Office,
3rd Circle
Bellary 1st March 1887.

No. 2.337

From,

Col. Hobbart R.E.
SUPERINTENDING ENGINEER.
IIIrd CIRCLE.

To,

THE Inspector General of Police
Madras

Sir,

Enclosures. 3
1 Detailed and abst Estimate
1 Comparative statement.
1 Duplicate abst
3

I have the honor to forward for countersignature and transmission to Government for sanction a revised Estimate of Rs 2903, accompanied by a Comparative statement for constructing 9 Constables' huts at Pattikondah in the Kurnool District.

2. The original Estimate sanctioned for the work in G.O. dt. 458 W dy. 19th February 1884, was for Rs 2300 and the excess over this sum now requiring sanction is Rs 603

3 The excess is due to higher rates rendered necessary in some cases owing to progress of Railway works, and in others to deviations as explained below:—

Excess Rs

1. By increase of the rate for stone in clay 198

Carried over 198.

Brought forward —— 198.

2. By substituting stone in lime mortar in superstructure 1 foot high in place of stone in clay and by increase of rate —— 96

3 By lime plastering the interior of the walls instead of pointing — 46.

4 By increase of rates for wood work — 119

5 — to —— — for hand rooping — 38.

6 Coping back yard walls omitted in the original Estimate — 76

573

Contingencies at 6 per cent —— 30

Total exceed —— 603

Item No 2. the work described is considered absolutely necessary for the safety of the walls.

Item No 3 Plastering the interior instead of pointing is considered desirable.

I have the honor to be
Sir
Your most Obedient Servant
Alexander Bear
Superintending Engineer &c &c &c

From,

The Superintending Engineer,
IIIrd Circle.

To,

The Inspector General
of Police
Madras

Dated 1st March 1887.
Received

Enclosures. 3

No 233/7

Police huts for 9 Constables at Puttitondah: —

Forwarding, for sanction of Government, a revised Estimate of Rs 2903 for Constructing: —

Jud 1036/87

Judicial DEPARTMENT.

9237

ENCLOSURES-5

In a letter from the Inspector General of Police, dated Madras March 1887 No 950.

Public Works Department.

2376

Current No. 6267

Letter No. 1036

Dated the 18th March 87

From the Supt & Govt Engineer & Public Works

NOTE OF REMARKS.

1. The accompanying is a revised estimate for constructing three constables' huts at Pattikonda in the Kurnool district, and amounts to Rs. 3,903 - being Rs. 603 in excess of the original estimate Rs. 3,300, for that work sanctioned in G.O. No. 453 W. of dt. 19th February 86.

2. A report is not submitted here to S.E. III's letter No. 2307 of the 12th March 1887 being subject to approval, be accepted as an equivalent for it.

3. The excess is due to the higher rates for certain items now obtaining at Pattikonda by the progress of railway works at that station since the framing of the original estimate, and to certain additions to, and alterations of the original estimate

G 53 W 19.2.87

The comparative statement clearly shows the difference between the original and revised estimates and the explanation of them attached may be termed satisfactory

4. The rates given in the revised estimate are fair.—

5. The revised estimate is countersigned by the Inspector General of Police; and is approved in the Judicial Department.

The Est may be sanctioned

WCR
25.3.87

G 54
30/3/87

D/ Secretary

PUBLIC WORKS DEPARTMENT.

P 3 R
civil works

No 923. W

23/a

4/

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the 26 March 87.

READ the following

Letter from the Inspector General of Police No 950 dy 4. 3. 87.
Endt. from the Judicial Dept. — dy 18. 3. 87.

The revised estimate amounting to Rs. 2903 for constructing nine constables' huts at Pattikonda, in the Kurnool District, is sanctioned in supersession of the estimate of Rs 2300 sanctioned in G.O. No 453 W. dy 19th February 1884.

2 This sanction has been registered as Provincial No 198 W of 1886-87, and classified as Civil Buildings Original Work.

D 5/4

WCR
25. 3. 87

3. The Supdg Engineer III Circle with 3 enclosures.
. Examr P.W. Accts with the disp: abst: etc.
. Judicial Dept.

Jm
25/3/87

Cr

23/10

7 2268

Govt. of [1887] Madras.

PUBLIC WORKS.

Dated

Read. Encl.

G.O., 26th March 1887, No. 923 W

Constables' huts

Revised Estimate of Rs. 2,903 for constructing nine — at Pattikonda in the Kurnool District, Sanctioned

60

5 to 4 Pm

Exc 36/3