(1) பக்கங்களின் எண்ணிக்கை 34
(2) புதுக்கித் திருப்பிய நாள் July. 88
(3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம்

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

P.W.D துறை

அரசாணை எண். / மு. கோப்புத் தாள் எண். 2609.W. அச்சகம் / பலவகை

நாள் : 23.8.1888 ~~198~~ .

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

ஆவண. கா-1—18,006—15-6-87.

23RD AUGUST 1888, No. 2609 W., PUBLIC WORKS.

2609/1

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following papers :—

Proceedings of the Board of Revenue (Land Revenue), dated 8th June 1888, Mis. No. 3512.

HON'BLE W. S. WHITESIDE.

Read—the following letter from G. T. WALCH, Esq., Superintending Engineer, I Circle, to the Collector of the Godávari District, dated Dowlaishweram, 3rd April 1888, No. 92 G.D.

I have the honor to forward, herewith, revised estimates * for the construction of taluk cutcherries at Tanuku and Bhímavaram in the Godávari Western Division, and to request that sanction of Government may be obtained to the same as early as possible.

* For Tanuku	... ...	Rs. 23,580.
„ Bhímavaram	... ...	„ 25,670.

2. The revised estimates † for these works were sanctioned in G.O. No. 3563, of 20th December 1875.

† For Tanuku	... ...	Rs. 21,420.
„ Bhímavaram	... ...	„ 22,650.

3. The causes for the revision of the estimates are given in detail in the comparative statements which accompany the revised estimates, and may be summarised thus:

Tanuku taluk cutcherry.—The original estimate was prepared according to the standard plan approved in G.O. No. 795, dated 23rd March 1874, and sanctioned in G.O. No. 3563 of 20th December 1875, for Rs. 21,420.

Work was commenced in January 1885, about ten years after the estimate was sanctioned, and the old rates were not revised. This is doubtless one of the causes of the present excess.

The dimensions of the (*a*) Sheristadar's clerks and (*b*) treasury rooms, including the upper story, were increased in accordance with standard plan sanctioned in G.O. No. 2204, dated 21st August 1876. No corresponding alteration was made in the estimate.

(*a*) From 15′ × 17½′ to 14′ × 19′.
(*b*) From 15′ × 17½′ to 15′ × 19′.

The thickness of the walls of the above rooms was increased from 1½′ to 2′, and the depth of concrete in foundations from 1′ to 2′.

Several minor items of the interior fittings of the building were omitted in the original, and are included in the revised estimate.

The work has been in hand for nearly three years, and there have been several changes among the officers in charge of the division and the subordinates in immediate charge of the work. This has in a measure contributed to the excess.

Bhímavaram taluk cutcherry.—The Bhímavaram cutcherry was commenced in December 1884 on a sanctioned estimate of Rs. 22,650, and the revised estimate amounts to Rs. 25,670, or an excess of Rs. 3,020 on the original sanction.

The causes of excess are similar to those on the Tanuku cutcherry. * *

4. Jail latrines have been provided for the Bhímavaram cutcherry as requested in your letter No. 116 under date the 13th June 1884.

5. A list of estimates, &c., which accompany this letter is herewith enclosed.

No. 7.

Submitted to Government for sanction, through the Commissioners of Land Revenue.

COCANADA, (Signed) W. A. HAPPELL,
4th May 1888. Collector.

Resolution—dated 8th June 1888, Mis No. 3512.

The revised estimates for the construction of the taluk cutcherries of Tanuku and Bhímavaram, at an aggregate cost of Rs. 23,500 and 25,670, respectively, are submitted for the sanction of Government. The increase in the present estimates as compared with those sanctioned in G.O., dated 20th December 1875, No. 3563, amounts to Rs. 2,160 and 3,020, respectively. The causes of increase are fully explained by the Superintending Engineer. They are chiefly increase in the rates for work as compared with those in force in 1875, increase in the dimensions of certain rooms and in the thickness of walls, &c., and the addition of a jail latrine to the Bhímavaram taluk office.

(A true Copy and Extract.)

(Signed) H. A. SIM,
Ag. Secretary.

Mis. No. 4350, Revenue.

Transferred to the Public Works Department.

2. It is observed that ryots' sheds have been provided in both the cases, apparently because the erection of the buildings had been commenced before the issue of G.O., dated 7th June 1888, No. 1681 W., forbidding the same.

3. Adverting to G.O., dated 20th September 1882, No. 2440 W., the necessity or the construction of a sub-jail latrine at Bhímavaram has not been explained.

OOTACAMUND, (Signed) C. A. GALTON,
25th July 1888. Ag. Secretary to Government.

Note by the Chief Engineer, Public Works Department.

The revised estimates of Rs. 23,580 and Rs. 25,670 for taluk cutcherries at Tanuku and Bhímavaram in the Godávari District are submitted for the sanction of Government with the following remarks.

2. The estimates were framed in 1875 from the standard design then in use, but work was not commenced until 1885, and in the mean time a revised standard plan for Taluk offices had been issued.

3. During the progress of the work certain alterations and improvements were carried out in the buildings, based upon the revised design; and in consequence the estimates sanctioned in G.O. No. 3563, dated 20th December 1875, have been exceeded by Rs. 2,160 and Rs. 3,020, respectively.

4. Ryots' sheds have been constructed among the subsidiary buildings attached to the cutcherries, because they were considered necessary prior to the issue of G.O. No. 1681 W., dated 7th June 1888.

5. The sub-jail latrine at Bhímavaram appears to have been built at the request of the Collector, but with reference to G.O. No. 2440 W., dated 20th September 1882, the Superintending Engineer should have obtained the orders of Government before commencing the work.

(Signed) J. O. HASTED, Colonel, R.E.,
18th August 1888. Chief Engineer, P.W.D.

ORDER—dated 23rd August 1888, No. 2609 W., Public Works.

The revised estimates, amounting to Rs. 23,580 and Rs. 25,670, respectively, for constructing Taluk cutcherries at Tanuku and Bhímavaram in the Godávari District are sanctioned in supersession of the estimates sanctioned in G.O. No. 3563, dated 20th December 1875.

2. Attention is drawn to the Note by the Chief Engineer, Public Works Department, above recorded.

3. The sanction to these estimates has been registered as Provincial Nos. 71 and 72 W. of 1888-89, and classified as Civil Buildings, Original Works.

(True Extract.)

Captain, R.E.,
Under-Secy. to Govt., P.W.D.

To the Superintending Engineer, I Circle, with twenty-one enclosures.
" Examiner of Public Works Accounts, with two general abstract estimates.
" Revenue Department.

Exd. F. R. Bantleman.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1888} Madras.

PUBLIC WORKS.

Dated August, 23rd.

Recd. *Encl.*

G.O., 23rd Aug. 1888, No. 2609 W.

AUGUST.

Taluk Cutcherries at Tanuku and Bhimavaram

Revised estimates for constructing — in the Godávari District, sanctioned.

7th June 1888, No. 1681 W., Public Works.

2609/3

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

Read—the following paper :—

Proceedings of the Board of Revenue (Land Revenue), dated 25th April 1888, Mis. No. 2646.

Hon'ble W. S. Whiteside.

Read—the following letter from Colonel H. SMALLEY, R.E., Superintending Engineer, III Circle, to the Collector of Bellary, dated Bellary, 9th April 1888, No. 60 :—

I have the honor to forward, for your countersignature and transmission to Government for sanction, an estimate, amounting to Rs. 24,862, for constructing a first-class taluk office at Kúdligi on the standard plan approved in G.O. No. 1495 W., dated 3rd June 1887.

2. An estimate, amounting to Rs. 31,520, was approved for this work in G.O. No. 401, dated 31st May 1886, in the Revenue Department, but the estimate was returned in the Public Works Department for revision in accordance with the standard design above referred to.

Submitted to Government for sanction through the Board of Revenue (Land Revenue).

17th April 1888. (Signed) H. St. A. GOODRICH,
Collector.

Resolution—dated 25th April 1888, Mis. No. 2646.

The site-plan and the revised estimate for constructing a first-class taluk cutcherry at Kúdligi, at a cost of Rs. 21,862, are submitted for the sanction of Government and the provision of funds in the budget of the Public Works Department.

(True Extract.)

(Signed) H. A. SIM,
Ag. Secretary.

No. 2866, Revenue.

Approved and transferred to the Public Works Department.

Ootacamund,
15th May 1888.

(Signed) J. F. PRICE,
Secretary to Government.

Order—dated 7th June 1888, No. 1681 W., Public Works.

The estimate for constructing a first-class taluk office at Kúdligi, in the Bellary district, reduced to Rs. 23,871 by omission of the cost (Rs. 991) of a ryot's shed, is sanctioned.

2. It is not intended that ryot's sheds should be built in connection with taluk cutcherries on the revised standard plan.

3. The Superintending Engineer will report what sum can be spent on the work during the current official year.

4. This sanction has been registered as Provincial No. 34 W. of 1888-89, and classified as Civil Buildings, Original Works.

(True Extract.)

(Signed) J. O. HASTED, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintending Engineer, III Circle, with six enclosures.
,, Examiner, Public Works Accounts, with duplicate abstract estimate.
,, Revenue Department.

Exd. F. R. Bantleman.
Spare Copies

9609/II

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of (1888) Madras.

PUBLIC WORKS.

Dated June, 7th.

Recd. *Encl.*

G.O., 7th June 1888, No. 1681 W.

JUNE.

Taluk office at Kudligi

Estimate for constructing a first-class —, in the Bellary district, sanctioned with remarks.

20th September 1882, No. 2440 W., Public Works.

9

90/3

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

Read—the following papers:—

From J. W. RUNDALL, Esq., Superintending Engineer, II Circle, to the Chief Engineer, Public Works Department, dated Bezváda, 5th August 1882, No. 440 N.L.:—

I have the honor to forward, herewith, a revised estimate for the Kandukur sub-jail, amounting to Rs. 12,325, together with a comparative statement and explanatory memorandum by the Executive Engineer and two reports.

2. If the Executive Engineer's proposition be accepted and the unfinished latrine be converted into a ryot's shed, only Rs. 350 more than the present sanction will be required to complete the building.

3. As far as my experience goes, numerous latrines have been constructed throughout the Presidency in connection with these cutcherries which are never used, nor can they be used, unless an establishment is maintained to keep them clean. There are still many cutcherries on the standard plan to be built in various districts, and I would suggest district officers being called on to report whether it is necessary to continue building latrines which are never used.

No. 608 E.

Referred to the Judicial Department for approval and for consideration whether the ryot's shed may be omitted as suggested, the latrine being finished off to serve as such.

(By Order)

(Signed) ROSS THOMPSON, Lieut.-Colonel, R.E.,
Ag. Under-Secy. to Govt., P.W.D.

21st August 1882.

Proceedings of the Board of Revenue, dated 2nd September 1882, Mis. No. 6818.

Read—official memorandum from the Acting Under-Secretary to Government, Judicial Department, dated 25th August 1882, No. 810.

Resolution—dated 2nd September 1882, Mis. No. 6818.

The Board agree with the Superintending Engineer. The construction of latrines is generally unnecessary, considering the small number of prisoners usually confined in sub-jails, and it is believed that such buildings are but rarely used for the purpose for which they are intended.

(A true Extract.)

(Signed) E. GIBSON,
Acting Secretary.

2604/6

No. 892, Judicial.

Approved and transferred to the Public Works Department, with reference to endorsement in that department, dated 21st August 1882, No. 608 (returned).

(By Order.)

Ootacamund,
8th September 1882.

(Signed) G. S. FORBES,
Ag. Under-Secretary

Order—dated 20th September 1882, No. 2440 W., Public Works.

The proposal to finish off the partly-built latrine at the Kandukur sub-jail, Nellore district, to serve as a ryot's shed, having been approved in the Judicial Department, the building provided for in the estimate for the latter purpose need not be constructed. The excess over the original estimate, sanctioned in G.O., Judicial Department, No. 1488, dated 11th August 1874, will thus be only Rs. 350, and this can be dealt with by the Superintending Engineer under para. 293, clause (*e*), of the Public Works Code.

2. The Proceedings of the Board of Revenue, communicated with the foregoing endorsement from the Judicial Department, will be communicated to all Superintending Engineers for information and guidance.

(True Extract.)

(Signed) J. SHAW-STEWART, Colonel, R.E.,
Secretary to Government, P.W.D.

To the Superintending Engineer, II Circle, with six enclosures.
To other Superintending Engineers.
To the Examiner, Public Works Accounts.
„ Judicial Department.

Exd. F. R. Bantleman.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of (1882) Madras.

PUBLIC WORKS.

Dated September, 20th.

Recd. Encl.

G.O., 20th Sept. 1882, No. 2440 W.

SEPTEMBER.

Kandukur Sub-Jail, Nellore District

Passing orders regarding the conversion of the latrine at the —, to serve as a ryot's shed.

No 92 G.W.

18

From

G. T. Walch Esquire
Superintending Engineer
First Circle

To

The Collector
Godavari District

Dowleiswaram 3rd April 1882

Sir,

I have the honour to forward herewith revised estimates* for the Construction of Taluk Cutcherries at Tanuku and Bhimavaram in the Godavari Western Division and to request that sanction of Government may be obtained to the same as early as possible.

*Rs 23580 for Tanuku
* 25670 for Bhimavaram

2 The revised estimates* for these works were sanctioned in G. O. No 3563 of 20/12/75.

*Rs 21420 for Tanuku
Rs 22651 for Bhimavaram

3 The causes for the revision of the estimates are given in detail in the Comparative Statements which accompany the revised Estimates and may be summarized thus:—

Tanuku

Tanuku Taluk Cutchery

The original estimate was prepared according to the Standard Plans approved in G. O. No 775 dated 23/3/74 and sanctioned in G. O. No 3563 of 20/12/75 for 21,420.

Work was commenced in January 1885, about 10 years after the estimate was sanctioned and the old rates were not revised. This is doubtless one of the causes of the present excess.

The dimensions of the Sheristadar's[a] clerks and[b] Treasury rooms including the Upper story, were increased in accordance with Standard Plans Sanctioned in G. O. No 2204 – 21/8/76. No corresponding alteration was made in the estimate.

(a) from 15' x 17½' to 17½' to 14' x 19'
(b) from 15' x 17½' to 15' x 19'

The thickness of the walls of the above rooms was increased from 1½'** to 2' and the depth of Concrete in foundations from 1' to 2'

Several minor items of the interior fittings of the building were omitted in the original and are included in the revised estimate.

96/8

The work has been in hands for nearly 3 years, and there have been several changes among the officers in charge of the Division and the Subordinates in immediate charge of the work. This has in a measure contributed to the excess.

Bhimavaram Taluk Cutchery

The Bhimavaram Cutchery was commenced in December 1884 on a sanctioned estimate of Rs 22650 and the revised estimate amounts to Rs 25670 or an excess of Rs 3020 on the original sanction

The causes of excess are similar to those on the Tanuk Cutchery.**

4. Jail Latrines have been provided for the Bhimavaram Cutchery as requested in your letter No 116 under

date the 13th June 1884.

5. A list of estimates &c which accompany this letter is herewith enclosed.

I have the honour to be
Sir
Your most obedient servant
Sd/ G. T. Walch
Supdt. Engr. 1st circle

No. 2
7650/88

No. 7 1587/8

BOARD'S GEN. DEP. [illegible]
LAND REVENUE

Submitted to Government for sanction through the Commissioners of Land Revenue.

Sd/ W. A. Happell
Collector

Godavari District
Collectors Office
Cocanada 4th May 1888

Deputy Collector

---

960 9/9

Proceedings of the Board of Revenue

(Land Revenue).

Dated 8th June 1888.

No. 3512 Rev:

Honorable W. S. Whiteside.

Read endorsement of the Collector of Godavari, dated 4th May 1888, No. 7 on letter from the Superintending Engineer, 1 Circle, dated — No. 92 G.D.

3P

23580 ?

Resolution

The revised estimates for the construction of the Taluq cutcherries of Tanuku and Bhimavaram at an aggregate cost of Rs 23,500 and 25,170 respectively are submitted for the sanction of Government. The increase in the present estimates as compared with those sanctioned in G.O. dated 20 December 1875 No. 3063 amounts to Rupees 2160 and 3020 respectively. The causes of increase are fully explained by the Superintending Engineer. They are chiefly increase in the rates for work as compared with those in force in 1875, increase in the dimensions of certain rooms

and

and in the thickness of walls &c. and the addition of a jail latrine to the Bhimavaram taluq office.

(See contract)

No. / 7656/88

Ag. Secretary

To
The Secretary to Govt. P.W.D. with letter and 7 Plans in original & Abstract.

Copy to the Collector of Godavari.

1888/ 613/

ABSTRACT.

9609/10

4P

Mis: G.O. No. 4360.

Transferred to the Public Works Department.

2. It is observed that ryots' sheds have been provided in both the cases, apparently because the erection of the buildings had been commenced before the issue of G.O. dated 7th June/88, No. 1681 W, forbidding the same.

3. According to G.O. dated 20th September 1882, No. 2440 W, the necessity for the construction of a sub-jail latrine at Bhimavaram has not been explained.

Asst. Secretary to Govt.

Ootacamund }
25th July 1888. }

The P.W.D.
with encls.
comps. ...

6. No 1681 W. 7. 6. 88
" 2440 W. 20. 9. 82.
3563. 20.12.75

159/OII M. 31 7/88.

16. 8. 88

P.W.C. No 76

(1888.)

REVENUE DEPARTMENT.

No. 3915.

From

The Board of Revenue
(Land Revenue)

Dated 8th June } 1888.
Received 11 — " — }
Recd 8. 8. 88.
Enclosures ~~15~~ 25

No. 3512 Mis.

SUBJECT.

Submitting for the sanction of Govt. revised estimate for the construction of Taluk Cutcheries at Tanuku and Bhimavaram, Godavari District.

P.T.O.

---

5 10

7609/11

Note by the Chief Engineer P.W.D.

The revised estimates of Rs. 23,580 and Rs 25,670 for Taluk ~~offices~~ Cutcheries at Tanuku and Bhimavaram in the Godavari District are submitted for the sanction of Govt. with the following remarks

2. The estimates were framed in 1875 from the standard design then in use, but work was not commenced until 1885 and in the mean time a revised standard plan for Taluk offices had been issued.

3. During the progress of the work certain alterations and improvements were carried out in the buildings, based upon the revised designs; and in consequence the estimates sanctioned in G.O. No. 3563 d/20th December 1875 have been exceeded by Rs. 2,160 and Rs 3,020 respectively.

4. Ryots' sheds have been constructed among the subsidiary buildings attached to the ~~offices~~ Cutcheries, because they were considered necessary prior

to

to the issue of G.O. No. 1881 W d/ 7th June 1888.

5. The sub-jail latrine at Bhimavaram appears to have been built at the request of the Collector, but with reference to G.O. No. 2440 W of 20 September 1882 the Supdg. Engr. should have obtained the orders of Govt. before commencing the work.

16-8-88

15/8/88
E. W.

6.16-8.88

2609W

Public Works Department.

S.A.r 2609/12

Please see the alterations in the accompanying draft of the term Taluk "Offices" into Taluk "Cutcherries". These alterations are against G.O. standing orders — Please let me know if the term Cutcherries can be adopted in the future.

24/8.

B

Dr. thinks there is no objection to the term Cutcherry as it is still used in Rev. Dept.

24/8

2609W

Public Works Department.

Current No. 7656 2609/14 B

Note by E.W. 2609/13

The revised Estimates of Rs 23,550 and Rs 25670 for Taluk Cutcheries at Tanuku & Bhimavaram in the Godavery District are submitted for the sanction of Govt with the following remarks.

The Estimates were framed in 1875 from the Standard design then in ~~force~~ use, but work was not commenced until 1885 and in the meantime a revised Standard plan for Taluk Cutcheries had been issued -

During the progress of the work certain alterations & improvements were carried out in the buildings, based upon the revised design; and in consequence the Estimates sanctioned in GO No 3563 of 20th Decr 1875 have been exceeded by Rs 2160 and Rs 3020 respectively -

Ryots' sheds have been constructed among the subsidiary buildings attached to ~~each of~~ the Cutcheries, because

6.16.8.88

they were considered necessary p

~~[illegible]~~

~~[illegible]~~

to the issue of G.O. 1608 W of 7th June 1888 -

The outpost latrine at Bhimavaram appears to have been built at the request of the Collector, but with reference to G.O. No 2640 R of 20th Septr the S.E. should have obtained the orders of Govt before commencing the work.

14.8.88

6.16-8.88

2609 W

Public Works Department.

B

Current No. 7656 9609/14

Letter No. 4350

Dated 5th July 1888

From the Actg: Secy: to Govt. in the Revenue Deptt:—

Sanction

Note by E.E. within.

NOTE OF REMARKS.

14.8.88

The revised Estimates under review amounting to Rs 23,580 & Rs 25,670 for constructing a taluk Cutcherry at Tanuku and another at Bhimavaram in the Godavari District are submitted for sanction in supersession of the Estimates for Rs 21,420 & Rs 22,650 respectively sanctioned in G.O. No 3,563 d/20th December 1875 -

The Excess in each case is Tanuku Est: Rs 2160 Bhimavaram Est: Rs 3020 -

The Excesses are mainly attributed to increase

6. 16. 8. 88 Rs. 23. 8. 88

rates, the Estimates having been prepared so far back as 1875, and to alterations in design, the original Estimate having been prepared from the design circulated with G.O. No 795 d/23/3/74, but was altered to accord with the design issued with G.O. No 2204 - d/21/8/76 -

In transferring the Estimates to this Depth it is noticed by Govt. in the Rev: Depth that in both Ests provision is made for Ryots Sheds which however are admitted as they were probably sanctioned before the issue of G.O. No 1681 W d/ 7th June/83 forbidding them, but explanation is apparently required for the 5 provision of a Jail Latrine at Bhimavaram - The S.E. explains in para of his letter No 9263

9609/13

d/ 3rd April /88 to the Collector of the Godavari District that it was at his request the Cutcherry at Bhimavaram was provided with a Jail Latrine -

The schedule of rates for the Godavari Western Division is very incomplete so that only a few of the rates given in the Est: can be checked, the rate for roofing is slightly in excess, in both Ests. of the rate given in the Schedule viz Rs 13 against Rs 12 -

Compensation for land is ~~only~~ provided only in the Est for the Tanuku Cutcherry viz Rs 314 -

The following lump sum provisions ~~are~~ made in the Bhimavaram Estimate

Wrought iron grill Rs 2

Spiral Staircase ——	Rs	250
Wooden Railing for stairs	..	50
Lightning Conductors	..	100
Excavation of foundation	..	120
Rain gauge ——	..	30

Similar provision has been made in the Est: for the Tanuku Cutchery with the following exceptions

Rain gauge ——	Rs	25
Excavation of foundation	..	135

13/8/88

4 of his letter No 9293

PUBLIC WORKS DEPARTMENT.

6 P

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the

9609/76

READ the following

Proceedings of the Board of Revenue. H. E. No: 3512 d/ 8th June 1888.
Reindorsement by the Revenue Department. H. E. No: 4350 d/ 25th July 1888.
Note by the Chief Engineer P. W. Department d/

The revised estimates amounting to Rs. 23580 and Rs. 25,670 respectively, for constructing Taluk Cutcherries ~~offices~~ at Tanuku and Bhimavaram ~~respectively~~ in the Godavari District, are sanctioned in supersession of the estimates sanctioned ~~further~~ in G. O. No: 3563 d/ 20th December 1875.

2. Attention is drawn to the note by the Chief Engineer, P. W. Department, above recorded.

3. The sanction to these estimates has been registered as Provincial Nos: 71 & 72 W of 1888-89, and classified as Civil Buildings, Original Work.

To
The Supdg. Engr. I Circle with 2 enclos.
" Examiner of P. W. Accts with 2 general abstract estimates
" Revenue Department.

16.8.88

18/8/88

J / B IV 24/8

16.5.55 [illegible] 1878

J609/17

Govt. of {1888} Madras.
PUBLIC WORKS.

24/8

Dated

Recd. Recd.

G.O. 25th Augt 1888, No 2609 W.

Taluq Cutcherries at Tanuku and Bhimavaram.

≡

Revised Estimates for con-structing —— in the Godavari District, sanctioned.

95/C

24/8