17.4.92 VII

(1) பக்கங்களின் எண்ணிக்கை 4

(2) புதுக்கித் திருப்பிய நாள் 1-90

(3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம்

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

P.W துறை

அரசாணை எண்.
மு. கோப்புத் தாள் எண். 2489 V

அச்சகம்
பலவகை

நாள் : 17.9.1890 ~~198~~.

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

ஆவண, சா-1—18,000—15-6-87.

ஆதிபுவன்

1/2489

17th September 1890, No. 2489 W., Public Works.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

Read—the following paper:—

From H. IRWIN, Esq., C.I.E., Consulting Architect to the Government of Madras, to the Chief Engineer, Public Works Department, dated Chepâk, 16th August 1890, No. 1542.

I have the honor to submit, for the approval and sanction of Government, a revised estimate, amounting to Rs. 9,96,053, for the new High Court buildings now under construction. The original estimate sanctioned in G.O., No. 1058 W., dated 17th April 1889, amounted to Rs. 9,45,000. The difference excess of Rs. 51,053 is made up of the following items:—

		Rs.
(1)	Additions to main tower for converting the same into a lighthouse	4,693
(2)	Adding stone steps in the open spaces around main tower marked B.B. on plan to form a public or main stairs	15,200
(3)	Adding spiral stairs at C.C. for access to the roof for light-housekeeper and to supply a separate stairs for sweepers ...	3,204
(4)	Spiral stairs at D. for the convenience of Small Cause Court clerks	385
(5)	Excess over original estimate in various items	27,571
	Total ...	51,053

Items 1 to 4 aggregating to Rs. 23,482 are extra works not contemplated in the original scheme but actually necessary, without which, it is feared, inconvenience will be experienced. These items of work have been estimated at the instance of the Honorable H. F. Stokes, and the plans have been seen and approved by the Chief Justice Sir Arthur Collins. Item 5 is the excess on the original estimate which is due to (*a*) additional height to the main tower, which will be apparent by comparing the original with the revised elevation, (*b*) forming the dome of the main tower with cutstone instead of brickwork, and also to some of the stonework in the original estimate being under-estimated. There are several other changes in the details which I find necessary, but the differences more or less balance each other.

No allowance is made for the removal of the existing stone column which carries the light.

The original east elevation with revised elevation showing proposed alterations in detail of elevations, and plan showing additions, are forwarded by banghy.

Order—dated 17th September 1890, No. 2489 W., Public Works.

The revised estimate, amounting to Rs. 9,96,053, for constructing new Law Courts at Madras, is sanctioned subject to future orders regarding the retention or otherwise of the existing lighthouse at Madras.

2. The excess over the original estimate of Rs. 9,45,000 sanctioned in G.O., No. 1058 W., dated 17th April 1889, is explained in the Consulting Architect's letter above recorded.

3. This sanction has been registered as Provincial No. 53 W. of 1890-91, and classified as Civil Buildings, Original Works.

(True Extract.)

(Signed) J. PENNYCUICK, Colonel R.E.,
Secretary to Govt., P.W.D.

To the Consulting Architect to Government, with six enclosures.
" Examiner, Public Works Accounts.
" Judicial Department.
" Marine Department.

Exd. J. Moses.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1890} Madras.

PUBLIC WORKS.

Dated September, 17th.

2489 W 17th Sep. 890

Recd. *Encl.*

G.O., 17th Sept. 1890, No. 2489 W.

SEPTEMBER.

Law Courts at Madras

Revised estimate, amounting to Rs. 9,96,053, for constructing new — , sanctioned with remarks.