(1) பக்கங்களின் எண்ணிக்கை 8

(2) புதுக்கித் திருப்பிய நாள் 2/90

(3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் 10/2

தமிழ்நாடு ஆவணக் காப்பகம்.

(96)

தமிழ்நாடு அரசு

P. W. D. துறை

அரசாணை எண். மு. கோப்புத் தாள் எண்.	410	அச்சகம் பலவகை
நாள் :	13-2-1891	19 .

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

4. Sheets

3+1 Statement

ஆவண. கா-1—18,000—15-6-87.

Ch B

(2)

5 Circle

Application for modification of allotments under Provincial Civil Buildings.

Item No.	Division	Name of Work	Amount of Estimate	Outlay to end of last official year	Existing Grant	Amount surrendered	Amount applied for	Remarks.
1	Chingleput	Police huts for Reserve Constables at Saint Thomas Mount	5680	-	1180 ✓	930	-	The Military authorities have objected to the site. only Rs 250 is required to pay for the materials already collected.
2	Do	Reformatory School at Chingleput	-	-	3000 ✓	3000	-	As the estimate has not yet been sanctioned, the whole amount is surrendered.
3	Tanjore	Second class Police station	-	-	2250 ✓	1000	-	The site selected & given was found unsuitable for the Station House as per sanctioned plan & Estimate and as there is every likelihood of delay in acquiring the additional lands required this surrender is framed if necessary.
4	Do	Improving the Taluq Office at Tanjore	982	2500	1000	-		Surrendered as the sanctioned Estimate for the work is not likely to be received before the end of this month.
		Total surrender			5930			

No 298.

To

The Chief Engineer

P. W. Department for sanction.

Lt Col Campbell Major R.E.

Superintending Engineer V Circle

26 January 1891.

Certified
Correct

From

The Supdg Engineer

V Circle

To

The Chief Engineer

P.W. Dept.

Dated 4th January 1891

Rect 7th

Ack 8.2.91.

No. 29.

Printed List Building

Furnish application

for Modification of

All Stands under-

2470/1

Superintending Engineer's Office,

No. 69 W. V. Circle, Madras.

Chepak, 6th February 1891.

From

Major D. McNeil Campbell, R.E.,

Superintending Engineer, V Circle,

To

The Chief Engineer,

P.W. Department.

Sir,

Enclosures. With reference to your Memorandum No. 606 C dated 4th January

I have the honor to State that there has been no avoidable delay in regard to the Estimate for the Tanjore Salt Cutcherry improvements. The Plan and Estimate were called for by the Collector on the 27th August 1890 - were sent to him on the 31st October and transmitted by him to the Board of Revenue on the 18th November 1890. In connection with this Plan and Estimate apparently

410
N 3

Apparent by the Collectors Book
on the 2nd December 1890 that a
former Claim of the Outstary
be forwarded to the Board.
I Remain this was accordingly
sent to the Board on the 23rd
January 1891 - for the Claim had
to be obtained from the Exe-
cutive Engineer Tanjore Division.
I request that the amount
of Rs. 1000 surrendered from the
Grant for this work may be Cor-
rected to Rs. 1570. the former
amount having been erroneously
entered.

I have the honor to be
Sir
Your Most Obedt. Servt.

Jno. Campbell Major R.E.
Supt. Engr.
Southern Circle.

P.V.

From

THE SUPERINTENDING ENGINEER,

V CIRCLE.

To

THE Chief Engineer
P.W. Department

Dated 6th February 189
Recd.

ENCLOSURES.

Submitted with reference to the remark on the enclosed draft order.

Draft passed
W.
11th Feb

No. 59 V.

Tanjore Taluq Cutchery

Reports on the delay in submission of Estimates for

No. 410 W dy 13-2-91

No. 410 W dy / 13th July 1891

PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

READ the following

From the S. E. V Circle Rc. 29 W. dy 26th Jany 91.
" ——— dy ——— 59 W dy 6-2-91

the following sums surrendered by the S. E. V Circle are resumed and credited to the Provn. receive with the Govt.—

(1). Police huts for reserve constables at Saint Thomas' mount, Chingleput. —	Rs 930.
(2) Reformatory School, Chingleput —	3000.
(3) Second class police station house at Anaikaea Chettram, Tanjore —	1,000 1500
(4) Improving the Taluk office, Tanjore.	~~1,000~~
Total Rs	~~5,930~~ 6,430

W.S.
11th

2. The Subordinate will report why the estimate for the Reformatory School at

at Chingapatti has not yet been submitted for the sanction of Government.

Mem
29.6.91

S 29.1

Whatever work was done by the Chingapatti Tank

Rec
29 June

No. 410 W dy 13 July 1891

S. E. Circle
Ex. P. W. Acctt
Kasaragod.

D 18/2

D 14/2

Rec 18/2

Rec 29.6.91

Chingapatti Tk.