(1) பக்கங்களின் எண்ணிக்கை 16

(2) புதுக்கித் திருப்பிய நாள் 1/91

(3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம்

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

PWD துறை

110

அரசாணை எண். / மு. கோப்புத் தாள் எண். 1247 அச்சகம் / பலவகை

நாள் : 20-4-1892 ~~198~~.

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

8 Shts

DV

ஆவண. கா-1—18,006—15-6-87.

20th April 1892, No. 1247 W., Public Works.

1247/1

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

Read—the following paper :—

From G. D. WYBROW, Esq., Superintending Engineer, I Circle, to the Chief Engineer, Public Works Department, dated Dowlaishweram, 30th March 1892, No. 27 G.D.

I have the honour to submit, herewith, a revised estimate, amounting to Rs. 10,600, together with a comparative statement received from the President, District Board, Godávari, for constructing an iron lattice girder bridge over Teki main drain at Gangavaram, and to request that you will be so good as to obtain the sanction of Government to the same.

2. The estimate has been scrutinized in my office.

3. The original estimate for the work, amounting to Rs. 9,700, was sanctioned in G.O., No. 3341 W., dated the 6th December 1887.

4. The President's letter No. 256, dated the 17th August 1891, with its enclosure is herein enclosed.

Order—dated 20th April 1892, No. 1247 W., Public Works.

The revised estimate, amounting to Rs. 10,600, for constructing an iron lattice girder bridge over the Teki main drain at Gangavaram in the Godávari district, is sanctioned in supersession of the estimate of Rs. 9,700 sanctioned in G.O., No. 3341 W., dated 6th December 1887.

2. This sanction has been registered as Local No. 2 W. of 1892–93.

(True Extract.)

Major, R.E.,
Under-Secy. to Govt., P.W.D.

To the Superintending Engineer, I Circle.
" Local and Municipal Department, with two enclosures.

Exd. S. J. Pereira.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1892} Madras.

PUBLIC WORKS.

Dated April, 20th.

Recd.

Encl.

G.O., 20th April 1892, No. 1247 W.

APRIL.

Teki Drain near Gangavaram, Godavari District

Revised estimate of Rs. 10,600 for constructing an iron lattice girder bridge over the —, sanctioned.

No. 256

Godavari District
Board Office 17th August 1891.

SUPERINTENDING ENGINEER
No. 729/91
19 AUG. 91
FIRST CIRCLE.

From
W. A. Happell Esquire
President
District Board, Godavari

To
The Superintending Engineer
1st Circle

1247/2

Sir,

I have the honor to forward, herewith, a revised Estimate amounting to Rs 10.600 for constructing an Iron Lattice Girder Bridge, over Teki Main drain, at Gangaram, on Cocanada Kotipalli road, for your scrutiny, and transmission to Government, for sanction.

Sent for separately

2. A copy of the Board's Resolution sanctioning the Estimate is enclosed.

I have the honor &c.,
Sir,
Your most obedient Servant,
(Signed) W. A. Kappell
President Dt. Bd.

For President, Dt Board

JW

1891

From The President
District Board,
Godavari,

No 256.

Date 17th
Dspd 17 } August 1891.

Subject

Forwarding for scrutiny and transmission to Government, a revised Estimate for constructing an Iron Lattice girder Bridge over Teki main drain, at Gangaram.

Recd 21-8-91

SUPERINTENDING ENGINEER
No. 1729
19 AUG. 91
FIRST CIRCLE.

Copy of the Resolution of the District Board, Godavari, passed at its meeting held at Rajahmundry on the 25th July 1891.

Present.

F. H. Hammett Esquire. Sub Collector and Presiding member.

Members.

G. D. Wykson Esquire. Superintending Engineer.
C. W. Simson Esquire.
E. S. Wilkins Esquire.
Revd H. C. Schmidt
MRR. D. Srinivasarow Pantulugaru. Assistant Inspector of Schools.
" G. Subbarayudu Naidu gar. Dy Tahsildar of Pittapur
" G. Dattatthiramayya gar. Tahsildar of Amalapur.
" D. V. Sivarow gar. Rao Sahib.
" N. Subbarow Pantulu gar. "
" A. Ramachandrayya gar. "
" E. Katchepeswara Sastri gar. "
" M. Ramamurti gar. "
" Y. Ramachandrudu gar. "
" D. Venkataratnam gar "
" I. Narasayya gar. "
" N. Bhimaraju gar. "
" A. Ramayya gar. "
" B. Venkatapatiraju gar. "
" U. Tirupatiraju gar. "
" Sri Raja Kakarlapudi Ramachandraraju gar ".
Mahamed Abdur Rahiman Sahib Khan Sahib.
Munshi Mahamed Hamiddeen Sahib ".

124/7

5 Read letter No 117 dated 6th July 1891 from the Local Fund Engineer, forwarding

Forwarding for sanction, a revised Estimate with Comparative Statements amounting to Rs 10,600 for Constructing an Iron Lattice Girder Bridge over Teki Main Drain at Gangaram.

Sanctioned

/Signed/ J. H. Hammett
Sub Collector and
Presiding member.

/True Copy/

For President, Dt Board.

N

1247 W

E/
MW 37 5/3/92

No. 27 Gd.

FROM,

G. D. Wybrow Esqre
SUPERINTENDING ENGINEER

FIRST CIRCLE.

TO,

THE CHIEF ENGINEER

1247/W

PUBLIC WORKS DEPARTMENT.

Enclosures 4
1 Estimate
1 Comparative statement
1 Presidents letter
No 256 d/17-8-91
1 Copy of district
Boards proceedings

4

DOWLAISHWERAM, 30th March 1892.

1P

SIR,

I have the honor to submit herewith a revised estimate amounting to Rs 10,600, together with a comparative statement received from the President District Board, Godavari, for Constg an Iron Lattice Girder bridge over Teki Main drain, at Gangavaram, and to request that you will be so good as to obtain the sanction of Government to the same.

2. The estimate has been scrutinized in my office.

3. The original estimate for the work amounting to Rs 9700 was sanctioned in G.O. No 3341 W dated the 6th December 1887.

4. The Presidents letter No 256 dated

the 17th August 1891 with its enclosure is herein enclosed.

I have the honor to be
Sir
Your most obedt. servt.

J. S. Wyhrow
Supg: Engineer I Circle

1/5/91

CH

1247/5

P. W. CURRENT No. 3753

FROM,

G. D. Wybrow Esquire

SUPERINTENDING ENGINEER

FIRST CIRCLE.

TO,

THE CHIEF ENGINEER

PUBLIC WORKS DEPARTMENT.

DATED 30th } March
DESPATCHED 2nd } April
RECEIVED 6 } 1892.
6-4-92

NO. 27 G.D.

ENCLOSURES 4

SUBJECT.

Iron Lattice Girder Bridge over Teki Main Drain at Ganganaram — Submitting for sanction of Government a Revised Estimate of Rs. 10,600 for constructing a —

No. 3341 W a/ 6-12-

Hm —
7-IV-92

127/7

13/4

Public Works Department.

Current No. 3.753 127/6

Letter No. 27 G.W.

Dated 30th March 1892

From the Supdg Engineer I Circle.

[illegible]

TECHNICAL NOTE. 9 [illegible]

The Supdg Engineer I Circle submits for the sanction of Govt a revised estimate amounting to Rs 10600 for an Iron lattice girder bridge over Teki main drain at Ganganaram in the Godavari district.

The original estimate for the work amounting to Rs 9700 was sanctioned in G.O. W. 3341 dated 6th December 1887, the excess of Rs 900 or 9.27 % over the original amount now requires the sanction of Govt.

The chief cause of the excess is due to the following items and the comparative statement accompanying explains in detail the necessity for the increase &c.

(1) Concrete due to provision of flooring omitted in original estimate & to ~~increase~~ increase

Thickness

Thickness under wings Rs	762
(2) Baling, original provision of Rs 200 found insufficient	867
(3) Excavation of foundations & filling in, original provi:-sion of Rs 100 found insufficient	263
(4) Contingencies &c.	244
Total Rs	2,136
Deduct savings on several items as per comparative statement	1,236
Total excess Rs	900

The rates entered in the revised estimate are much lower than the original estimate, due to materials being obtained at a cheaper rate.

The revised estimate has been countersigned by the President District Board.

9. IV. 92

Reasons for excess over original est. are satisfactory — with the exception of the flooring —

A solid concrete floor for the full length & breadth of the span, and 4 feet deep cannot be considered as necessary.

G. Mc

(A)

No. 1247 W dated 20th April 1892

PUBLIC WORKS DEPARTMENT.

~~[illegible]~~

Civil Works

PROCEEDINGS OF THE MADRAS GOVERNMENT.

1247/7

READ the following

From the S. E. I circle No: 279 Dd/30 Mar. 1892

1010 / 17 a/4

The revised estimate, amounting to Rs. 10,600, for constructing an iron lattice girder bridge over the Teki main drain at Gangavaram in the Godavari District, is sanctioned in supersession of the estimate of Rs. 9,700 sanctioned in G.O. No: 3341 W d/6th Decr. 1887.

2. This sanction has been registered as Local No: 2 W of 1892-93

13.4

To

The S. E. I circle

" Local and Mupl. Dept. with 2 enclos.

13.4.92

14 April

Hm

To

The Honble the Chief Secretary

for Govr of [illegible]

7 Hm
11 May
92

CHIEF SECRETARY'S
14 APL 92
GOVERNMENT

C.S. 13/4. R 20/4.

Hm 18/4

1247/8

3

Clic 3753

Govt. of (1892) Madras.
PUBLIC WORKS.

Dated

Recd. Encl.

G.O. 20th April 1892 No. 1247.W

Teki Drain near Gangavaram,
Godavari Dt.

Revised estimate of Rs 10,600
for constructing an iron
lattice girder bridge over
the ———, sanctioned—

⑧

60/3

81

3/20/4

P.C. 20/4