(1) பக்கங்களின் எண்ணிக்கை 14

(2) புதுக்கித் திருப்பிய நாள் 11/92

(3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம்

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

PWD துறை

35

அரசாணை எண். —
மு. கோப்புத் தாள் எண். 1426

அச்சகம்
பலவகை

நாள் : 6-5-1992 198

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

7 Sheets

ஆவண. கா-1—18,006—15-6-87.

D.V.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

1426/1

Buildings and Roads.
Civil Works.

READ—the following paper :—

From J. Hannan, Esq., Superintending Engineer, II Circle, to the Chief Engineer, Public Works Department, dated Bezváda, 22nd April 1892, No. 199 K.S.

I have the honour to submit, herewith, for your approval and the sanction of Government, a revised estimate for metalling a road from Mudinapalli bridge to Gudiváda, amounting to Rs. 35,460 or Rs. 5,110 in excess of the original estimate sanctioned in G.O., No. 1182 W., dated 29th April 1891.

2. The cause of the revision is explained in the accompanying comparative statement.

3. A copy of the District Board's resolution is enclosed for your information.

4. The rates are fair and the estimate is recommended for sanction.

ORDER—dated 6th May 1892, No. 1426 W., Public Works.

The revised estimate, amounting to Rs. 35,460, for metalling the road from Mudinapalli bridge to Gudiváda, in the Kistna district, is sanctioned in supersession of the estimate of Rs. 30,350 sanctioned in G.O., No. 1182 W., dated 29th April 1891.

2. This sanction has been registered as Local No. 7 W. of 1892–93.

(True Extract.)

Major, R.E.,
Under-Secy. to Govt., P.W.D.

To the Superintending Engineer, II Circle.
" Local and Municipal Department, with nine enclosures.

Exd. C. M. Brisson.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1892} Madras.

PUBLIC WORKS.

Dated May, 6th.

Recd. *Encl.*

G.O., 6th May 1892, No. 1423 W.

MAY.

Road from Mudinapalli bridge to Gudivada

Revised estimate of Rs. 35,460 for metalling the —, in the Kistna district, sanctioned.

Proceedings of the District Board Kistna passed at a meeting held at Bezwada on Saturday the 9th. April 1892.

Present

Officials. 1426/2

A. J. Arundel Esquire President

M.R.R.V. Kameswararao Pantulu Garu Sub-Assistant Inspector of Schools Bezwada Range.

Non-Officials.

M.R.R.M. Ethirazulu Pillai Garu Rao sahib

" P. Seshachellam Naidu " "

Nasiruddeen sahib Khan sahib

" I. Rajalingam garu Rao sahib

" Y. Sobhanadri " " "

" M.V. Kristnamma Naidu " "

" I. Venkatappayya Garu "

" K. Brahmanandham " "

" K. Ramayya " "

" J. Isondari " "

" K. Pitchireddi " "

" M. Narasimharao Pantulu " "

× × ×

2. Read letter from the Superintending Engineer 2nd Circle No 3119 K/S dated 19th March 1892 forwarding for sanction a duly approved estimate for Rs 35,460 for constructing a metalled road from Mudinapalli bridge to Gudivada.

Forwarded to Government

× ×

(Signed) A. T. Arundel
President

(True Extract)

for President

Pl 12-4.

P.W. E.1 4400/92

Superintending Engineer's Office

No. 1990

II Circle, Bezwada

Dated 22nd April 1892

From,

J. Hannyan Esquire,

Superintending Engineer,

II Circle.

To,

The Chief Engineer,
Public Works dept,
Madras.

1426/3

Sir,

I have the honor to submit herewith for your approval & the sanction of Government a revised estimate for metalling a road from Mudinapalli Bridge to Gudivada amounting to Rs 35,460 or Rs 5110 in excess of the original estimate sanctioned in G.O. No 1,1821 dl/29 April 1891.

2. The cause of the revision is explained in the accompanying Comparative Statement

3. A copy of the District Board's resolution

resolution is enclosed for your information.

4. The rates are fair and the estimate is recommended for sanction.

2/545 I have the honor to be
Sir,
Your most obedt Servt.

J Hannan
Supdg Engineer
2nd Circle

14/26/4

P. W. CURRENT No. 4400

From,

The Superintending E

To,

The

Dated

Received

Enclosures.

No.

SUBJECT.

No. 1182 W dt 29-4-

From

The Supg Engineer
2nd Circle

To

The Chief Engineer
P.W. dept
Madras

Dated 22nd April 1892
Recd: 25-4-92

Encls. 1

No. 1994

Road from Madinapalli
Bridge to Gudivada —
Submits for approval &
sanction of Govt a revised
Estimate of Rs 35,460 for
metalling the —

1426 W

Public Works Department.

Current No. 4400
Letter No. 1994
Dated 22. April 1892
From the Supg Engineer II Circle.

Sanction
0003
25-8-92

Technical Note.

Revised estimate for metalling the road from Madinapally bridge to Gudivada, Kistna District.
Amount of estimate Rs 35460

The Supg Engineer II Circle subs. mits for the sanction of Govt a revised estimate amounting to Rs 35460 for metalling the road from Madinapally bridge to Gudivada in the Kistna District.

The original estimate for the work amounting to Rs 30,350 was sanctioned in G.O. No. 1182 W dated 29th April 1891 the excess of Rs 5,110 or 16·8 % over the original estimate now requires the sanction of Govt.

The excess is due to the following items

(a) Trimming & dressing slopes — Rs 19
(b) Metalling ——— 38
(c) Scarifying road surface for metal 2
(d) Gravelling ——— 4
(e) Watering & rolling ——— 17
(f) Contingencies & petty supervision — 2

Total excess 5.11

Items a to e are due to omissions in the original estimate now found absolutely necessary.

Items b & d. due to change of quarry & to increased rate for puntage

Item c. due to original rate being found insufficient.

The rates are fair except for stone metal & gravel for which data is entirely.

The estimate has been counter-signed by the President & approved by the Dist. Board, Kistna.

30.IV.92

No. 1426 W dy 6th May 1892

PUBLIC WORKS DEPARTMENT.

B.T. Civil Engrs

PROCEEDINGS OF THE MADRAS GOVERNMENT.

14/6

READ the following

From the S.E. II circle No: 199 Ks. dy 22nd April 1892

The revised estimate, amounting to Rs. 35460, for metalling the road from Medinapally bridge to Gudivada in the Kistna District, is sanctioned in supersession of the estimate of Rs. 30,350 sanctioned in G.O. No: 1182 W dy 29th April 1891.

Has been

2. This sanction has been registered as Local No: 7 W of 1892-93.

To The S.E. II circle 167.5
in Local and Munpl. Deptt.
with 9 enclos.

PWD 3.5.92 4 May

CHIEF SECRETARY
04 MAY 92
GOVERNMENT C- NEW

To The Hon'ble the Chief
for favour of counter

C.S. 3/5.
Hom. 5/5 R 6/5

1426/1

C No 4500

Govt. of 1892 Madras.

PUBLIC WORKS.

1892

Date.

Area. Estd.

G.O. 6th May 1892 No. 1426 Ry

Road from Budimapalli
bridge to Gudivada

Revised estimate of Rs 35,460
for metalling the ——
in the Kistna Dt, sanctioned

(7)

70/4

9th

5/7/5

J.C. 1/5

C No 4400

Govt. of Madras.
PUBLIC WORKS.

Dated

Read Encl

G.O. 6th May 1892 No. 1426 Irr

Road from Bandinapally
bridge to Gudivada

Revised estimate for Rs 35,440
for metalling the ——
in the Kistna Dt, sanctioned

(7)

70/4

9th

5th 1/5

J.C. 1/5