(1) பக்கங்களின் எண்ணிக்கை 28

(2) புதுக்கித் திருப்பிய நாள் ஜூலை 1991

(3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம்

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

PWD துறை

68

அரசாணை எண்.
மு. கோப்புத் தாள் எண். 1755

அச்சகம்
பலவகை

நாள் : 13-6-1892 198 .

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

14 Sheets

A.H

ஆவண. கா-1—18,006—15-6-87.

13TH JUNE 1892, No. 1755 W., PUBLIC WORKS.

1755/1

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

Read—the following papers :—

From Major A. W. SMART, R.E., Executive Engineer, North Arcot, to the Superintending Engineer, IV Circle, dated 28th March 1892, No. 977 S.E.

I have the honour to submit, for sanction, a revised estimate, amounting to Rs. 8,100, for improvements to the Vellore taluk cutcherry and for construction of a new record-room thereto.

2. The original estimate, amounting to Rs. 7,375, was sanctioned in G.O., No. 3367 W., dated 17th December 1890; the excess over the estimate is principally due to omission in the original sanctioned estimate of 20 windows for the upper story of the record-room and painting wood-work generally and also to extra depth of foundation which was considered necessary during the execution of the work and accordingly now provided for.

3. Other items of the estimate on which there have been excesses are explained in the comparative statement.

No. 156 W.

Copy submitted to the Chief Engineer, Public Works Department, with a request that he will be good enough to obtain the sanction of Government to the revised estimate.

2. The causes of excess are reasonable.

COIMBATORE, (Signed) R. R. E. DRAKE-BROCKMAN, Lt.-Col., R.E.,
4th April 1892. Superintending Engineer, IV Circle.

No. 1963 C.

Returned to the Superintending Engineer for submission through the Collector, as the revised estimate contains items not provided for in the original estimate.

2. The amount of the original estimates sanctioned in G.O., No. 3367 W., dated 17th December 1890, is Rs. 7,495 and not Rs. 7,375 as stated in the Executive Engineer's letter.

3. The revised estimates should be complete and should provide for record-racks if any such are required for the new record-room.

(Signed) J. PENNYCUICK, Col., R.E.,
Chief Engineer, P.W.D.

12th April 1892.

From the Superintending Engineer, IV Circle, dated 3rd May 1892, No. 217 W.
Endorsement in the Public Works Department, „ 16th „ „ „ 2542 C.

G.O., dated 30th May 1892, Mis. No. 2629, Revenue.

Read Proceedings of the Public Works Department, dated 16th May 1892, No. 2542 C.

Order—dated 30th May 1892, Mis. No. 2629, Revenue.

Approved and returned to the Public Works Department.

(True Extract.)

(Signed) C. A. GALTON,
Secretary to Government.

ORDER—dated 13th June 1892, No. 1755 W., Public Works.

The revised estimate, amounting to Rs. 8,100, for constructing a new record-room to the taluk office at Vellore, and for carrying out certain alterations thereto, is sanctioned in supersession of the estimates aggregating Rs. 7,495 sanctioned in G.O., No. 3367 W., dated 17th December 1890.

2. The expenditure on the work to the end of 1891–92 was Rs. 7,429, and a sum of Rs. 671, being the balance of the revised estimate, has been allotted in the orders distributing the reserve for incomplete works.

3. This sanction has been registered as Provincial No. 18 W. of 1892–93 and classified as Civil Buildings, Original Works.

(True Extract.)

Major, R.E.,
Under-Secy. to Govt., P.W.D.

To the Superintending Engineer, IV Circle, with fifteen enclosures.
„ Examiner, Public Works Accounts.
„ Revenue Department.
Editors' Table.

Exd. S. J. Pereira.
Spare Copies

1755/2

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1892} Madras.

PUBLIC WORKS.

Dated June, 13th.

Recd. *Encl.*

G.O., 13th June 1892, No. 1755 W.

JUNE.

Taluk office at Vellore

Revised estimate of Rs. 8,100 for constructing a new record-room to the — and for carrying out certain alterations thereto, sanctioned.

For C. No. 8246

MEMORANDUM.

Requested for reference the undermentioned papers :—

Copy of G.O. No. 3067 W. d. 9.12.1881

1755/3

For Supt. R Section

Public Works Secretariat,
5th October 1893.

To

The Supt. General Record
Fort St. Geo.

No. 977

North Arcot Division Office
28th March 1892

From

Major A. W. Smart R.E.,
Executive Engineer,
North Arcot.

To

The Superintending Engineer, 1253/4
4th Circle.

Enclos.
2 Revised Estimates
2 Reports
1 specification
2 Orig. estimate
1 Comp. Statement

Sir,

I have the honor to submit for sanction a revised estimate amounting to Rs 8,100 for improvements to the Vellore Taluq Cutcherri and for Construction of a new record room thereto.

2. The original estimate amounting to Rs 7375 was sanctioned in G.O. No. 33b/W dated 17th December 1890, the excess over the estimate is principally due to omission in the original sanctioned estimate of 20 windows for the upper story of the record room and painting wood work generally and also to extra depth of foundation which

---

The G.O. referred to, which is a Draft paper, was put up for Pub. Works C. No: 1751 of 1890 on the 7th March of that year & has not yet been returned.

C. W. Bastie
Supt., Genl. Records

Supt. of [illegible]
6-10-93

To
The Supt. Record Section
P.W. Secretariat
Chepauk

which was considered necessary during the execution of the work and accordingly now provided for.

3. Other items of the estimate on which there have been excesses are explained in the Comparative Statement.

I have the honor &ca

Signed/ A. W. Smart Major R.E.
Executive Engineer

No 156/W

Copy submitted to the Chief Engineer P.W.D. with a request that he will be good enough to obtain the sanction of Government to the revised estimate.

2. The causes of excess are reasonable.

Enclos 6
2. Revised Estimates
2. Reports
1. Specification
1. Comparative Statement
6

Lieut Col: R.E.,
Superintending Engineer, 4th Circle.

Coimbatore
4 April ~~March~~ 1892

17 55/5

From ~~[illegible]~~
5876/92

The Supg. Engr
4 Circle

Dated 4 April/92
Despd 6-4-92

No 156
IV

Enclos 3

Vellore Taluq Cutcherry
Forwarding for sanction a revised estimate of Rs. 8100/ for impg the

[illegible]

6/4.92

No 1966 C
d/12-4-92 **PWD**

Letter from the S.E. IV Circle No 156 W d/4.4.92

1755/6

Returned to the Suptg Engineer for submission through the Collector as the revised estimate contains items not provided for in the original estimate.

2. The amount of the original estimates sanctioned in G.O No 3367 W dated 17 Decr 1890 is Rs 7495 and not Rs 7375 as stated in the Executive Engineers letter

3. The revised estimates should be complete and should provide for record racks if any such are required for the new Record Room.

(By order)
(Sd) O.V.B.

DRW

9
13/4

To
The Suptg Engr IV C
with papers in original.

No. 1963 ed/12-4-92
7 Ex
73 Bal

PW $\frac{S.1}{5670/92}$

336 of W.a/ 17-12-90
151 W.a/ 16-1-92
and file

REVENUE DEPARTMENT.

G.O. dated 30 May 1892, No. 2629 Rev.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read Pros. of the Public Works Department, dated 16th May 1892, No. 2542 C.

1755/7

Order thereon 30th May 1892 No. 2629.

Approved and returned to the Public Works Department.

(True Extract)

Secy. to Govt.

To,
The Public Works Dept. with 15 Enc. retd.
Commr. of Land Reve.
(with copy of the Supg. Engr's letter d/3 May 1892)

P. W. CURRENT No. 5876

Govt. of 1892 Madras.

REVENUE.

To

The Public Works Dept.

Dated

Recd. 3. 6. 92

Encl. 17

Mis. G.O., 30 May 1892, No. 2629.

SUBJECT

Approving and returning to the P. W. Dept. revised Estimate for constructing a new record room to the Taluq office at Vellore –

No. 2066 W. d/ 1-9-80.
.. 2066 A W. .. 1-9-80.
.. 2308. W. .. 5-10-80.
.. 2059 W. .. 23-5-81.
.. 3067. W. .. 4-12-81.

.. 3185. d/ 9-9-59. Mil.
.. 3154. .. 8-9-59. ..
.. 3708. .. 21-10-59. ..
.. 4170. .. 23-11-59. ..
.. 1769. .. 24-12-59. Rev.
.. 10. .. 4-1-61. ..
.. 287. .. 6. 2. 61. ..
.. 1927. W. .. 11-8-81.
.. 3067. W. .. 4-12-81.
.. 99. W. 12-1-82.
.. 1876. W. 13-7-87.
.. 2161. W. .. 13-8-87.
.. 2567 W. .. 24-9-87.
.. 4. W. .. 2-1-88.
.. 717. W. .. 9-3-88.
.. 607. W. .. 26-2-90.
.. 1198. C .. 5-3-90.
.. 1716. W. .. 20-6-90.
.. 4788. C .. 20-11-90.
.. 5537. C .. 9-12-91.
.. 151. W. .. 16-1-92.
.. 2542 C. 16-5-92.

No. 3367. W. d/ 17-12-90.

1255/6

CAW

I forward this to you for disposal, as the subject of G.O. W. 151 W of 16. 1. 92 was dealt with by you.

Housing rule which I can find on the subject is [illegible]

Public Works Department.

Current No. 4945

Letter No. 317 W

Dated 3rd May 1892

From the Supdg. Engineer IV Circle

TECHNICAL NOTE.

1255/16

With reference to Memo. No. 1963 C dated 12th April 1892, the Supdg. Engineer, IV Circle resubmits the revised estimate for constructing a new record room &c. to the Taluq Office at Vellore together with the original estimates for the work through the Collector of North Arcot and states that the amount of the original estimate is less by Rs 120 than that sanctioned in G.O. W. 3367 W dated 17th Decr 1890, viz. Rs 7,375 instead of Rs 7,495, & which the Supdg. Engineer presumes is due to red ink corrections made in the V Circle Office before the submission of the estimates to Govt.. From the figures given in the correspondence now in file, it appears that the reduction of Rs 120 was made after the estimates were sanctioned

P. W. CURRENT No. 5876

Govt. of (1892) Madras.

REVENUE.

To

The Public Works Dept

Dated }
Recd. 3. 11. 92 }

Encl. 17

Mis. G.O., 30 May 1892, No. 2629.

SUBJECT.

Approving and returning to the P. W. Dept revised Estimate for constructing a new record room to the Taluq office at Vellore —

1880 (VIII) P.W. Code –

Under this rule a reference [illegible] appears necessary only when the transfer affects State Railways, or irrigation or other works for which both capital & Rev. accounts are kept.

When we took over from ~~the~~ Military, the [illegible] buildings for a Govt. Press, & gave them in lieu for an Army clothing depot, the normal school buildings, the sanction of G. of I. was not applied for.

[illegible]
3. 7. 92

Reply

From C.A. P.W.D.
To Secy. to Govt. Military Dept.

I can quote no Code rule which exactly meets the case – but ~~the~~ the Military buildings in question belong to the Imperial and not the Provincial Government, and for the latter to appropriate them without the consent of the former would be an act open to question. It was thus considered in the P. W. Dept that the prior consent of India should be obtained *.

R.B.
3-11-92

1735/9

[illegible]
3/11/92

Public Works Department.

Current No. 4975

Letter No. 219 W

Dated 3rd May 1892

From the Supdg. Engineer IV Circle

TECHNICAL NOTE. 1735/16

With reference to Memo. No. 1963 C dated 12th April 1892, the Supdg. Engineer IV Circle resubmits the revised estimate for constructing a new record room &c. to the Taluq office at Vellore together with the original estimate for the work through the Collector of North Arcot and states that the amount of the original estimate is less by Rs 120 than that sanctioned in G.O. No. 3369 W dated 17th Decr 1890, viz Rs 7,375 instead of Rs 7,495 & which the Supdg. Engineer presumes is due to red ink corrections made in the V Circle Office before the submission of the estimates to Govt.. From the figures given in the correspondence now in file, it appears that the reduction of Rs 120 was made after the estimates were sanctioned either

P. W. CURRENT No. 5876

Govt. of {1892} Madras.

REVENUE.

To

The Public Works Dept

Dated }
Recd. 3-VI-92 } Encl. 17

Mis. G.O., 30 May 1892, No. 2619.

SUBJECT.

Approving and returning to the P. W. Dept revised Estimate for constructing a new record room to the Taluq office at Vellore —

Public Works Department.

Current No. 4925

Letter No. 317 W

Dated 3rd May 1892

From the Supdg Engineer IV Circle

TECHNICAL NOTE. 1755/16

With reference to memo No. 1963 C dated 12th April 1892, the Supdg Engineer, IV Circle resubmits the revised estimate for constructing a new record room &c. to the Taluq office at Vellore, together with the original estimates for the work through the Collector of North Arcot and states that the amount of the original estimate is less by Rs 120 than that sanctioned in G.O. No. 3367 W dated 17th Decr 1890, viz Rs 7,375 instead of Rs 7,495, & which the Supdg Engineer presumes is due to red ink corrections made in the V Circle office before the submission of the estimates to Govt. From the figures given in the correspondence now in file, it appears that the reduction of Rs 120 was made after the estimates were sanctioned

either

work in the Circle or Division [illegible]

With regard to the provision of record racks, the S.E. states that an estimate amounting to Rs 1500 was sanctioned by him in Sept last and that the work is put in hand. Under para 932 of the P.W. Code, the sanction of the Supg. Engr. appears to be objectionable, he should have treated the work as supplemental to the original sanction of Rs 7495 and submitted the estimates for the sanction of Govt. instead of sanctioning the amount of Rs 1500 for the supply of the record racks himself as a separate work, while the work under the original sanction is still in progress.

The revised estimates have not been countersigned by the Collector though they have passed through him.

The estimates may again be returned to the S.E. IV Circle so as to make provision for record racks & submit a complete revised estimate for the whole work duly countersigned by the Collector.

13-5-92

1253/11

Ord

The estimate has again failed to come through the proper channel; the Collector should have sent it to the Rev. Board for submission to Govt. in the Rev. Depart.

To save further delay, the papers might be forwarded by this office to the Rev. Dept. for the approval of Govt, & the S.E. might be told by separate memo. to submit a supplemental estimate for record racks.

Yes

Cl

13/5/92

Public Works Department.

Current No. 3755

Letter No. 156/W

Dated 4th April 1892

From the Supg Engineer IV Circle.

TECHNICAL NOTE.

Taluq Office at Vellore

Amount of revised Estimate Rs 8,100

The Supg Engineer IV Circle submits for the sanction of Govt a revised estimate for constructing a new record-room to the Taluq Office and for alterations & improvements thereto.

The original estimates for the works amounting to Rs 7,495 was sanctioned in G.O. No. 3367 W dated 17th Decr 1890 but in the Comparative statement & in the Supg Engrs letter under reference, the amount of original sanction is noted as Rs 7,375 the excess of Rs 605 or 8.08 % on the original sanction of Rs 7,495 or Rs 725 nearly 9.83 % on the amount of Rs 7,375 as stated by the S.E. as the original sanction requires the

---

new

read Cu. 3755

3755/12

Returned to the S.E. for submission thro' the Collector, as the revised estimate contains items not provided for in the original estt —

The amount of the original estimates sanctioned in G.O. 3367 W dated 17-12-90 is Rs 7495 and not Rs 7375 as stated in S.E's letter —

The revised estimates should be complete and should provide for record racks if any such are required for the new Record Room.

Ord.

11·4·92

To the S.E. IV circle with papers in orig.

8W.

The necessity for the revision is mainly due to omission in the original estimates of the following items and to the provision of extra depth of foundations found necessary owing to made earth being met with.

(1)	Painting doors & windows Rs	80.
(2)	Woodceiling	35.
(3)	Cornice work in upper story	57
(4)	Door in — do —	40
(5)	20 windows in do —	289
	Total Rs	501
	add increases in other items	224
	Total Excess Rs	725

The rates are fair

No provision is made for record racks

The estimate has not been countersigned by the Collector nor approved in the Rev Dept as required by para 988 of the Code.

It may be returned to the S.E. IV Circle for submission through the Collector & the Rev. dept.

Provision for record racks may be made in the estimate before submission to the Collector otherwise a 2d revised estimate is sure to follow.

9.IV.92

No. 1755 W d/ 13 June 1892

PUBLIC WORKS DEPARTMENT.

[illegible] civil works

PROCEEDINGS OF THE MADRAS GOVERNMENT.

READ the following

From the Supdg: Engineer IV circle No: 156 W d/ 4th April 1892

Endorsement by the Chief Engineer P.W.D No. 1963 C d/ 12th April 1892

From the Supdg. Engr. IV Circle No: 217 W d/ 3rd May 1892

Endorsement in the P. W. Depts. No: 2542 C d/ 16th May 1892

Pro: in the Revenue Department No: 2629 d/ 30th May 1892

1755 / 13

11 June

The revised estimate amounting to Rs 8100, for constructing a new record room to the taluk office at Vellore, and for carrying out certain alterations thereto, is sanctioned in supercession of the estimates aggregating Rs 7495, sanctioned in G.O. No: 3367 W d/ 17th December/90.

2. The expenditure on the work to the end of 1891-92 was Rs 7,429, and a sum of Rs 671, being the balance of the revised

revised estimate has been allotted in the orders distributing the reserve for incomplete works.

3. This sanction has been registered as Provincial No: 18 W of 1892-93 and classified as Civil Buildings, Original works.

RHB
10·6·

10·6

To

The Supdg: Engineer IV Circle
with 15 Enclos.
" Examiner, P.W. Accts.
" Revenue Department

Editors' Table 14/6

R.S.
Hm. 10/6 R 13/6

1755
14

C Re. 5876

Govt. of 1892 Madras.
PUBLIC WORKS.

19/3/92

Dated

Recd.

Encl.

G.O. 15th June 1892 No. 1755-W

Taluk office at Vellore

Revised estimate of Rs 8,100 for constructing a new record room to the ——— and for carrying out certain alterations thereto, sanctioned.

⑭

$\frac{90}{5}$

S^{d} 13/6

T C 15/6